

WEEKLY PROJECT REPORT



Photograph taken 20 Aug 2011 03:58 PM (Photograph on 18 Aug not available)

AS ON 18 AUG 2011

PROJECT SUMMARY AS ON: 18 AUG 2011

- Honey comb observed after opening shutter which should be minimized
- In order to proper project monitoring a Planning Engineer cum Quantity Surveyor should be appointed to take required photographs, keeping records and communicate with Consultant.

WEEKLY CHECK-LIST FOR PROGRAM AS ON:18-08-11



Name of Sub-Contractor:	Sohel Enterprise
--------------------------------	------------------

WBS	1.1.1.5				
Task Name	GF-Lift core-2nd Lift				
Schedule Start	03/08/2011	Schedule Finish:	06/08/2011	Time Lag:	12
Causes of Delay	New shutter making had taken time, so delay, but it will recover with slab casting.				

WBS	1.1.1.6				
Task Name	Stair case; flight-1				
Schedule Start	30/07/2011	Schedule Finish:	06/08/2011	Time Lag:	12
Causes of Delay	Program may not matched with implementation time due to working re-schedule in site.Any delay of stair will cover with slab casting.				

WBS	1.1.1.8				
Task Name	GF Roof slab				
Schedule Start	07/08/2011	Schedule Finish:	17/08/2011	Time Lead/Lag:	
Causes of Delay	First floor required more time rather than standard when a new shuttering setup and manpower setup is required.But in master program only 20 day time is dedicated.				

WBS					
Task Name					
Schedule Start		Schedule Finish:		Time Lead/Lag:	
Causes of Delay					

Remarks: (Penalty/ Award) to be filled by Project Incharge

- 1) Shortage of shuttering materials have to cover by procurement.
- 2) AS per Working program ground floor concreting will be done in 27/08/11.Delay may be cover when whole structure will completed.
- 3) Shuttering materials for 1st floor will be order imediately after EID vacation to control program.

Suuggestion/ Advice:

1. Due to Rain 1-day no work and 5-days partialy hampered.
2. As per Contractor's remarks program is delayed due to procure of shutter (Column Cobla). Beam side shutter procured not in proper size which are re-making at site and cause time wastage.
3. Upto 18 Aug 12 days lag. As per site expectation Ground Floor slab will be competed by 27 Aug. Still 10 days delay which should be covered.
4. Shuttering materials for 1st floor slab should be procured immediately to avoid further loss.

Consultant

Chief Engineer

Project Incharge

Chief Engineer

Director

Ekushey Bhaban-Superstructure-Progress

Sl.	Task Name	Duration	Start	Finish	Actual Finish	% Complete	Aug '11																										
							27	28	29	30	31	01	02	03	04	05	06	07	08	09	10	11	12	13	14	15	16	17	18	19			
1	Ekushey Bhaban	442 d	28/07/11	18/11/12	NA	0%																											
1.1	Superstructure	300 d	28/07/11	14/06/12	NA	4%																											
1.1.1	Ground Floor	20 d	28/07/11	17/08/11	NA	52%																											
1.1.1.1	Layout Work	1 d	28/07/11	28/07/11	NA	100%																											
1.1.1.2	Column (17 nos): Lift-1	4 d	29/07/11	01/08/11	NA	100%																											
1.1.1.2.1	Re-bar	1 d	29/07/11	29/07/11	NA	100%																											
1.1.1.2.2	Formwork	2 d	30/07/11	31/07/11	NA	100%																											
1.1.1.2.3	Concrete	1 d	01/08/11	01/08/11	NA	100%																											
1.1.1.3	Column (17 nos): Lift-2	4 d	02/08/11	05/08/11	13/08/11	100%																											
1.1.1.3.1	Re-bar	1 d	02/08/11	02/08/11	NA	100%																											
1.1.1.3.2	Formwork	2 d	03/08/11	04/08/11	NA	100%																											
1.1.1.3.3	Concrete	1 d	05/08/11	05/08/11	13/08/11	100%																											
1.1.1.4	Lift Core: Lift-1	5 d	29/07/11	02/08/11	03/08/11	100%																											
1.1.1.4.1	Re-bar	2 d	29/07/11	30/07/11	NA	100%																											
1.1.1.4.2	Formwork	2 d	31/07/11	01/08/11	NA	100%																											
1.1.1.4.3	Concrete	1 d	02/08/11	02/08/11	03/08/11	100%																											
1.1.1.5	Lift Core: Lift-2	4 d	03/08/11	06/08/11	NA	75%																											
1.1.1.5.1	Re-bar	1 d	03/08/11	03/08/11	NA	100%																											
1.1.1.5.2	Formwork	2 d	04/08/11	05/08/11	18/08/11	100%																											
1.1.1.5.3	Concrete	1 d	06/08/11	06/08/11	NA	0%																											
1.1.1.6	Stair Case (2 nos)-Flight-1	8 d	30/07/11	06/08/11	NA	88%																											
1.1.1.6.1	Formwork	4 d	30/07/11	03/08/11	NA	100%																											
1.1.1.6.2	Re-bar	3 d	03/08/11	06/08/11	18/08/11	100%																											
1.1.1.6.3	Concrete	1 d	06/08/11	06/08/11	NA	0%																											
1.1.1.7	Stair Case (2 nos)-Flight-2	8 d	09/08/11	17/08/11	NA	0%																											
1.1.1.7.1	Formwork	4 d	09/08/11	13/08/11	NA	0%																											
1.1.1.7.2	Re-bar	3 d	13/08/11	17/08/11	NA	0%																											
1.1.1.7.3	Concrete	1 d	17/08/11	17/08/11	NA	0%																											
1.1.1.8	Roof Slab	10 d	07/08/11	17/08/11	NA	0%																											
1.1.1.8.1	Formwork	5 d	07/08/11	11/08/11	NA	0%																											
1.1.1.8.2	Re-bar	3 d	12/08/11	14/08/11	NA	0%																											
1.1.1.8.3	MEP Work	2 d	14/08/11	16/08/11	NA	0%																											
1.1.1.8.4	Inspection	1 d	16/08/11	16/08/11	NA	0%																											
1.1.1.8.5	Concrete	1 d	17/08/11	17/08/11	NA	0%																											

Project: Ekushey Bhaban - Superstruc
Date: 24/08/11

Task		Summary		Rolled Up Progress	
Critical Task		Rolled Up Task		Project Summary	
Progress		Rolled Up Critical Task		Group By Summary	