

WEEKLY PROJECT REPORT-003



Photograph taken 24 August 2011 01:05 PM

AS ON 24 AUG 2011

PROJECT SUMMARY AS ON: 25 AUG 2011

- Proper scaffolding should be needed when working at high.
- House-keeping is required at basement.
- In order to overcome lag it should be kept some manpower for shuttering and re-bar work during Eid- vacation. If not possible it should be best effort to insist early come back after Eid.
- Shuttering materials of 1st floor should be procured immediately to avoid further time loss.

WEEKLY CHECK-LIST FOR PROGRAM AS ON:25-08-11



Name of Sub-Contractor:	Sohel Enterprise
--------------------------------	------------------

WBS	1.1.1.8.1				
Task Name	Roof Slab Formwork				
Schedule Start	07/08/2011	Schedule Finish:	11/08/2011	Time Lag:	14 days+
Causes of Delay					

WBS	1.1.1.8.2				
Task Name	Roof Slab Re-bar Work				
Schedule Start	13/08/2011	Schedule Finish:	14/08/2011	Time Lag:	10 days+
Causes of Delay					

WBS	1.1.1.8.3				
Task Name	Roof Slab MEP Works				
Schedule Start	14/08/2011	Schedule Finish:	16/08/2011	Time Lag:	9 days+
Causes of Delay					

WBS	1.1.1.8.2				
Task Name	Stair Case 2-nd Flight - Rebar Work				
Schedule Start	13/08/2011	Schedule Finish:	17/08/2011	Time Lead/Lag:	8 days+
Causes of Delay					

Remarks: (Penalty/ Award) to be filled by Project Incharge

<p>1) GF Formwork=90%</p> <p>2) GF rebar work=95%.</p> <p>3) EME works=30%</p> <p>4) stair 2nd flight formwork=85%, rebar 80%.</p>
--

Suuggestion/ Advice:

<p>1. If slab will be casted 27 August 2011, then lag will be 10 days. It is better if keep some shutter mistry and re-bar fabricator during Eid vacation to overcome the lag. If not possible try to early return of contractor's manpower after Eid.</p> <p>2. Procurement of shuttering materials of 1st floor immediately and taking care for size so that further no modification at site.</p>

Consultant

Chief Engineer

Project Incharge

Chief Engineer

Director

Ekushey Bhaban-Superstructure-Progress

Sl.	Task Name	Duration	Start	Finish	Actual Finish	% Complete	Aug '11																											
							27	28	29	30	31	01	02	03	04	05	06	07	08	09	10	11	12	13	14	15	16	17	18	19	20	21	22	23
1	Ekushey Bhaban	442 d	28/07/11	18/11/12	NA	0%																												
1.1	Superstructure	300 d	28/07/11	14/06/12	NA	6%																												
1.1.1	Ground Floor	20 d	28/07/11	17/08/11	NA	86%																												
1.1.1.1	Layout Work	1 d	28/07/11	28/07/11	NA	100%																												
1.1.1.2	Column (17 nos): Lift-1	4 d	29/07/11	01/08/11	NA	100%																												
1.1.1.2.1	Re-bar	1 d	29/07/11	29/07/11	NA	100%																												
1.1.1.2.2	Formwork	2 d	30/07/11	31/07/11	NA	100%																												
1.1.1.2.3	Concrete	1 d	01/08/11	01/08/11	NA	100%																												
1.1.1.3	Column (17 nos): Lift-2	4 d	02/08/11	05/08/11	13/08/11	100%																												
1.1.1.3.1	Re-bar	1 d	02/08/11	02/08/11	NA	100%																												
1.1.1.3.2	Formwork	2 d	03/08/11	04/08/11	NA	100%																												
1.1.1.3.3	Concrete	1 d	05/08/11	05/08/11	13/08/11	100%																												
1.1.1.4	Lift Core: Lift-1	5 d	29/07/11	02/08/11	03/08/11	100%																												
1.1.1.4.1	Re-bar	2 d	29/07/11	30/07/11	NA	100%																												
1.1.1.4.2	Formwork	2 d	31/07/11	01/08/11	NA	100%																												
1.1.1.4.3	Concrete	1 d	02/08/11	02/08/11	03/08/11	100%																												
1.1.1.5	Lift Core: Lift-2	4 d	03/08/11	06/08/11	NA	100%																												
1.1.1.5.1	Re-bar	1 d	03/08/11	03/08/11	NA	100%																												
1.1.1.5.2	Formwork	2 d	04/08/11	05/08/11	18/08/11	100%																												
1.1.1.5.3	Concrete	1 d	06/08/11	06/08/11	19/08/11	100%																												
1.1.1.6	Stair Case (2 nos)-Flight-1	8 d	30/07/11	06/08/11	NA	100%																												
1.1.1.6.1	Formwork	4 d	30/07/11	03/08/11	NA	100%																												
1.1.1.6.2	Re-bar	3 d	03/08/11	06/08/11	18/08/11	100%																												
1.1.1.6.3	Concrete	1 d	06/08/11	06/08/11	19/08/11	100%																												
1.1.1.7	Stair Case (2 nos)-Flight-2	8 d	09/08/11	17/08/11	NA	73%																												
1.1.1.7.1	Formwork	4 d	09/08/11	13/08/11	NA	85%																												
1.1.1.7.2	Re-bar	3 d	13/08/11	17/08/11	NA	80%																												
1.1.1.7.3	Concrete	1 d	17/08/11	17/08/11	NA	0%																												
1.1.1.8	Roof Slab	10 d	07/08/11	17/08/11	NA	66%																												
1.1.1.8.1	Formwork	5 d	07/08/11	11/08/11	NA	90%																												
1.1.1.8.2	Re-bar	3 d	12/08/11	14/08/11	NA	95%																												
1.1.1.8.3	MEP Work	2 d	14/08/11	16/08/11	NA	30%																												
1.1.1.8.4	Inspection	1 d	16/08/11	16/08/11	NA	0%																												
1.1.1.8.5	Concrete	1 d	17/08/11	17/08/11	NA	0%																												

Project: Ekushey Bhaban - Superstruc
Date: 27/08/11

Task		Summary		Rolled Up Progress	
Critical Task		Rolled Up Task		Project Summary	
Progress		Rolled Up Critical Task		Group By Summary	