

WEEKLY PROJECT REPORT-007



Photograph taken : 28 September 2011 07:30 PM

AS ON 28 SEP 2011

PROJECT SUMMARY AS ON: 28 SEP 2011

- Manpower increased.
- Now total delay is 31 days. If 1st floor slab will be casted on 02nd October 2011, then delay will be recovered 11 days.
- Manpower increased. So if contractor keep this manpower, delay will be recovered more.
- Some patching work done in ground floor ceiling. So proper steps should be taken for next work.
- Proper eye protection should be needed when welding.

WEEKLY CHECK-LIST FOR **PROGRAM** AS ON:28-09-11



Name of Sub-Contractor:	Sohel Enterprise
--------------------------------	------------------

WBS	
Task Name	Shear wall SW2 &SW3 2nd lift concreteing is compleat.
Schedule Start	Schedule Finish: Time Lag:
Causes of Delay	Labour are not skill.

WBS	
Task Name	Slab Shuttering 85% copmplete.
Schedule Start	Schedule Finish: Time Lag:
Causes of Delay	Completed on schedule time.

WBS	1.1.1.8
Task Name	Beam bottom & Side shuttering 95% complete & Re bar binding work is on progress. 90% complete.
Schedule Start	Schedule Finish: Time Lead/Lag:
Causes of Delay	

WBS	
Task Name	Shutter remove from slab 100% completed.
Schedule Start	Schedule Finish: Time Lead/Lag:
Causes of Delay	

WBS	
Task Name	Re-bar binding on slab 80% complete.
Schedule Start	Schedule Finish: Time Lead/Lag:
Causes of Delay	

Remarks: (Penalty/ Award) to be filled by Project Incharge

- 1) After eid controctor can not arrange labour timely, so our work is delay.
- 2)Delay in 1st floor roof may be cover when whole structure will be completed.
- 3) Controctors labour are not skill.

Suuggestion/ Advice:

Total 31 days delay as on 28 Sep 2011. If Slab will be casted on 02 Oct 2011, delay will be recovered 11 days.

Consultant

Chief Engineer

Project Incharge

Chief Engineer

Director

Ekushey Bhaban-Superstructure-Progress

Sl.	Task Name	Duration	Start	Finish	Actual Finish	% Complete	'11																													
							02	03	04	05	06	07	08	09	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	0
1	Ekushey Bhaban	442 d	28/07/11	18/11/12	NA	1%	28/09/11																													
1.1	Superstructure	300 d	28/07/11	14/06/12	NA	12%																														
1.1.1	Ground Floor	20 d	28/07/11	17/08/11	29/08/11	100%																														
1.1.2	1st Floor	20 d	18/08/11	12/09/11	NA	76%																														
1.1.2.1	Layout Work	1 d	18/08/11	18/08/11	NA	100%																														
1.1.2.2	Column (17 nos): Lift-1	4 d	19/08/11	22/08/11	14/09/11	100%																														
1.1.2.3	Column (17 nos): Lift-2	4 d	23/08/11	26/08/11	16/09/11	100%																														
1.1.2.3.1	Re-bar	1 d	23/08/11	23/08/11	NA	100%																														
1.1.2.3.2	Formwork	2 d	24/08/11	25/08/11	NA	100%																														
1.1.2.3.3	Concrete	1 d	26/08/11	26/08/11	16/09/11	100%																														
1.1.2.4	Lift Core: Lift-1	5 d	19/08/11	23/08/11	21/09/11	100%																														
1.1.2.4.1	Re-bar	2 d	19/08/11	20/08/11	NA	100%																														
1.1.2.4.2	Formwork	2 d	21/08/11	22/08/11	NA	100%																														
1.1.2.4.3	Concrete	1 d	23/08/11	23/08/11	21/09/11	100%																														
1.1.2.5	Lift Core: Lift-2	4 d	24/08/11	27/08/11	28/09/11	100%																														
1.1.2.5.1	Re-bar	1 d	24/08/11	24/08/11	NA	100%																														
1.1.2.5.2	Formwork	2 d	25/08/11	26/08/11	NA	100%																														
1.1.2.5.3	Concrete	1 d	27/08/11	27/08/11	28/09/11	100%																														
1.1.2.6	Stair Case (2 nos)-Flight-1	8 d	20/08/11	27/08/11	26/09/11	100%																														
1.1.2.6.1	Formwork	4 d	20/08/11	24/08/11	NA	100%																														
1.1.2.6.2	Re-bar	3 d	24/08/11	27/08/11	NA	100%																														
1.1.2.6.3	Concrete	1 d	27/08/11	27/08/11	26/09/11	100%																														
1.1.2.7	Stair Case (2 nos)-Flight-2	8 d	05/09/11	12/09/11	NA	25%																														
1.1.2.7.1	Formwork	4 d	05/09/11	09/09/11	NA	50%																														
1.1.2.7.2	Re-bar	3 d	09/09/11	12/09/11	NA	0%																														
1.1.2.7.3	Concrete	1 d	12/09/11	12/09/11	NA	0%																														
1.1.2.8	Roof Slab	10 d	03/09/11	12/09/11	NA	57%																														
1.1.2.8.1	Formwork	5 d	03/09/11	07/09/11	NA	90%																														
1.1.2.8.2	Re-bar	3 d	08/09/11	10/09/11	NA	80%																														
1.1.2.8.3	MEP Work	2 d	10/09/11	11/09/11	NA	0%																														
1.1.2.8.4	Inspection	1 d	11/09/11	11/09/11	NA	0%																														
1.1.2.8.5	Concrete	1 d	12/09/11	12/09/11	NA	0%																														
1.1.3	2nd Floor	20 d	13/09/11	02/10/11	NA	0%																														
1.1.4	3rd Floor	20 d	03/10/11	23/10/11	NA	0%																														
1.1.5	4th Floor	20 d	24/10/11	18/11/11	NA	0%																														

Project: Ekushey Bhaban - Superstruc
Date: 29/09/11

Task		Summary		Rolled Up Progress	
Critical Task		Rolled Up Task		Project Summary	
Progress		Rolled Up Critical Task		Group By Summary	