

WEEKLY PROJECT REPORT-009



Photograph taken : 13 October 2011 12:42 PM

AS ON 12 OCT 2011

PROJECT SUMMARY AS ON: 12 OCT 2011

- WIR (Work Inspection Request) not properly maintained. Yet I have not received WIR of GF/ 1st Floor Roof Slab. But I must me maintained and duly signed by proper Consultant/ Engineer before concrete pouring.
- The Test Results of Cylinder meet the design requirements.
- The Concrete surface after removing Shutter is satisfactory. And Ponding of 1st floor roof slab is being done for curing.
- Manpower is maintained satisfactory last three weeks.
- Program is 21 day behind as per Master Program.

WEEKLY CHECK-LIST FOR **PROGRAM** AS ON: 12-10-11



Name of Sub-Contractor:	Sohel Enterprise
--------------------------------	------------------

WBS	
Task Name	All Column at level 03 1st & 2nd lift concreting is complete.
Schedule Start	Schedule Finish: Time Lag:
Causes of Delay	Labour are not skill.

WBS	
Task Name	Shear wall SW2,Sw3 at level 03 1st lift concreting is complete
Schedule Start	Schedule Finish: Time Lag:
Causes of Delay	Completed on schedule time.

WBS	
Task Name	Shear wall SW1 at level 03 1st lift & 2nd lift concreting is complete
Schedule Start	Schedule Finish: Time Lead/Lag:
Causes of Delay	

WBS	
Task Name	Shear wall SW2 2nd lift shuttering on progress.
Schedule Start	Schedule Finish: Time Lead/Lag:
Causes of Delay	

WBS	
Task Name	Shear wall SW3 rebar work on progress.
Schedule Start	Schedule Finish: Time Lead/Lag:
Causes of Delay	

Remarks: (Penalty/ Award) to be filled by Project Incharge

1) Materials purchase should be earlier.

Suuggestion/ Advice:

Program upto 12 Oct 2011 is 21 days lag.

Consultant

Chief Engineer

Project Incharge

Chief Engineer

Director

Ekushey Bhaban-Superstructure-Progress

Sl.	Task Name	Duration	Start	Finish	Actual Finish	%	Oct '11																							
							17	18	19	20	21	22	23	24	25	26	27	28	29	30	01	02	03	04	05	06	07	08	09	10
1	Ekushey Bhaban	442 d	28/07/11	18/11/12	NA	1%	12/10/11																							
1.1	Superstructure	300 d	28/07/11	14/06/12	NA	16%																								
1.1.1	Ground Floor	20 d	28/07/11	17/08/11	29/08/11	100%																								
1.1.2	1st Floor	20 d	18/08/11	12/09/11	02/10/11	100%																								
1.1.3	2nd Floor	20 d	13/09/11	02/10/11	NA	38%																								
1.1.3.1	Layout Work	1 d	13/09/11	13/09/11	NA	100%																								
1.1.3.2	Column (17 nos): Lift-1	4 d	14/09/11	17/09/11	NA	100%																								
1.1.3.2.1	Re-bar	1 d	14/09/11	14/09/11	NA	100%																								
1.1.3.2.2	Formwork	2 d	15/09/11	16/09/11	NA	100%																								
1.1.3.2.3	Concrete	1 d	17/09/11	17/09/11	NA	100%																								
1.1.3.3	Column (17 nos): Lift-2	4 d	18/09/11	21/09/11	12/10/11	100%																								
1.1.3.3.1	Re-bar	1 d	18/09/11	18/09/11	NA	100%																								
1.1.3.3.2	Formwork	2 d	19/09/11	20/09/11	NA	100%																								
1.1.3.3.3	Concrete	1 d	21/09/11	21/09/11	NA	100%																								
1.1.3.4	Lift Core: Lift-1	5 d	14/09/11	18/09/11	08/10/11	100%																								
1.1.3.4.1	Re-bar	2 d	14/09/11	15/09/11	NA	100%																								
1.1.3.4.2	Formwork	2 d	16/09/11	17/09/11	NA	100%																								
1.1.3.4.3	Concrete	1 d	18/09/11	18/09/11	NA	100%																								
1.1.3.5	Lift Core: Lift-2	4 d	19/09/11	22/09/11	NA	82%																								
1.1.3.5.1	Re-bar	1 d	19/09/11	19/09/11	NA	100%																								
1.1.3.5.2	Formwork	2 d	20/09/11	21/09/11	NA	82%																								
1.1.3.5.3	<i>Concrete</i>	<i>1 d</i>	<i>22/09/11</i>	<i>22/09/11</i>	<i>NA</i>	<i>66%</i>																								
1.1.3.6	Stair Case (2 nos)-Flight-1	8 d	15/09/11	22/09/11	NA	0%																								
1.1.3.6.1	Formwork	4 d	15/09/11	19/09/11	NA	0%																								
1.1.3.6.2	Re-bar	3 d	19/09/11	22/09/11	NA	0%																								
1.1.3.6.3	Concrete	1 d	22/09/11	22/09/11	NA	0%																								
1.1.3.7	Stair Case (2 nos)-Flight-2	8 d	25/09/11	02/10/11	NA	0%																								
1.1.3.7.1	Formwork	4 d	25/09/11	29/09/11	NA	0%																								
1.1.3.7.2	Re-bar	3 d	29/09/11	02/10/11	NA	0%																								
1.1.3.7.3	Concrete	1 d	02/10/11	02/10/11	NA	0%																								
1.1.3.8	Roof Slab	10 d	23/09/11	02/10/11	NA	0%																								
1.1.3.8.1	<i>Formwork</i>	<i>5 d</i>	<i>23/09/11</i>	<i>27/09/11</i>	<i>NA</i>	<i>0%</i>																								
1.1.3.8.2	<i>Re-bar</i>	<i>3 d</i>	<i>28/09/11</i>	<i>30/09/11</i>	<i>NA</i>	<i>0%</i>																								
1.1.3.8.3	<i>MEP Work</i>	<i>2 d</i>	<i>30/09/11</i>	<i>01/10/11</i>	<i>NA</i>	<i>0%</i>																								
1.1.3.8.4	<i>Inspection</i>	<i>1 d</i>	<i>01/10/11</i>	<i>01/10/11</i>	<i>NA</i>	<i>0%</i>																								

Project: Ekushey Bhaban - Superstruc
Date: 15/10/11

Task		Summary		Rolled Up Progress
Critical Task		Rolled Up Task		Project Summary
Progress		Rolled Up Critical Task		Group By Summary