

WEEKLY PROJECT REPORT-010



Photograph taken : 16 November 2011 12:44 PM

AS ON 23 NOV 2011

PROJECT SUMMARY AS ON: 12 OCT 2011

- WIR (Work Inspection Request) not properly maintained. Yet I have not received WIR of GF/ 1st Floor Roof Slab. But I must me maintained and duly signed by proper Consultant/ Engineer before concrete pouring.
- The Test Results of Cylinder meet the design requirements.
- The Concrete surface after removing Shutter is satisfactory. And Ponding of 1st floor roof slab is being done for curing.
- Manpower is maintained satisfactory last three weeks.
- Program is 21 day behind as per Master Program.

WEEKLY CHECK-LIST FOR PROGRAM AS ON: 23-11-11



Name of Sub-Contractor:	Sohel Enterprise
--------------------------------	------------------

WBS	
Task Name	All Column at level 03 1st & 2nd lift concreting is complete.
Schedule Start	Schedule Finish: Time Lag:
Causes of Delay	Labour are not skill.

WBS	
Task Name	Shear wall SW2,Sw3 at level 03 1st lift concreting is complete
Schedule Start	Schedule Finish: Time Lag:
Causes of Delay	Completed on schedule time.

WBS	
Task Name	Shear wall SW1 at level 03 1st lift & 2nd lift concreting is complete
Schedule Start	Schedule Finish: Time Lead/Lag:
Causes of Delay	

WBS	
Task Name	Shear wall SW2 2nd lift shuttering on progress.
Schedule Start	Schedule Finish: Time Lead/Lag:
Causes of Delay	

WBS	
Task Name	Shear wall SW3 rebar work on progress.
Schedule Start	Schedule Finish: Time Lead/Lag:
Causes of Delay	

Remarks: (Penalty/ Award) to be filled by Project Incharge

1) Materials purchase should be earliers.

Suuggestion/ Advice:

Program upto 3rd Nov 2011 is 25 days lag.

Consultant

Chief Engineer

Project Incharge

Chief Engineer

Director

Ekushey Bhaban-Superstructure-Progress

Sl.	Task Name	Duration	Start	Finish	Actual Finish	% Comple	Nov '11																													
							20	21	22	23	24	25	26	27	28	29	30	31	01	02	03	04	05	06	07	08	09	10	11	12	13	14	15	16	17	18
1	Ekushey Bhaban	442 d	28/07/11	18/11/12	NA	2%	23/11/11																													
1.1	Superstructure	300 d	28/07/11	14/06/12	NA	24%																														
1.1.1	Ground Floor	20 d	28/07/11	17/08/11	29/08/11	100%																														
1.1.2	1st Floor	20 d	18/08/11	12/09/11	02/10/11	100%																														
1.1.3	2nd Floor	20 d	13/09/11	02/10/11	28/10/11	100%																														
1.1.4	3rd Floor	20 d	03/10/11	23/10/11	NA	51%																														
1.1.4.1	Layout Work	1 d	03/10/11	03/10/11	NA	100%																														
1.1.4.2	Column (17 nos): Lift-1	4 d	04/10/11	08/10/11	NA	100%																														
1.1.4.3	Column (17 nos): Lift-2	4 d	09/10/11	12/10/11	NA	88%																														
1.1.4.3.1	Re-bar	1 d	09/10/11	09/10/11	NA	88%																														
1.1.4.3.2	Formwork	2 d	10/10/11	11/10/11	NA	88%																														
1.1.4.3.3	Concrete	1 d	12/10/11	12/10/11	NA	88%																														
1.1.4.4	Lift Core: Lift-1	5 d	04/10/11	09/10/11	03/11/11	100%																														
1.1.4.4.1	Re-bar	2 d	04/10/11	05/10/11	NA	100%																														
1.1.4.4.2	Formwork	2 d	07/10/11	08/10/11	NA	100%																														
1.1.4.4.3	Concrete	1 d	09/10/11	09/10/11	03/11/11	100%																														
1.1.4.5	Lift Core: Lift-2	4 d	10/10/11	13/10/11	NA	50%																														
1.1.4.5.1	Re-bar	1 d	10/10/11	10/10/11	NA	50%																														
1.1.4.5.2	Formwork	2 d	11/10/11	12/10/11	NA	50%																														
1.1.4.5.3	<i>Concrete</i>	<i>1 d</i>	<i>13/10/11</i>	<i>13/10/11</i>	<i>NA</i>	<i>50%</i>																														
1.1.4.6	Stair Case (2 nos)-Flight-1	8 d	05/10/11	13/10/11	NA	100%																														
1.1.4.6.1	Formwork	4 d	05/10/11	10/10/11	NA	100%																														
1.1.4.6.2	Re-bar	3 d	10/10/11	13/10/11	NA	100%																														
1.1.4.6.3	Concrete	1 d	13/10/11	13/10/11	NA	100%																														
1.1.4.7	Stair Case (2 nos)-Flight-2	8 d	16/10/11	23/10/11	NA	0%																														
1.1.4.7.1	Formwork	4 d	16/10/11	20/10/11	NA	0%																														
1.1.4.7.2	Re-bar	3 d	20/10/11	23/10/11	NA	0%																														
1.1.4.7.3	Concrete	1 d	23/10/11	23/10/11	NA	0%																														
1.1.4.8	Roof Slab	10 d	14/10/11	23/10/11	NA	0%																														
1.1.4.8.1	<i>Formwork</i>	<i>5 d</i>	<i>14/10/11</i>	<i>18/10/11</i>	<i>NA</i>	<i>0%</i>																														
1.1.4.8.2	<i>Re-bar</i>	<i>3 d</i>	<i>19/10/11</i>	<i>21/10/11</i>	<i>NA</i>	<i>0%</i>																														
1.1.4.8.3	<i>MEP Work</i>	<i>2 d</i>	<i>21/10/11</i>	<i>22/10/11</i>	<i>NA</i>	<i>0%</i>																														
1.1.4.8.4	<i>Inspection</i>	<i>1 d</i>	<i>22/10/11</i>	<i>22/10/11</i>	<i>NA</i>	<i>0%</i>																														
1.1.4.8.5	<i>Concrete</i>	<i>1 d</i>	<i>23/10/11</i>	<i>23/10/11</i>	<i>NA</i>	<i>0%</i>																														
1.1.5	4th Floor	20 d	24/10/11	18/11/11	NA	0%																														

Project: Ekushey Bhaban - Superstruc Date: 30/11/11	Task		Summary		Rolled Up Progress	
	Critical Task		Rolled Up Task		Project Summary	
	Progress		Rolled Up Critical Task		Group By Summary	

WEEKLY CHECK-LIST FOR **MANPOWER** AS ON:23-11-11



Name of Sub-Contractor:	Sohel Enterprise
--------------------------------	------------------

Shuttering Work:

Manpower	Required No.	Present No.	Remarks
Shutter Mistry		70	weekly basis
Shutter Helper		105	weekly basis

Re-bar Work:

Manpower	Required No.	Present No.	Remarks
Re-bar Fabricator		28	
Helper		70	

Concrete Work:

Manpower	Required No.	Present No.	Remarks
Mason		14	
Labour		28	

Housekeeping

Manpower	Required No.	Present No.	Remarks
Labour	21	14	

Over All Remarks by Project Incharge

--

Suggestion/ Advice

Manpower is slightly less than before. Manpower histogram is attached.	_____ Consultant
	_____ Chief Engineer

Project Incharge

Chief Engineer

Director

SAFETY



Picture taken 16-Nov 2011 12:33 PM

Scaffolding work for Outside work is in progress



Picture taken: 16 Nov 2011 12:23 PM

Giving Instruction to Safety Officer

WEEKLY CHECK-LIST FOR **MANPOWER** AS ON:23-11-11



Name of Sub-Contractor:	Sohel Enterprise
-------------------------	------------------

Shuttering Work:

Manpower	Required No.	Present No.	Remarks
Shutter Mistry		70	weekly basis
Shutter Helper		105	weekly basis

Re-bar Work:

Manpower	Required No.	Present No.	Remarks
Re-bar Fabricator		28	
Helper		70	

Concrete Work:

Manpower	Required No.	Present No.	Remarks
Mason		14	
Labour		28	

Housekeeping

Manpower	Required No.	Present No.	Remarks
Labour	21	14	

Over All Remarks by Project Incharge

--

Suggestion/ Advice

Manpower is slightly less than before. Manpower histogram is attached.	_____ Consultant
	_____ Chief Engineer

Project Incharge

Chief Engineer

Director

MANPOWER HISTOGRAM

