

WEEKLY PROJECT REPORT-013



Picture taken: 12 Dec 2012

AS ON 14 DEC 2011

PROJECT SUMMARY AS ON: 14 DEC 2011

- Program is continuously going behind and now it is 47 days upto 3rd floor roof slab casting (See attached graph). It must be controlled.
- WIR (Work Inspection Request) should be signed by MEP (Electro -Mechanical Engr.) and approved signature before concreting.

WEEKLY CHECK-LIST FOR PROGRAM AS ON: 14-12-11



Name of Sub-Contractor:	Sohel Enterprise
--------------------------------	------------------

WBS	
Task Name	5th floor Column layout
Schedule Start	11/12/2011 Actual Finish: 11/12/2011 Time Lag:
Causes of Delay	

WBS	
Task Name	C1, C5, C5A, C1A, C1B, C1C, SW1, C2A, C2B, C2, C3, C4 Column Shuttering
Schedule Start	12/12/2011 Actual Finish: 14/12/2011 Time Lag:
Causes of Delay	

WBS	
Task Name	4th floor slab Casting Work
Schedule Start	09/12/2011 Actual Finish: 09/12/2011 Time Lead/Lag:
Causes of Delay	

WBS	
Task Name	
Schedule Start	Schedule Finish: Time Lead/Lag:
Causes of Delay	

WBS	
Task Name	
Schedule Start	Schedule Finish: Time Lead/Lag:
Causes of Delay	

Remarks: (Penalty/ Award) to be filled by Project Incharge

Suuggestion/ Advice:

Project is delayed 47 days from Master Program as on 09 Dec 2011 (3rd Floor Roof Slab Casting).

_____ Consultant

_____ Chief Engineer

Project Incharge

Chief Engineer

Director

Ekushey Bhaban-Superstructure-Progress

Sl.	Task Name	Duration	Start	Finish	Actual Finish	% Compl	Oct '11				Nov '11			Dec '11			Jan '12			Feb '12										
							1/0	8/0	5/0	2/1	9/1	6/1	3/1	0/1	6/1	3/1	0/1	7/1	4/1	1/1	8/1	5/1	1/0	8/0	5/0	2/0	9/0	5/0		
1	Ekushey Bhaban	442 d	28/07/11	18/11/12	NA	2%	14/12/11																							
1.1	Superstructure	300 d	28/07/11	14/06/12	NA	27%																								
1.1.1	Ground Floor	20 d	28/07/11	17/08/11	29/08/11	100%																								
1.1.2	1st Floor	20 d	18/08/11	12/09/11	02/10/11	100%																								
1.1.3	2nd Floor	20 d	13/09/11	02/10/11	28/10/11	100%																								
1.1.4	3rd Floor	20 d	03/10/11	23/10/11	09/12/11	100%																								
1.1.4.1	Layout Work	1 d	03/10/11	03/10/11	NA	100%																								
1.1.4.2	Column (17 nos): Lift-1	4 d	04/10/11	08/10/11	NA	100%																								
1.1.4.3	Column (17 nos): Lift-2	4 d	09/10/11	12/10/11	NA	100%																								
1.1.4.4	Lift Core: Lift-1	5 d	04/10/11	09/10/11	03/11/11	100%																								
1.1.4.5	Lift Core: Lift-2	4 d	10/10/11	13/10/11	25/11/11	100%																								
1.1.4.6	Stair Case (2 nos)-Flight-1	8 d	05/10/11	13/10/11	NA	100%																								
1.1.4.7	Stair Case (2 nos)-Flight-2	8 d	16/10/11	23/10/11	NA	100%																								
1.1.4.8	Roof Slab	10 d	14/10/11	23/10/11	09/12/11	100%																								
1.1.4.8.1	Formwork	5 d	14/10/11	18/10/11	03/12/11	100%																								
1.1.4.8.2	Re-bar	3 d	19/10/11	21/10/11	NA	100%																								
1.1.4.8.3	MEP Work	2 d	21/10/11	22/10/11	NA	100%																								
1.1.4.8.4	Inspection	1 d	22/10/11	22/10/11	NA	100%																								
1.1.4.8.5	Concrete	1 d	23/10/11	23/10/11	09/12/11	100%																								
1.1.5	4th Floor	20 d	24/10/11	18/11/11	NA	2%																								
1.1.5.1	Layout Work	1 d	24/10/11	24/10/11	11/12/11	100%																								
1.1.5.2	Column (17 nos): Lift-1	4 d	25/10/11	28/10/11	NA	0%																								
1.1.5.2.1	Re-bar	1 d	25/10/11	25/10/11	NA	0%																								
1.1.5.2.2	Formwork	2 d	26/10/11	27/10/11	NA	0%																								
1.1.5.2.3	Concrete	1 d	28/10/11	28/10/11	NA	0%																								
1.1.5.3	Column (17 nos): Lift-2	4 d	29/10/11	01/11/11	NA	0%																								
1.1.5.3.1	Re-bar	1 d	29/10/11	29/10/11	NA	0%																								
1.1.5.3.2	Formwork	2 d	30/10/11	31/10/11	NA	0%																								
1.1.5.3.3	Concrete	1 d	01/11/11	01/11/11	NA	0%																								
1.1.5.4	Lift Core: Lift-1	5 d	25/10/11	29/10/11	NA	0%																								
1.1.5.4.1	Re-bar	2 d	25/10/11	26/10/11	NA	0%																								
1.1.5.4.2	Formwork	2 d	27/10/11	28/10/11	NA	0%																								
1.1.5.4.3	Concrete	1 d	29/10/11	29/10/11	NA	0%																								
1.1.5.5	Lift Core: Lift-2	4 d	30/10/11	02/11/11	NA	0%																								
1.1.5.5.1	Re-bar	1 d	30/10/11	30/10/11	NA	0%																								

Project: Ekushey Bhaban - Superstruc Date: 21/12/11	Task		Summary		Rolled Up Progress	
	Critical Task		Rolled Up Task		Project Summary	
	Progress		Rolled Up Critical Task		Group By Summary	