

WEEKLY PROJECT REPORT-014



Picture taken: 19 Dec 2012 09:31 AM

AS ON 21 DEC 2011

PROJECT SUMMARY AS ON: 21 DEC 2011

- Program is 47 days behind from master program as on 15 Dec 2012 which is same as before.
- Manpower is slightly less which is due to scope of work.
- Safety Induction was done on 19 Dec 2012.
- WIR (Work Inspection Request) is done properly.

WEEKLY CHECK-LIST FOR **PROGRAM** AS ON: 21-12-11



Name of Sub-Contractor:	Sohel Enterprise
--------------------------------	------------------

WBS	
Task Name	All 4th floor 1st lift column casting
Actual Start	15/12/2011 Actual Finish: 15/12/2011 Time Lag:
Causes of Delay	

WBS	
Task Name	4th Floor Stair Shuttering
Actual Start	20/12/2011 Actual Finish: 21/12/2011 Time Lag:
Causes of Delay	

WBS	
Task Name	4th floor Column (2nd lift) & SW1, SW2, SW3 (2nd lift) shuttering
Actual Start	16/12/2011 Actual Finish: 18/12/2011 Time Lead/Lag:
Causes of Delay	

WBS	
Task Name	Beam Shuttering
Actual Start	15/12/2011 Actual Finish: 12/12/2011 Time Lead/Lag:
Causes of Delay	

WBS	
Task Name	
Schedule Start	Actual Finish: Time Lead/Lag:
Causes of Delay	

Remarks: (Penalty/ Award) to be filled by Project Incharge

Suuggestion/ Advice:

Program is delayed 48 days as on 15 Dec 2011	_____ Consultant
	_____ Chief Engineer

Project Incharge

Chief Engineer

Director

Ekushey Bhaban-Superstructure-Progress

Sl.	Task Name	Duration	Start	Finish	Actual Finish	% Compl	Gantt Chart																		
							1	8/0	5/0	Oct '11	2/1	9/1	6/1	3/1	Nov '11	0/1	6/1	3/1	0/1	7/1	4/1	1/1	8/1	5/1	Jan '12
1	Ekushey Bhaban	442 d	28/07/11	18/11/12	NA	2%																			
1.1	Superstructure	300 d	28/07/11	14/06/12	NA	30%																			
1.1.1	Ground Floor	20 d	28/07/11	17/08/11	29/08/11	100%																			
1.1.2	1st Floor	20 d	18/08/11	12/09/11	02/10/11	100%																			
1.1.3	2nd Floor	20 d	13/09/11	02/10/11	28/10/11	100%																			
1.1.4	3rd Floor	20 d	03/10/11	23/10/11	09/12/11	100%																			
1.1.5	4th Floor	20 d	24/10/11	18/11/11	NA	43%																			
1.1.5.1	Layout Work	1 d	24/10/11	24/10/11	11/12/11	100%																			
1.1.5.2	Column (17 nos): Lift-1	4 d	25/10/11	28/10/11	15/12/11	100%																			
1.1.5.3	Column (17 nos): Lift-2	4 d	29/10/11	01/11/11	NA	75%																			
1.1.5.3.1	Re-bar	1 d	29/10/11	29/10/11	NA	100%																			
1.1.5.3.2	Formwork	2 d	30/10/11	31/10/11	NA	100%																			
1.1.5.3.3	Concrete	1 d	01/11/11	01/11/11	NA	0%																			
1.1.5.4	Lift Core: Lift-1	5 d	25/10/11	29/10/11	NA	100%																			
1.1.5.5	Lift Core: Lift-2	4 d	30/10/11	02/11/11	NA	75%																			
1.1.5.5.1	Re-bar	1 d	30/10/11	30/10/11	NA	100%																			
1.1.5.5.2	Formwork	2 d	31/10/11	01/11/11	NA	100%																			
1.1.5.5.3	Concrete	1 d	02/11/11	02/11/11	NA	0%																			
1.1.5.6	Stair Case (2 nos)-Flight-1	8 d	26/10/11	02/11/11	NA	50%																			
1.1.5.6.1	Formwork	4 d	26/10/11	30/10/11	NA	100%																			
1.1.5.6.2	Re-bar	3 d	30/10/11	02/11/11	NA	0%																			
1.1.5.6.3	Concrete	1 d	02/11/11	02/11/11	NA	0%																			
1.1.5.7	Stair Case (2 nos)-Flight-2	8 d	05/11/11	18/11/11	NA	0%																			
1.1.5.7.1	Formwork	4 d	05/11/11	15/11/11	NA	0%																			
1.1.5.7.2	Re-bar	3 d	15/11/11	18/11/11	NA	0%																			
1.1.5.7.3	Concrete	1 d	18/11/11	18/11/11	NA	0%																			
1.1.5.8	Roof Slab	10 d	03/11/11	18/11/11	NA	0%																			
1.1.5.8.1	Formwork	5 d	03/11/11	13/11/11	NA	0%																			
1.1.5.8.2	Re-bar	3 d	14/11/11	16/11/11	NA	0%																			
1.1.5.8.3	MEP Work	2 d	16/11/11	17/11/11	NA	0%																			
1.1.5.8.4	Inspection	1 d	17/11/11	17/11/11	NA	0%																			
1.1.5.8.5	Concrete	1 d	18/11/11	18/11/11	NA	0%																			
1.1.6	5th Floor	20 d	19/11/11	09/12/11	NA	0%																			
1.1.7	6th Floor	20 d	10/12/11	31/12/11	NA	0%																			
1.1.8	7th Floor	20 d	01/01/12	20/01/12	NA	0%																			

Project: Ekushey Bhaban - Superstruc
Date: 03/01/12

Task		Summary		Rolled Up Progress	
Critical Task		Rolled Up Task		Project Summary	
Progress		Rolled Up Critical Task		Group By Summary	