

WEEKLY PROJECT REPORT-018



Picture Taken : 15 Jan 2012

AS ON 18 JAN 2012

PROJECT SUMMARY AS ON: 18 JAN 2012

- Program is 53 delayed from master program as on 16th Jan 2012.
- Manpower is decreased but production increased. So work-efficiency increased.
- Re-bar and Shutter Lifting Rope should be immediately replaced to avoid any accident.

WEEKLY CHECK-LIST FOR **PROGRAM** AS ON: 18-01-12



Name of Sub-Contractor:	Sohel Enterprise
--------------------------------	------------------

WBS	
Task Name	All 5th floor column (first lift) & SW1 (first lift) casting complete
Actual Start	Actual Finish: 13/01/2012 Time Lag:
Causes of Delay	Labour are not skill.

WBS	
Task Name	5th floor C1A, C2A & SW2, SW3 (first lift) casting complete
Actual Start	Actual Finish: 16/01/2012 Time Lag:
Causes of Delay	

WBS	
Task Name	all 5th floor column (2nd lift) & SW1 (2nd lift) casting
Actual Start	Actual Finish: 17/01/2012 Time Lead/Lag:
Causes of Delay	

WBS	
Task Name	all 5th floor column (2nd lift) & SW1 (2nd lift) shuttering complete
Actual Start	Actual Finish: 16/01/2012 Time Lead/Lag:
Causes of Delay	

WBS	
Task Name	
Actual Start	Actual Finish: Time Lead/Lag:
Causes of Delay	

Remarks: (Penalty/ Award) to be filled by Project Incharge

Suuggestion/ Advice:

53 days delayed from master program as on 16 Jan 2012.	_____ Consultant
	_____ Chief Engineer

Project Incharge

Chief Engineer

Director

Ekushey Bhaban-Superstructure-Progress

Sl.	Task Name	Duration	Start	Finish	Actual Finish	% Compl	Oct '11		Nov '11			Dec '11			Jan '12		Feb '12									
							11/09	18/09	25/09	02/10	09/10	16/10	23/10	30/10	06/11	13/11	20/11	27/11	04/12	11/12	18/12	25/12	01/01	08/01	15/01	22/01
1	Ekushey Bhaban	442 d	28/07/11	18/11/12	NA	3%																				
1.1	Superstructure	300 d	28/07/11	14/06/12	NA	37%																				
1.1.1	Ground Floor	20 d	28/07/11	17/08/11	29/08/11	100%																				
1.1.2	1st Floor	20 d	18/08/11	12/09/11	02/10/11	100%																				
1.1.3	2nd Floor	20 d	13/09/11	02/10/11	28/10/11	100%																				
1.1.4	3rd Floor	20 d	03/10/11	23/10/11	09/12/11	100%																				
1.1.5	4th Floor	20 d	24/10/11	18/11/11	07/01/12	100%																				
1.1.6	5th Floor	20 d	19/11/11	09/12/11	NA	37%																				
1.1.6.1	Layout Work	1 d	19/11/11	19/11/11	NA	100%																				
1.1.6.2	Column (17 nos): Lift-1	4 d	20/11/11	23/11/11	13/01/12	100%																				
1.1.6.2.1	Re-bar	1 d	20/11/11	20/11/11	NA	100%																				
1.1.6.2.2	Formwork	2 d	21/11/11	22/11/11	NA	100%																				
1.1.6.2.3	Concrete	1 d	23/11/11	23/11/11	13/01/12	100%																				
1.1.6.3	Column (17 nos): Lift-2	4 d	24/11/11	27/11/11	NA	88%																				
1.1.6.3.1	Re-bar	1 d	24/11/11	24/11/11	NA	100%																				
1.1.6.3.2	Formwork	2 d	25/11/11	26/11/11	NA	100%																				
1.1.6.3.3	Concrete	1 d	27/11/11	27/11/11	NA	50%																				
1.1.6.4	Lift Core: Lift-1	5 d	20/11/11	24/11/11	16/01/12	100%																				
1.1.6.4.1	Re-bar	2 d	20/11/11	21/11/11	NA	100%																				
1.1.6.4.2	Formwork	2 d	22/11/11	23/11/11	NA	100%																				
1.1.6.4.3	Concrete	1 d	24/11/11	24/11/11	16/01/12	100%																				
1.1.6.5	Lift Core: Lift-2	4 d	25/11/11	28/11/11	NA	88%																				
1.1.6.5.1	Re-bar	1 d	25/11/11	25/11/11	NA	100%																				
1.1.6.5.2	Formwork	2 d	26/11/11	27/11/11	NA	100%																				
1.1.6.5.3	Concrete	1 d	28/11/11	28/11/11	NA	50%																				
1.1.6.6	Stair Case (2 nos)-Flight-1	8 d	21/11/11	28/11/11	NA	0%																				
1.1.6.6.1	Formwork	4 d	21/11/11	25/11/11	NA	0%																				
1.1.6.6.2	Re-bar	3 d	25/11/11	28/11/11	NA	0%																				
1.1.6.6.3	Concrete	1 d	28/11/11	28/11/11	NA	0%																				
1.1.6.7	Stair Case (2 nos)-Flight-2	8 d	01/12/11	09/12/11	NA	0%																				
1.1.6.7.1	Formwork	4 d	01/12/11	05/12/11	NA	0%																				
1.1.6.7.2	Re-bar	3 d	05/12/11	09/12/11	NA	0%																				
1.1.6.7.3	Concrete	1 d	09/12/11	09/12/11	NA	0%																				
1.1.6.8	Roof Slab	10 d	29/11/11	09/12/11	NA	0%																				
1.1.6.8.1	Formwork	5 d	29/11/11	03/12/11	NA	0%																				
1.1.6.8.2	Re-bar	3 d	04/12/11	07/12/11	NA	0%																				
1.1.6.8.3	MEP Work	2 d	07/12/11	08/12/11	NA	0%																				
1.1.6.8.4	Inspection	1 d	08/12/11	08/12/11	NA	0%																				
1.1.6.8.5	Concrete	1 d	09/12/11	09/12/11	NA	0%																				
1.1.7	6th Floor	20 d	10/12/11	31/12/11	NA	0%																				

Project: Ekushey Bhaban - Superstruc Date: 23/01/12	Task		Summary		Rolled Up Progress	
	Critical Task		Rolled Up Task		Project Summary	
	Progress		Rolled Up Critical Task		Group By Summary	