

## WEEKLY PROJECT REPORT-019



Picture Taken : 21 Jan 2012

AS ON 25 JAN 2012

## PROJECT SUMMARY AS ON: 25 JAN 2012

- Program is 53 delayed from master program as on 20<sup>th</sup> Jan 2012.
- Manpower is increased which should be maintained.

WEEKLY CHECK-LIST FOR **PROGRAM** AS ON: 25-01-12



<b>Name of Sub-Contractor:</b>	Sohel Enterprise
--------------------------------	------------------

WBS	
Task Name	5th floor SW1 & SW2 2nd lift Shuttering complete
Actual Start	Actual Finish: 20/01/2012 Time Lag:
Causes of Delay	Labour are not skill.

WBS	
Task Name	5th floor SW1 & SW2 2nd lift custing complete
Actual Start	Actual Finish: 21/01/2012 Time Lag:
Causes of Delay	

WBS	
Task Name	5th floor stair shuttering complete
Actual Start	Actual Finish: 22/01/2012 Time Lead/Lag:
Causes of Delay	

WBS	
Task Name	
Actual Start	Actual Finish: Time Lead/Lag:
Causes of Delay	

WBS	
Task Name	
Actual Start	Actual Finish: Time Lead/Lag:
Causes of Delay	

**Remarks: (Penalty/ Award) to be filled by Project Incharge**

**Suuggestion/ Advice:**

Program is 53 days behind from the Master Program as on 20 Jan 2012.	_____ Consultant
	_____ Chief Engineer

\_\_\_\_\_  
Project Incharge

\_\_\_\_\_  
Chief Engineer

\_\_\_\_\_  
Director

### Ekushey Bhaban-Superstructure-Progress

Sl.	Task Name	Duration	Start	Finish	Actual Finish	% Compl	Oct '11		Nov '11			Dec '11			Jan '12		Feb '12									
							11/09	18/09	25/09	02/10	09/10	16/10	23/10	30/10	06/11	13/11	20/11	27/11	04/12	11/12	18/12	25/12	01/01	08/01	15/01	22/01
1	<b>Ekushey Bhaban</b>	442 d	28/07/11	18/11/12	NA	3%																				
1.1	<b>Superstructure</b>	300 d	28/07/11	14/06/12	NA	38%																				
1.1.1	Ground Floor	20 d	28/07/11	17/08/11	29/08/11	100%																				
1.1.2	1st Floor	20 d	18/08/11	12/09/11	02/10/11	100%																				
1.1.3	2nd Floor	20 d	13/09/11	02/10/11	28/10/11	100%																				
1.1.4	3rd Floor	20 d	03/10/11	23/10/11	09/12/11	100%																				
1.1.5	4th Floor	20 d	24/10/11	18/11/11	07/01/12	100%																				
1.1.6	5th Floor	20 d	19/11/11	09/12/11	NA	57%																				
1.1.6.1	Layout Work	1 d	19/11/11	19/11/11	NA	100%																				
1.1.6.2	Column (17 nos): Lift-1	4 d	20/11/11	23/11/11	13/01/12	100%																				
1.1.6.2.1	Re-bar	1 d	20/11/11	20/11/11	NA	100%																				
1.1.6.2.2	Formwork	2 d	21/11/11	22/11/11	NA	100%																				
1.1.6.2.3	Concrete	1 d	23/11/11	23/11/11	13/01/12	100%																				
1.1.6.3	Column (17 nos): Lift-2	4 d	24/11/11	27/11/11	NA	100%																				
1.1.6.3.1	Re-bar	1 d	24/11/11	24/11/11	NA	100%																				
1.1.6.3.2	Formwork	2 d	25/11/11	26/11/11	NA	100%																				
1.1.6.3.3	Concrete	1 d	27/11/11	27/11/11	NA	100%																				
1.1.6.4	Lift Core: Lift-1	5 d	20/11/11	24/11/11	16/01/12	100%																				
1.1.6.4.1	Re-bar	2 d	20/11/11	21/11/11	NA	100%																				
1.1.6.4.2	Formwork	2 d	22/11/11	23/11/11	NA	100%																				
1.1.6.4.3	Concrete	1 d	24/11/11	24/11/11	16/01/12	100%																				
1.1.6.5	Lift Core: Lift-2	4 d	25/11/11	28/11/11	20/01/12	100%																				
1.1.6.5.1	Re-bar	1 d	25/11/11	25/11/11	NA	100%																				
1.1.6.5.2	Formwork	2 d	26/11/11	27/11/11	NA	100%																				
1.1.6.5.3	Concrete	1 d	28/11/11	28/11/11	20/01/12	100%																				
1.1.6.6	Stair Case (2 nos)-Flight-1	8 d	21/11/11	28/11/11	NA	100%																				
1.1.6.6.1	Formwork	4 d	21/11/11	25/11/11	NA	100%																				
1.1.6.6.2	Re-bar	3 d	25/11/11	28/11/11	NA	100%																				
1.1.6.6.3	Concrete	1 d	28/11/11	28/11/11	NA	100%																				
1.1.6.7	Stair Case (2 nos)-Flight-2	8 d	01/12/11	09/12/11	NA	0%																				
1.1.6.7.1	Formwork	4 d	01/12/11	05/12/11	NA	0%																				
1.1.6.7.2	Re-bar	3 d	05/12/11	09/12/11	NA	0%																				
1.1.6.7.3	Concrete	1 d	09/12/11	09/12/11	NA	0%																				
1.1.6.8	Roof Slab	10 d	29/11/11	09/12/11	NA	0%																				
1.1.6.8.1	Formwork	5 d	29/11/11	03/12/11	NA	0%																				
1.1.6.8.2	Re-bar	3 d	04/12/11	07/12/11	NA	0%																				
1.1.6.8.3	MEP Work	2 d	07/12/11	08/12/11	NA	0%																				
1.1.6.8.4	Inspection	1 d	08/12/11	08/12/11	NA	0%																				
1.1.6.8.5	Concrete	1 d	09/12/11	09/12/11	NA	0%																				
1.1.7	6th Floor	20 d	10/12/11	31/12/11	NA	0%																				

Project: Ekushey Bhaban - Superstruc Date: 01/02/12	Task		Summary		Rolled Up Progress	
	Critical Task		Rolled Up Task		Project Summary	
	Progress		Rolled Up Critical Task		Group By Summary	