

# WEEKLY PROJECT REPORT-021



Picture Taken : 06 Feb 2012

AS ON 08 FEB 2012

## PROJECT SUMMARY AS ON: 08 FEB 2012

- Program is 53 days (same as last week) delayed from master program as on 06 Feb 2012.
- Manpower is slightly decreased which is due to scope of work.

WEEKLY CHECK-LIST FOR **PROGRAM** AS ON: 08-02-12



<b>Name of Sub-Contractor:</b>	Sohel Enterprise
--------------------------------	------------------

WBS	
Task Name	6th floor all column 1st lift SW1, SW2, SW3 1st lift casting complete
Actual Start	Actual Finish: 06/02/2012 Time Lag:
Causes of Delay	

WBS	
Task Name	6th floor all column (1st lift) shuttering complete
Actual Start	Actual Finish: 05/02/2012 Time Lag:
Causes of Delay	

WBS	
Task Name	6th floor SW1, SW2, SW3 1st lift shuttering complete
Actual Start	Actual Finish: 06/02/2012 Time Lead/Lag:
Causes of Delay	

WBS	
Task Name	
Actual Start	Actual Finish: Time Lead/Lag:
Causes of Delay	

WBS	
Task Name	
Actual Start	Actual Finish: Time Lead/Lag:
Causes of Delay	

**Remarks: (Penalty/ Award) to be filled by Project Incharge**

**Suuggestion/ Advice:**

Program is delayed 53 days from master program as on 06 Feb 2012.

\_\_\_\_\_

Consultant

\_\_\_\_\_

Chief Engineer

\_\_\_\_\_  
Project Incharge

\_\_\_\_\_  
Chief Engineer

\_\_\_\_\_  
Director

### Ekushey Bhaban-Superstructure-Progress

Sl.	Task Name	Duration	Start	Finish	Actual Finish	% Compl	Oct '11		Nov '11			Dec '11			Jan '12			Feb '12							
							25/09	02/10	09/10	16/10	23/10	30/10	06/11	13/11	20/11	27/11	04/12	11/12	18/12	25/12	01/01	08/01	15/01	22/01	29/01
1	<b>Ekushey Bhaban</b>	442 d	28/07/11	18/11/12	NA	3%																			
1.1	<b>Superstructure</b>	300 d	28/07/11	14/06/12	NA	42%																			
1.1.1	<b>Ground Floor</b>	20 d	28/07/11	17/08/11	29/08/11	100%																			
1.1.2	<b>1st Floor</b>	20 d	18/08/11	12/09/11	02/10/11	100%																			
1.1.3	<b>2nd Floor</b>	20 d	13/09/11	02/10/11	28/10/11	100%																			
1.1.4	<b>3rd Floor</b>	20 d	03/10/11	23/10/11	09/12/11	100%																			
1.1.5	<b>4th Floor</b>	20 d	24/10/11	18/11/11	07/01/12	100%																			
1.1.6	<b>5th Floor</b>	20 d	19/11/11	09/12/11	31/01/12	100%																			
1.1.7	<b>6th Floor</b>	20 d	10/12/11	31/12/11	NA	20%																			
1.1.7.1	Layout Work	1 d	10/12/11	10/12/11	NA	0%																			
1.1.7.2	<b>Column (17 nos): Lift-1</b>	4 d	11/12/11	14/12/11	06/02/12	100%																			
1.1.7.2.1	Re-bar	1 d	11/12/11	11/12/11	NA	100%																			
1.1.7.2.2	Formwork	2 d	12/12/11	13/12/11	NA	100%																			
1.1.7.2.3	Concrete	1 d	14/12/11	14/12/11	06/02/12	100%																			
1.1.7.3	<b>Column (17 nos): Lift-2</b>	4 d	15/12/11	19/12/11	NA	0%																			
1.1.7.3.1	Re-bar	1 d	15/12/11	15/12/11	NA	0%																			
1.1.7.3.2	Formwork	2 d	17/12/11	18/12/11	NA	0%																			
1.1.7.3.3	Concrete	1 d	19/12/11	19/12/11	NA	0%																			
1.1.7.4	<b>Lift Core: Lift-1</b>	5 d	11/12/11	15/12/11	06/02/12	100%																			
1.1.7.4.1	Re-bar	2 d	11/12/11	12/12/11	NA	100%																			
1.1.7.4.2	Formwork	2 d	13/12/11	14/12/11	NA	100%																			
1.1.7.4.3	Concrete	1 d	15/12/11	15/12/11	06/02/12	100%																			
1.1.7.5	<b>Lift Core: Lift-2</b>	4 d	17/12/11	20/12/11	NA	0%																			
1.1.7.5.1	Re-bar	1 d	17/12/11	17/12/11	NA	0%																			
1.1.7.5.2	Formwork	2 d	18/12/11	19/12/11	NA	0%																			
1.1.7.5.3	Concrete	1 d	20/12/11	20/12/11	NA	0%																			
1.1.7.6	<b>Stair Case (2 nos)-Flight-1</b>	8 d	12/12/11	20/12/11	NA	0%																			
1.1.7.6.1	Formwork	4 d	12/12/11	17/12/11	NA	0%																			
1.1.7.6.2	Re-bar	3 d	17/12/11	20/12/11	NA	0%																			
1.1.7.6.3	Concrete	1 d	20/12/11	20/12/11	NA	0%																			
1.1.7.7	<b>Stair Case (2 nos)-Flight-2</b>	8 d	23/12/11	31/12/11	NA	0%																			
1.1.7.7.1	Formwork	4 d	23/12/11	28/12/11	NA	0%																			
1.1.7.7.2	Re-bar	3 d	28/12/11	31/12/11	NA	0%																			
1.1.7.7.3	Concrete	1 d	31/12/11	31/12/11	NA	0%																			
1.1.7.8	<b>Roof Slab</b>	10 d	21/12/11	31/12/11	NA	0%																			
1.1.7.8.1	Formwork	5 d	21/12/11	26/12/11	NA	0%																			
1.1.7.8.2	Re-bar	3 d	27/12/11	29/12/11	NA	0%																			
1.1.7.8.3	MEP Work	2 d	29/12/11	30/12/11	NA	0%																			
1.1.7.8.4	Inspection	1 d	30/12/11	30/12/11	NA	0%																			
1.1.7.8.5	Concrete	1 d	31/12/11	31/12/11	NA	0%																			

Project: Ekushey Bhaban - Superstruc  
Date: 03/03/12

Task		Summary		Rolled Up Progress	
Critical Task		Rolled Up Task		Project Summary	
Progress		Rolled Up Critical Task		Group By Summary	

WEEEEKLY CHECK-LIST FOR **QUALITY** AS ON: 08-02-12



<b>Name of Sub-contractor:</b>	Sohel Enterprise
--------------------------------	------------------

**Remarks on Shuttering:** (Attach Photograph) to be filled by Project Incharge

**Remarks on Re-bar Work:** (Attach Photograph) to be filled by Project Incharge

**Remarks on Concreting :** (Attach Photograph) to be filled by Project Incharge

**Suggestion/ Advice:**

Work Inspection Request (WIR) is attached.

\_\_\_\_\_  
Consultant

---

\_\_\_\_\_  
Chief Engineer

\_\_\_\_\_  
Project Incharge

\_\_\_\_\_  
Chief Engineer

\_\_\_\_\_  
Director



R & D 0.0, Date of Issue : Nov, 2010 Doc No. CIL R & D WIR 002	CITYSCAPE INTERNATIONAL LIMITED	
--	---------------------------------	--

WORK INSPECTION REQUEST		
(To submit by Contractor 48 hours before Concreting)		
Description of Work : 6th floor All Column and Slab, SW2, SW3		
Location/ Grid : A to G, 01 to 05	Level : +64	Date of Concreting : 06.02.12
(A Drawing with Marking/ Highlighting must be submitted)		Time of Concreting : 2:30 PM
Submitted By:		
Company : Rasem-Tech Limited	Shehal Enterprises	
Name : Mr. Fozlur Rahman	Signature : _____	
Designation : Const.	Date : 05.02.12	Time : _____

WORK INSPECTION REPORT		
Reinforcement <input checked="" type="checkbox"/> OK	Formwork <input checked="" type="checkbox"/> OK	Proping/Supporting <input type="checkbox"/> OK
Comments :		
Inspected By		
Company : Cityscape International Limited	Signature : _____	
Name : Mr. Mahuddin	Time : 06/02/12	
Designation : Quantity Surveyor	Date : 06.02.12	Time : _____

MEP CLEARANCE		
Not Applicable <input type="checkbox"/>	Completed <input type="checkbox"/>	Not Completed <input type="checkbox"/>
Clearanced By		
Company : Cityscape International Limited	Signature : _____	
Name :	Time : _____	
Designation :	Date : _____	Time : _____

APPROVAL FOR CONCRETING		
Comments :		
Approved <input checked="" type="checkbox"/>	Approved with Comments <input type="checkbox"/>	Not Approved <input type="checkbox"/>
Inspected By		
Company : Cityscape International Limited	Signature : _____	
Name : Rashid	Time : 05 PM	
Designation : CE	Date : 06/02	Time : _____

WEEKLY CHECK-LIST FOR **SAFETY** AS ON: 08-02-12



<b>Name of Sub-Contractor:</b>	Sohel enterprise.
--------------------------------	-------------------

**List of Safety Materials issued:**

Safety Shoe	145	pairs
Helmet	223	nos.
T-shirt	263	nos.

**Induction:**

Total Labour:		Inducted:	113	
Tool Box Meeting (Weekly Safety Meeting) no.:				Date:

**Safety Violation:** (Attach Photograph)

Warning	No. of Persons
1st Warning :	12
2nd Warning with Fine:	3
Termination:	

**Safety Award:** (Attach Photograph)

Induction ID:		Trade	Cleaner
Name:			

**Accidents/ Injury:**

--

**House Keeping**

--

**Remarks:** to be filled by Project Incharge

--

**Suggestion/ Advice:**

_____ Consultant
_____ Chief Engineer

\_\_\_\_\_  
Project Incharge

\_\_\_\_\_  
Chief Engineer

\_\_\_\_\_  
Director

WEEKLY CHECK-LIST FOR **MANPOWER** AS ON: 08-02-12



Name of Sub-Contractor:	Sohel Enterprise
-------------------------	------------------

**Shuttering Work:**

Manpower	Required No.	Present No.	Remarks
Shutter Mistry		130	
Shutter Helper		124	

**Re-bar Work:**

Manpower	Required No.	Present No.	Remarks
Re-bar Fabricator		24	
Helper		21	

**Concrete Work:**

Manpower	Required No.	Present No.	Remarks
Mason		6	
Labour			

**Housekeeping**

Manpower	Required No.	Present No.	Remarks
Labour		14	

**Over All Remarks by Project Incharge**

6th floor all column 1st lift SW1, SW2, SW3 1st lift casting concrete volume=27 m3
--

**Suggestion/ Advice**

Manpower is slightly less which is due to scope of works.
_____ Consultant
_____ Chief Engineer

\_\_\_\_\_  
Project Incharge

\_\_\_\_\_  
Chief Engineer

\_\_\_\_\_  
Director



# MANPOWER HISTOGRAM

