

WEEKLY PROJECT REPORT-022



Picture Taken : 12 Feb 2012

AS ON 15 FEB 2012

PROJECT SUMMARY AS ON: 15 FEB 2012

- Program is 56 days delayed from master program as on 14 Feb 2012, which is 3 days more than before.
- Manpower is slightly decreased than last week.

WEEKLY CHECK-LIST FOR **PROGRAM** AS ON: 15-02-12



Name of Sub-Contractor:	Sohel Enterprise
--------------------------------	------------------

WBS	
Task Name	6th floor all column 2nd lift casting complete
Actual Start	Actual Finish: 09/02/2012 Time Lag:
Causes of Delay	

WBS	
Task Name	6th floor column (C2A+C1A) & (SW2+SW3) 2nd Lift casting complete
Actual Start	Actual Finish: 11/02/2012 Time Lag:
Causes of Delay	

WBS	
Task Name	6th floor stair 1st Landing slab Casting complete
Schedule Finish	20/12/2011 Actual Finish: 14/02/2012 Time Lead/Lag: -56
Causes of Delay	

WBS	
Task Name	
Actual Start	Actual Finish: Time Lead/Lag:
Causes of Delay	

WBS	
Task Name	
Actual Start	Actual Finish: Time Lead/Lag:
Causes of Delay	

Remarks: (Penalty/ Award) to be filled by Project Incharge

Suuggestion/ Advice:

Program is delayed 56 days as per Master Program

 Consultant

 Chief Engineer

Project Incharge

Chief Engineer

Director

Ekushey Bhaban-Superstructure-Progress

Sl.	Task Name	Duration	Start	Finish	Actual Finish	% Compl	Dec '11					Jan '12			Feb '12			Mar '12								
							27/11	04/12	11/12	18/12	25/12	01/01	08/01	15/01	22/01	29/01	05/02	12/02	19/02	26/02	04/03	11/03	18/03	25/03	0	
1	Ekushey Bhaban	442 d	28/07/11	18/11/12	NA	3%	15/02/12																			
1.1	Superstructure	300 d	28/07/11	14/06/12	NA	45%																				
1.1.1	Ground Floor	20 d	28/07/11	17/08/11	29/08/11	100%																				
1.1.2	1st Floor	20 d	18/08/11	12/09/11	02/10/11	100%																				
1.1.3	2nd Floor	20 d	13/09/11	02/10/11	28/10/11	100%																				
1.1.4	3rd Floor	20 d	03/10/11	23/10/11	09/12/11	100%																				
1.1.5	4th Floor	20 d	24/10/11	18/11/11	07/01/12	100%																				
1.1.6	5th Floor	20 d	19/11/11	09/12/11	31/01/12	100%																				
1.1.7	6th Floor	20 d	10/12/11	31/12/11	NA	54%																				
1.1.7.1	Layout Work	1 d	10/12/11	10/12/11	NA	0%																				
1.1.7.2	Column (17 nos): Lift-1	4 d	11/12/11	14/12/11	06/02/12	100%																				
1.1.7.3	Column (17 nos): Lift-2	4 d	15/12/11	19/12/11	09/02/12	100%																				
1.1.7.3.1	Re-bar	1 d	15/12/11	15/12/11	NA	100%																				
1.1.7.3.2	Formwork	2 d	17/12/11	18/12/11	NA	100%																				
1.1.7.3.3	Concrete	1 d	19/12/11	19/12/11	09/02/12	100%																				
1.1.7.4	Lift Core: Lift-1	5 d	11/12/11	15/12/11	06/02/12	100%																				
1.1.7.5	Lift Core: Lift-2	4 d	17/12/11	20/12/11	11/02/12	100%																				
1.1.7.5.1	Re-bar	1 d	17/12/11	17/12/11	NA	100%																				
1.1.7.5.2	Formwork	2 d	18/12/11	19/12/11	NA	100%																				
1.1.7.5.3	Concrete	1 d	20/12/11	20/12/11	11/02/12	100%																				
1.1.7.6	Stair Case (2 nos)-Flight-1	8 d	12/12/11	20/12/11	14/02/12	100%																				
1.1.7.6.1	Formwork	4 d	12/12/11	17/12/11	NA	100%																				
1.1.7.6.2	Re-bar	3 d	17/12/11	20/12/11	NA	100%																				
1.1.7.6.3	Concrete	1 d	20/12/11	20/12/11	14/02/12	100%																				
1.1.7.7	Stair Case (2 nos)-Flight-2	8 d	23/12/11	31/12/11	NA	0%																				
1.1.7.7.1	Formwork	4 d	23/12/11	28/12/11	NA	0%																				
1.1.7.7.2	Re-bar	3 d	28/12/11	31/12/11	NA	0%																				
1.1.7.7.3	Concrete	1 d	31/12/11	31/12/11	NA	0%																				
1.1.7.8	Roof Slab	10 d	21/12/11	31/12/11	NA	0%																				
1.1.7.8.1	<i>Formwork</i>	5 d	21/12/11	26/12/11	NA	0%																				
1.1.7.8.2	<i>Re-bar</i>	3 d	27/12/11	29/12/11	NA	0%																				
1.1.7.8.3	<i>MEP Work</i>	2 d	29/12/11	30/12/11	NA	0%																				
1.1.7.8.4	<i>Inspection</i>	1 d	30/12/11	30/12/11	NA	0%																				
1.1.7.8.5	<i>Concrete</i>	1 d	31/12/11	31/12/11	NA	0%																				
1.1.8	7th Floor	20 d	01/01/12	20/01/12	NA	0%																				
1.1.9	8th Floor	20 d	21/01/12	10/02/12	NA	0%																				
1.1.10	9th Floor	20 d	11/02/12	02/03/12	NA	0%																				
1.1.11	10th Floor	20 d	03/03/12	23/03/12	NA	0%																				
1.1.12	11th Floor	20 d	24/03/12	12/04/12	NA	0%																				
1.1.13	12th Floor	20 d	13/04/12	04/05/12	NA	0%																				

Project: Ekushey Bhaban - Superstruc Date: 24/03/12	Task		Summary		Rolled Up Progress	
	Critical Task		Rolled Up Task		Project Summary	
	Progress		Rolled Up Critical Task		Group By Summary	