

WEEKLY PROJECT REPORT-027



Picture Taken : 21 Mar 2012

AS ON 21 Mar 2012

PROJECT SUMMARY AS ON: 21 MAR 2012

- Program is 58 delayed from master program as on 18th Mar 2012. Still delay time is increasing. Again 3 days more lag in 6th floor roof slab casting. But it should be controlled.
- Still no signature by MEP in Work Inspection Request (WIR) before slab casting.
- Manpower is same as before.
- Safety Violation notice with picture and Accident Report with picture are attached.

WEEKLY CHECK-LIST FOR **PROGRAM** AS ON: 21-03-2012



| | |
|--------------------------------|------------------|
| Name of Sub-Contractor: | Sohel Enterprise |
|--------------------------------|------------------|

| | | | | | |
|-----------------|--------------------------------------|----------------|------------|-----------|----|
| WBS | | | | | |
| Task Name | 7th floor roof slab casting complete | | | | |
| Schedule Finish | 20/01/2012 | Actual Finish: | 18/03/2012 | Time Lag: | 58 |
| Causes of Delay | | | | | |

| | | | | | |
|-----------------|---|----------------|------------|-----------|--|
| WBS | | | | | |
| Task Name | 7th floor roof slab shuttering complete | | | | |
| Actual Start | | Actual Finish: | 17/03/2012 | Time Lag: | |
| Causes of Delay | | | | | |

| | | | | | |
|-----------------|--|----------------|--|----------------|--|
| WBS | | | | | |
| Task Name | | | | | |
| Actual Start | | Actual Finish: | | Time Lead/Lag: | |
| Causes of Delay | | | | | |

| | | | | | |
|-----------------|--|----------------|--|----------------|--|
| WBS | | | | | |
| Task Name | | | | | |
| Actual Start | | Actual Finish: | | Time Lead/Lag: | |
| Causes of Delay | | | | | |

| | | | | | |
|-----------------|--|----------------|--|----------------|--|
| WBS | | | | | |
| Task Name | | | | | |
| Actual Start | | Actual Finish: | | Time Lead/Lag: | |
| Causes of Delay | | | | | |

Remarks: (Penalty/ Award) to be filled by Project Incharge

Suuggestion/ Advice:

Total 58 days delay from master program which is 3days more delay than previous slab. Graph attached.

 Consultant


 Chief Engineer

Project Incharge

Chief Engineer

Director

Delay of Roof Slab Casting



| | | | | | | | | |
|-----------------|--------------|-----------|-----------|-----------|-----------|-----------|-----------|-----------|
| Actual Finish | 29/08/11 | 02/10/11 | 28/10/11 | 09/12/11 | 07/01/12 | 31/01/12 | 24/02/12 | 18/03/12 |
| Schedule Finish | 17/8/11 | 12/9/11 | 2/10/11 | 23/10/11 | 18/11/11 | 9/12/11 | 31/12/11 | 20/1/12 |
| | Ground Floor | 1st Floor | 2nd Floor | 3rd Floor | 4th Floor | 5th Floor | 6th Floor | 7th Floor |

Ekushey Bhaban-Superstructure-Progress

| Sl. | Task Name | Duration | Start | Finish | Actual Finish | % Compl | Dec '11 | | | | | Jan '12 | | | Feb '12 | | | | Mar '12 | | | | | | |
|-----------|-----------------------------|----------|----------|----------|---------------|---------|----------|-------|-------|-------|-------|---------|-------|-------|---------|-------|-------|-------|---------|-------|-------|-------|-------|-------|--|
| | | | | | | | 27/11 | 04/12 | 11/12 | 18/12 | 25/12 | 01/01 | 08/01 | 15/01 | 22/01 | 29/01 | 05/02 | 12/02 | 19/02 | 26/02 | 04/03 | 11/03 | 18/03 | 25/03 | |
| 1 | Ekushey Bhaban | 442 d | 28/07/11 | 18/11/12 | NA | 4% | 21/03/12 | | | | | | | | | | | | | | | | | | |
| 1.1 | Superstructure | 300 d | 28/07/11 | 14/06/12 | NA | 55% | | | | | | | | | | | | | | | | | | | |
| 1.1.1 | Ground Floor | 20 d | 28/07/11 | 17/08/11 | 29/08/11 | 100% | | | | | | | | | | | | | | | | | | | |
| 1.1.2 | 1st Floor | 20 d | 18/08/11 | 12/09/11 | 02/10/11 | 100% | | | | | | | | | | | | | | | | | | | |
| 1.1.3 | 2nd Floor | 20 d | 13/09/11 | 02/10/11 | 28/10/11 | 100% | | | | | | | | | | | | | | | | | | | |
| 1.1.4 | 3rd Floor | 20 d | 03/10/11 | 23/10/11 | 09/12/11 | 100% | | | | | | | | | | | | | | | | | | | |
| 1.1.5 | 4th Floor | 20 d | 24/10/11 | 18/11/11 | 07/01/12 | 100% | | | | | | | | | | | | | | | | | | | |
| 1.1.6 | 5th Floor | 20 d | 19/11/11 | 09/12/11 | 31/01/12 | 100% | | | | | | | | | | | | | | | | | | | |
| 1.1.7 | 6th Floor | 20 d | 10/12/11 | 31/12/11 | 24/02/12 | 100% | | | | | | | | | | | | | | | | | | | |
| 1.1.8 | 7th Floor | 20 d | 01/01/12 | 20/01/12 | 18/03/12 | 100% | | | | | | | | | | | | | | | | | | | |
| 1.1.8.1 | Layout Work | 1 d | 01/01/12 | 01/01/12 | NA | 100% | | | | | | | | | | | | | | | | | | | |
| 1.1.8.2 | Column (17 nos): Lift-1 | 4 d | 02/01/12 | 05/01/12 | NA | 100% | | | | | | | | | | | | | | | | | | | |
| 1.1.8.3 | Column (17 nos): Lift-2 | 4 d | 06/01/12 | 09/01/12 | NA | 100% | | | | | | | | | | | | | | | | | | | |
| 1.1.8.4 | Lift Core: Lift-1 | 5 d | 02/01/12 | 06/01/12 | NA | 100% | | | | | | | | | | | | | | | | | | | |
| 1.1.8.5 | Lift Core: Lift-2 | 4 d | 07/01/12 | 10/01/12 | NA | 100% | | | | | | | | | | | | | | | | | | | |
| 1.1.8.5.1 | Re-bar | 1 d | 07/01/12 | 07/01/12 | NA | 100% | | | | | | | | | | | | | | | | | | | |
| 1.1.8.5.2 | Formwork | 2 d | 08/01/12 | 09/01/12 | NA | 100% | | | | | | | | | | | | | | | | | | | |
| 1.1.8.5.3 | Concrete | 1 d | 10/01/12 | 10/01/12 | NA | 100% | | | | | | | | | | | | | | | | | | | |
| 1.1.8.6 | Stair Case (2 nos)-Flight-1 | 8 d | 03/01/12 | 10/01/12 | NA | 100% | | | | | | | | | | | | | | | | | | | |
| 1.1.8.6.1 | Formwork | 4 d | 03/01/12 | 07/01/12 | NA | 100% | | | | | | | | | | | | | | | | | | | |
| 1.1.8.6.2 | Re-bar | 3 d | 07/01/12 | 10/01/12 | NA | 100% | | | | | | | | | | | | | | | | | | | |
| 1.1.8.6.3 | Concrete | 1 d | 10/01/12 | 10/01/12 | NA | 100% | | | | | | | | | | | | | | | | | | | |
| 1.1.8.7 | Stair Case (2 nos)-Flight-2 | 8 d | 13/01/12 | 20/01/12 | NA | 100% | | | | | | | | | | | | | | | | | | | |
| 1.1.8.7.1 | Formwork | 4 d | 13/01/12 | 17/01/12 | NA | 100% | | | | | | | | | | | | | | | | | | | |
| 1.1.8.7.2 | Re-bar | 3 d | 17/01/12 | 20/01/12 | NA | 100% | | | | | | | | | | | | | | | | | | | |
| 1.1.8.7.3 | Concrete | 1 d | 20/01/12 | 20/01/12 | NA | 100% | | | | | | | | | | | | | | | | | | | |
| 1.1.8.8 | Roof Slab | 10 d | 11/01/12 | 20/01/12 | 18/03/12 | 100% | | | | | | | | | | | | | | | | | | | |
| 1.1.8.8.1 | Formwork | 5 d | 11/01/12 | 15/01/12 | 17/03/12 | 100% | | | | | | | | | | | | | | | | | | | |
| 1.1.8.8.2 | Re-bar | 3 d | 16/01/12 | 18/01/12 | NA | 100% | | | | | | | | | | | | | | | | | | | |
| 1.1.8.8.3 | MEP Work | 2 d | 18/01/12 | 19/01/12 | NA | 100% | | | | | | | | | | | | | | | | | | | |
| 1.1.8.8.4 | Inspection | 1 d | 19/01/12 | 19/01/12 | NA | 100% | | | | | | | | | | | | | | | | | | | |
| 1.1.8.8.5 | Concrete | 1 d | 20/01/12 | 20/01/12 | 18/03/12 | 100% | | | | | | | | | | | | | | | | | | | |
| 1.1.9 | 8th Floor | 20 d | 21/01/12 | 10/02/12 | NA | 2% | | | | | | | | | | | | | | | | | | | |
| 1.1.9.1 | Layout Work | 1 d | 21/01/12 | 21/01/12 | NA | 100% | | | | | | | | | | | | | | | | | | | |
| 1.1.9.2 | Column (17 nos): Lift-1 | 4 d | 22/01/12 | 25/01/12 | NA | 0% | | | | | | | | | | | | | | | | | | | |
| 1.1.9.2.1 | Re-bar | 1 d | 22/01/12 | 22/01/12 | NA | 0% | | | | | | | | | | | | | | | | | | | |
| 1.1.9.2.2 | Formwork | 2 d | 23/01/12 | 24/01/12 | NA | 0% | | | | | | | | | | | | | | | | | | | |
| 1.1.9.2.3 | Concrete | 1 d | 25/01/12 | 25/01/12 | NA | 0% | | | | | | | | | | | | | | | | | | | |
| 1.1.9.3 | Column (17 nos): Lift-2 | 4 d | 26/01/12 | 29/01/12 | NA | 0% | | | | | | | | | | | | | | | | | | | |
| 1.1.9.3.1 | Re-bar | 1 d | 26/01/12 | 26/01/12 | NA | 0% | | | | | | | | | | | | | | | | | | | |

Project: Ekushey Bhaban - Superstruc
Date: 01/08/12

| | | | | | |
|---------------|--|-------------------------|--|--------------------|--|
| Task | | Summary | | Rolled Up Progress | |
| Critical Task | | Rolled Up Task | | Project Summary | |
| Progress | | Rolled Up Critical Task | | Group By Summary | |