

WEEKLY PROJECT REPORT-044



AS ON 18 JUL 2012

PROJECT SUMMARY AS ON: 18 JUL 2012

- Program is 91 days delayed from master program as on 18th Jul 2012. Still delay time is increasing and 11 days more lag in 10th floor roof slab casting. But it should be controlled.
- Still no signature by MEP in Work Inspection Request (WIR) before slab casting.
- Manpower is same as before.
- An incident was happened and a safety precaution was taken immediately to protect same incident in future.

WEEKLY CHECK-LIST FOR **PROGRAM** AS ON: 18-07-2012



Name of Sub-Contractor:	Sohel Enterprise
--------------------------------	------------------

WBS					
Task Name	12 th floor slab and beam casting Complete				
Schedule Finish	12/04/2012	Actual Finish:	12/07/2012	Time Lag:	91
Causes of Delay					

WBS					
Task Name	12 th Floor slab & Beam Shuttering complete				
Actual Start		Actual Finish:	11/07/2012	Time Lag:	
Causes of Delay					

WBS					
Task Name					
Actual Start		Actual Finish:		Time Lead/Lag:	
Causes of Delay					

WBS					
Task Name					
Actual Start		Actual Finish:		Time Lead/Lag:	
Causes of Delay					

WBS					
Task Name					
Actual Start		Actual Finish:		Time Lead/Lag:	
Causes of Delay					

Remarks: (Penalty/ Award) to be filled by Project Incharge

Suuggestion/ Advice:

Slab casting is delayed 91 days from master program which is 11 days more delay from previous slab.

 Consultant


 Chief Engineer

Project Incharge

Chief Engineer

Director

Delay of Roof Slab Casting



Ekushey Bhaban-Superstructure-Progress

Sl.	Task Name	Duration	Start	Finish	Actual Finish	% Compl	'12	Apr '12	May '12	Jun '12	Jul '12	Aug '12	Sep '12	Oct '12	Nov '12				
							1/08/05/01	08/05/02	09/06/03	00/07/03	00/07/04	01/08/05/02	09/05/02	09/06/02	09/06/03	00/07/14	11/18/14	11/18/15	
1	Ekushey Bhaban	442 d	28/07/11	18/11/12	NA	6%													
1.1	Superstructure	300 d	28/07/11	14/06/12	NA	85%													
1.1.1	Ground Floor	20 d	28/07/11	17/08/11	29/08/11	100%													
1.1.2	1st Floor	20 d	18/08/11	12/09/11	02/10/11	100%													
1.1.3	2nd Floor	20 d	13/09/11	02/10/11	28/10/11	100%													
1.1.4	3rd Floor	20 d	03/10/11	23/10/11	09/12/11	100%													
1.1.5	4th Floor	20 d	24/10/11	18/11/11	07/01/12	100%													
1.1.6	5th Floor	20 d	19/11/11	09/12/11	31/01/12	100%													
1.1.7	6th Floor	20 d	10/12/11	31/12/11	24/02/12	100%													
1.1.8	7th Floor	20 d	01/01/12	20/01/12	18/03/12	100%													
1.1.9	8th Floor	20 d	21/01/12	10/02/12	18/04/12	100%													
1.1.10	9th Floor	20 d	11/02/12	02/03/12	11/05/12	100%													
1.1.11	10th Floor	20 d	03/03/12	23/03/12	11/06/12	100%													
1.1.12	11th Floor	20 d	24/03/12	12/04/12	12/07/12	100%													
1.1.12.1	Layout Work	1 d	24/03/12	24/03/12	NA	100%													
1.1.12.2	Column (17 nos): Lift-1	4 d	25/03/12	28/03/12	NA	100%													
1.1.12.3	Column (17 nos): Lift-2	4 d	29/03/12	01/04/12	NA	100%													
1.1.12.4	Lift Core: Lift-1	5 d	25/03/12	29/03/12	NA	100%													
1.1.12.5	Lift Core: Lift-2	4 d	30/03/12	02/04/12	NA	100%													
1.1.12.6	Stair Case (2 nos)-Flight-1	8 d	26/03/12	02/04/12	NA	100%													
1.1.12.7	Stair Case (2 nos)-Flight-2	8 d	05/04/12	12/04/12	NA	100%													
1.1.12.8	Roof Slab	10 d	03/04/12	12/04/12	NA	100%													
1.1.12.8.1	Formwork	5 d	03/04/12	07/04/12	11/07/12	100%													
1.1.12.8.2	Re-bar	3 d	08/04/12	10/04/12	NA	100%													
1.1.12.8.3	MEP Work	2 d	10/04/12	11/04/12	NA	100%													
1.1.12.8.4	Inspection	1 d	11/04/12	11/04/12	NA	100%													
1.1.12.8.5	Concrete	1 d	12/04/12	12/04/12	12/07/12	100%													
1.1.13	12th Floor	20 d	13/04/12	04/05/12	NA	39%													
1.1.13.1	Layout Work	1 d	13/04/12	13/04/12	NA	100%													
1.1.13.2	Column (17 nos): Lift-1	4 d	15/04/12	18/04/12	NA	100%													
1.1.13.2.1	Re-bar	1 d	15/04/12	15/04/12	NA	100%													
1.1.13.2.2	Formwork	2 d	16/04/12	17/04/12	NA	100%													
1.1.13.2.3	Concrete	1 d	18/04/12	18/04/12	NA	100%													
1.1.13.3	Column (17 nos): Lift-2	4 d	19/04/12	22/04/12	NA	0%													
1.1.13.3.1	Re-bar	1 d	19/04/12	19/04/12	NA	0%													
1.1.13.3.2	Formwork	2 d	20/04/12	21/04/12	NA	0%													
1.1.13.3.3	Concrete	1 d	22/04/12	22/04/12	NA	0%													
1.1.13.4	Lift Core: Lift-1	5 d	15/04/12	19/04/12	NA	100%													
1.1.13.4.1	Re-bar	2 d	15/04/12	16/04/12	NA	100%													
1.1.13.4.2	Formwork	2 d	17/04/12	18/04/12	NA	100%													

Project: Ekushey Bhaban - Superstruc Date: 06/10/12	Task		Summary		Rolled Up Progress	
	Critical Task		Rolled Up Task		Project Summary	
	Progress		Rolled Up Critical Task		Group By Summary	