

WORK PLAN AND PROGRESS FOR SUPER STRUCTURE OF NBL TWIN TOWER AT KARWANBAZAR, DHAKA



Sl.	Task Name	Duration	Start	Finish	% Complete	Nov '20		Dec '20			Jan '21			Feb '21			Mar '21			Apr '21			May '21			Ju							
						31	07	14	21	28	05	12	19	26	02	09	16	23	30	06	13	20	27	06	13	20	27	03	10	17	24	01	08
1	NBL TWIN TOWER-SUPER STRUCTURE	172 d	11-11-20	01-05-21	91%																												
1.1	Gr. Floor	32 d	11-11-20	12-12-20	100%																												
1.2	1st Floor	25 d	01-12-20	25-12-20	100%																												
1.3	2nd Floor	20 d	18-12-20	06-01-21	100%																												
1.4	3rd Floor	17 d	02-01-21	18-01-21	100%																												
1.5	4th Floor	17 d	14-01-21	30-01-21	100%																												
1.6	5th Floor	17 d	26-01-21	11-02-21	100%																												
1.7	6th Floor	17 d	07-02-21	23-02-21	100%																												
1.8	7th Floor	17 d	19-02-21	07-03-21	100%																												
1.9	8th Floor	17 d	03-03-21	19-03-21	100%																												
1.10	9th Floor	17 d	15-03-21	31-03-21	100%																												
1.11	10th Floor	17 d	27-03-21	12-04-21	100%																												
1.12	11th Floor	17 d	08-04-21	24-04-21	29%																												
1.12.1	South Tower	12 d	08-04-21	19-04-21	44%																												
1.12.1.1	Column	7 d	08-04-21	14-04-21	100%																												
1.12.1.2	Lift Core	7 d	08-04-21	14-04-21	50%																												
1.12.1.3	Stair Case	5 d	15-04-21	19-04-21	0%																												
1.12.1.4	Roof Slab	5 d	15-04-21	19-04-21	0%																												
1.12.2	North Tower	12 d	13-04-21	24-04-21	15%																												
1.12.2.1	Column	7 d	13-04-21	19-04-21	50%																												
1.12.2.2	Lift Core	7 d	13-04-21	19-04-21	0%																												
1.12.2.3	Stair Case	5 d	20-04-21	24-04-21	0%																												
1.12.2.4	Roof Slab	5 d	20-04-21	24-04-21	0%																												
1.13	12th Floor	12 d	20-04-21	01-05-21	0%																												
1.13.1	South Tower	7 d	20-04-21	26-04-21	0%																												
1.13.1.1	Column	7 d	20-04-21	26-04-21	0%																												
1.13.1.2	Lift Core	7 d	20-04-21	26-04-21	0%																												
1.13.2	North Tower	7 d	25-04-21	01-05-21	0%																												
1.13.2.1	Column	7 d	25-04-21	01-05-21	0%																												
1.13.2.2	Lift Core	7 d	25-04-21	01-05-21	0%																												

Date: 12-06-21 15.59
Sheet: 1 / 1

Task		Summary		Rolled Up Progress	
Critical Task		Rolled Up Task		Project Summary	
Progress		Rolled Up Critical Task		Group By Summary	