

# WORK PLAN FOR RETROFITTING AND CIVIL WORK OF CITYSCAPE TOWER



WBS	Task Name	Duration	Start	Finish	% Complete	ID	Dec '22		Jan '23				Feb '23			Mar '23			Apr '23								
							10	17	24	31	07	14	21	28	04	11	18	25	04	11	18	25	01	08	15		
1	<b>Cityscape Tower Civil Work</b>	<b>84 d</b>	<b>22-12-22</b>	<b>15-03-23</b>	<b>78%</b>	1																					
1.1	<b>Retrofitting</b>	<b>80 d</b>	<b>26-12-22</b>	<b>15-03-23</b>	<b>77%</b>	2																					
1.1.1	Basement 03 (Column & Lift Wall Retrofitting Work)	21 d	26-12-22	15-01-23	100%	3																					
1.1.2	Basement 02 (Column Retrofitting Work)	21 d	16-01-23	05-02-23	100%	4																					
1.1.3	<i>Basement 01 (Column Retrofitting Work)</i>	<i>20 d</i>	<i>06-02-23</i>	<i>25-02-23</i>	<i>97%</i>	5																					
1.1.4	<i>Up to Groud Floor (Column Retrofitting Work)</i>	<i>18 d</i>	<i>26-02-23</i>	<i>15-03-23</i>	<i>0%</i>	6																					
1.2	L-17 Slab extension work on west side	6 d	22-12-22	27-12-22	100%	7																					

Date: 09-04-23 23.14  
Sheet: 1 / 1

Task		Summary		Rolled Up Progress	
Critical Task		Rolled Up Task		Project Summary	
Progress		Rolled Up Critical Task		Group By Summary	