

WORK PLAN AND PROGRESS FOR CITYSCAPE LIFESTYLE

Sl.	Task Name	Duration	Shedule Start	Shedule Finish	% Complete	Responsible	Oct '23							Nov '23					Dec '23				Jan '24			
							30	07	14	21	28	04	11	18	25	02	09	16	23	30	06	13	20	27		
1	Cityscape Lifestyle	122 d	01/10/23	30/01/24	15%																					
1.1	Level-17: Rooftop Bar	122 d	01/10/23	30/01/24	0%																					
1.2	Level-15-16: Premium Bar & Restaurant	66 d	23/11/23	27/01/24	39%																					
1.2.1	Level-16	10 d	23/11/23	02/12/23	100%																					
1.2.2	Level-15	36 d	23/12/23	27/01/24	100%																					
1.2.2.1	Wooden Floor Dismantling	5 d	23/12/23	27/12/23	100%	Belal																				
1.2.2.2	CC with Neat Cement Finishing	4 d	24/01/24	27/01/24	100%	Ismail																				
1.2.3	Prodema Fixing	30 d	28/12/23	26/01/24	1%	Anis																				
1.3	Level-14: Upbeat Bar & Restaurant	107 d	01/10/23	15/01/24	40%																					
1.3.1	Demolition	14 d	09/10/23	22/10/23	100%																					
1.3.2	Door Cutting at Staircase-South	3 d	14/10/23	16/10/23	100%																					
1.3.3	MEP and Interior	77 d	31/10/23	15/01/24	47%																					
1.3.3.1	AC Installation	72 d	31/10/23	10/01/24	60%	Faisal,Anis																				
1.3.3.2	Toilet-Plumbing and Tiles	11 d	23/12/23	02/01/24	0%	Faisal,Anis,Habib,Ismail																				
1.3.3.3	Counter	15 d	23/12/23	06/01/24	0%	Faisal																				
1.3.3.4	Neat Cement Finish	7 d	11/11/23	17/11/23	100%																					
1.3.3.5	Wall Painting	5 d	23/12/23	27/12/23	0%	Faisal																				
1.3.3.6	Ceiling	77 d	31/10/23	15/01/24	45%																					
1.3.3.6.1	Design	9 d	31/10/23	08/11/23	100%																					
1.3.3.6.2	Installation	60 d	17/11/23	15/01/24	37%	Faisal																				
1.3.3.7	Internal Electrification-Floor+Ceiling	7 d	04/11/23	02/01/24	24%	Anis																				
1.3.3.8	Furniture	21 d	23/12/23	12/01/24	0%																					
1.3.3.8.1	Design	6 d	23/12/23	28/12/23	0%	Faisal,Belal																				
1.3.3.8.2	Making and Installation	15 d	29/12/23	12/01/24	0%	Faisal,Belal																				
1.3.3.9	Fire-Sprinkler Line Installation	30 d	13/12/23	11/01/24	95%	Anis																				
1.3.4	Marble in Floor	21 d	17/12/23	06/01/24	19%	Belal,Habib,Faisal																				
1.3.5	Outside Partion + Door	14 d	19/12/23	01/01/24	43%																					
1.3.5.1	Mock-up	4 d	19/12/23	22/12/23	100%	Belal,Habib																				
1.3.5.2	Making and Installation	10 d	23/12/23	01/01/24	20%	Belal,Habib																				
1.3.6	Outside-Railing	19 d	20/12/23	07/01/24	21%																					
1.3.6.1	Mock-up	4 d	20/12/23	23/12/23	100%	Belal,Habib																				
1.3.6.2	Making and Installation	15 d	24/12/23	07/01/24	0%	Belal,Habib																				
1.3.7	Front Lobby	88 d	01/10/23	27/12/23	0%																					
1.3.7.1	Mock-up	5 d	23/12/23	27/12/23	0%	Faisal,Belal																				
1.3.7.2	Making and Installation	15 d	01/10/23	15/10/23	0%	Faisal,Belal																				
1.3.8	Kitchen	18 d	23/12/23	09/01/24	0%																					
1.3.8.1	Equipment Selection	3 d	23/12/23	25/12/23	0%	Faisal																				
1.3.8.2	Supply and Installation	15 d	26/12/23	09/01/24	0%	Faisal																				
1.3.9	Bar Light	11 d	23/12/23	02/01/24	0%																					
1.3.9.1	Selection	3 d	23/12/23	25/12/23	0%	Faisal,Anis,Habib																				
1.3.9.2	Supply and Installation	8 d	26/12/23	02/01/24	0%	Faisal,Anis,Habib																				
1.3.10	Brickwork-South-East	4 d	28/12/23	31/12/23	30%	Belal,Ismail																				
1.4	Level-13 : Andaz	31 d	01/10/23	31/10/23	0%																					
1.5	Level-12 : Corporate Event Vanue	31 d	01/10/23	31/10/23	0%																					
1.6	Level-11 : Executive Business Lounge	69 d	15/11/23	22/01/24	19%																					
1.6.1	Split Bar	12 d	15/11/23	26/11/23	0%																					
1.6.2	General Card Room	6 d	15/11/23	20/11/23	0%																					
1.6.3	Provision Card Room	10 d	15/11/23	24/11/23	0%																					
1.6.4	Pool Room	8 d	15/11/23	22/11/23	0%																					
1.6.5	Common Loby	6 d	15/11/23	20/11/23	0%																					
1.6.6	Outside Reception Desk	4 d	15/11/23	18/11/23	0%																					
1.6.7	Inside Reception Desk	4 d	15/11/23	18/11/23	0%																					
1.6.8	Library	6 d	15/11/23	20/11/23	0%																					
1.6.9	Steam & Suana	59 d	25/11/23	22/01/24	59%																					
1.6.9.1	Architectural Design	3 d	25/11/23	27/11/23	100%																					
1.6.9.2	Construction	56 d	28/11/23	22/01/24	94%																					
1.6.9.2.1	Brick Wall	10 d	28/11/23	07/12/23	100%																					
1.6.9.2.2	Tile/Marble Selection	2 d	05/12/23	06/12/23	100%																					

Date: 28/01/24 21:21
Sheet: 1 / 2

Task		Progress		Rolled Up Task		Rolled Up Progress		Group By Summary	
Critical Task		Summary		Rolled Up Critical Task		Project Summary			

