

WORK-PLAN FOR CITYSCAPE LIFESTYLE (GROUND FLOOR, 4TH FLOOR, 11TH FLOOR, 14TH FLOOR, 16TH FLOOR AND 17TH FLOOR)

WBS	Task Name	Duration	Start	Finish	% Complete	Jul '24																	
						23	24	25	26	27	28	29	30	01	02	03	04	05	06	07	08	09	10
1	CITYSCAPE LIFE STYLE	21 d?	25/06/24	15/07/24	39%	[Gantt bar with diamond milestone at 10/07/24]																	
1.1	GF/ Happiness	14 d	25/06/24	08/07/24	55%	[Gantt bar with diamond milestone at 01/07/24]																	
1.1.1	Acrylic Sheet Repair	14 d	25/06/24	08/07/24	50%	[Gantt bar with diamond milestone at 01/07/24]																	
1.1.1.1	Vendor Selection	7 d	25/06/24	01/07/24	100%	[Gantt bar from 25/06/24 to 01/07/24]																	
1.1.1.2	Sheet Repairing	7 d	02/07/24	08/07/24	0%	[Gantt bar from 02/07/24 to 08/07/24]																	
1.1.2	Tea Zone Decoration Work	2 d	25/06/24	26/06/24	90%	[Gantt bar from 25/06/24 to 26/06/24]																	
1.2	4th Floor	18 d	25/06/24	12/07/24	80%	[Gantt bar with diamond milestone at 10/07/24]																	
1.2.1	Ceiling Decoration	6 d	25/06/24	30/06/24	100%	[Gantt bar from 25/06/24 to 30/06/24]																	
1.2.2	Floor Raising Concrete	2 d	09/07/24	10/07/24	100%	[Gantt bar from 09/07/24 to 10/07/24]																	
1.2.3	Floor Cleaning	2 d	11/07/24	12/07/24	0%	[Gantt bar from 11/07/24 to 12/07/24]																	
1.3	11th Floor	9 d?	25/06/24	03/07/24	15%	[Gantt bar with diamond milestone at 01/07/24]																	
1.3.1	Library Making Wood bit & Coloring Wor	1 d?	25/06/24	25/06/24	0%	[Gantt bar from 25/06/24 to 25/06/24]																	
1.3.2	Shower & Sauna Floor Tiles Remove & New Kota Tiles Fitting	3 d	01/07/24	03/07/24	50%	[Gantt bar from 01/07/24 to 03/07/24]																	
1.3.3	Theater Room Floor Tiles Remove & New Tiles Fittin	1 d?	25/06/24	25/06/24	0%	[Gantt bar from 25/06/24 to 25/06/24]																	
1.3.4	Wall Decoration	1 d?	25/06/24	25/06/24	0%	[Gantt bar from 25/06/24 to 25/06/24]																	
1.3.5	Steam & Sauna Room Lobby Locker	1 d?	25/06/24	25/06/24	0%	[Gantt bar from 25/06/24 to 25/06/24]																	
1.3.6	Counter Work	1 d?	25/06/24	25/06/24	0%	[Gantt bar from 25/06/24 to 25/06/24]																	
1.3.7	Kitchen Counter	1 d?	25/06/24	25/06/24	0%	[Gantt bar from 25/06/24 to 25/06/24]																	
1.3.8	VIP Launch Low Height Partition	1 d?	25/06/24	25/06/24	0%	[Gantt bar from 25/06/24 to 25/06/24]																	
1.4	14th Floor	21 d?	25/06/24	15/07/24	32%	[Gantt bar with diamond milestone at 01/07/24]																	
1.4.1	Kitchen Gas Line Work	2 d	25/06/24	26/06/24	100%	[Gantt bar from 25/06/24 to 26/06/24]																	
1.4.2	Kitchen Tiles Work	4 d	27/06/24	30/06/24	100%	[Gantt bar from 27/06/24 to 30/06/24]																	
1.4.3	Arch Grill Work	5 d	26/06/24	30/06/24	0%	[Gantt bar from 26/06/24 to 30/06/24]																	
1.4.4	Counter and Counter Top & Back work	5 d	08/07/24	12/07/24	30%	[Gantt bar from 08/07/24 to 12/07/24]																	
1.4.5	<i>Lounge Partition Work</i>	<i>7 d</i>	<i>09/07/24</i>	<i>15/07/24</i>	<i>10%</i>	[Gantt bar from 09/07/24 to 15/07/24]																	
1.4.6	Water Fouter	1 d?	25/06/24	25/06/24	0%	[Gantt bar from 25/06/24 to 25/06/24]																	
1.4.7	Ceiling Decoration	1 d?	25/06/24	25/06/24	0%	[Gantt bar from 25/06/24 to 25/06/24]																	
1.4.8	Fire Place	1 d?	25/06/24	25/06/24	0%	[Gantt bar from 25/06/24 to 25/06/24]																	
1.5	15th Floor	21 d?	25/06/24	15/07/24	28%	[Gantt bar with diamond milestone at 01/07/24]																	
1.5.1	Lobby Wall & Ceiling Design	1 d?	25/06/24	25/06/24	0%	[Gantt bar from 25/06/24 to 25/06/24]																	
1.5.2	Counter and Counter Top Work	1 d?	25/06/24	25/06/24	0%	[Gantt bar from 25/06/24 to 25/06/24]																	
1.5.3	Tiolets fixture	1 d?	25/06/24	25/06/24	0%	[Gantt bar from 25/06/24 to 25/06/24]																	
1.5.4	Lift lobbys bit sample (approved)	1 d?	25/06/24	25/06/24	0%	[Gantt bar from 25/06/24 to 25/06/24]																	
1.5.5	VIP loungs low height partiton (design & dicission needed)	1 d?	25/06/24	25/06/24	0%	[Gantt bar from 25/06/24 to 25/06/24]																	
1.5.6	Floor Standing bar rack in the middle of the bar	1 d?	25/06/24	25/06/24	0%	[Gantt bar from 25/06/24 to 25/06/24]																	
1.5.7	Grill (double height	7 d	25/06/24	01/07/24	90%	[Gantt bar from 25/06/24 to 01/07/24]																	
1.5.8	Glass Works (Designed)	1 d?	25/06/24	25/06/24	0%	[Gantt bar from 25/06/24 to 25/06/24]																	
1.5.9	Steel Canopy Extention Work	18 d	25/06/24	12/07/24	21%	[Gantt bar with diamond milestone at 01/07/24]																	
1.5.9.1	Prodema Fixing-Column-L-16-South	2 d	25/06/24	26/06/24	100%	[Gantt bar from 25/06/24 to 26/06/24]																	
1.5.9.2	Safety Grill Remove-South	2 d	26/06/24	27/06/24	100%	[Gantt bar from 26/06/24 to 27/06/24]																	
1.5.9.3	Prodrema Remove-Beam-Column-L-15-South	1 d	28/06/24	28/06/24	0%	[Gantt bar from 28/06/24 to 28/06/24]																	
1.5.9.4	Steel Beam Fixing-South	4 d	29/06/24	02/07/24	0%	[Gantt bar from 29/06/24 to 02/07/24]																	
1.5.9.5	<i>Prodema Fixing-Column-L-16-North</i>	<i>2 d</i>	<i>29/06/24</i>	<i>30/06/24</i>	<i>40%</i>	[Gantt bar from 29/06/24 to 30/06/24]																	
1.5.9.6	<i>Safety Grill Remove-North</i>	<i>2 d</i>	<i>01/07/24</i>	<i>02/07/24</i>	<i>0%</i>	[Gantt bar from 01/07/24 to 02/07/24]																	
1.5.9.7	<i>Prodrema Remove-Beam-Column-L-15-North</i>	<i>2 d</i>	<i>03/07/24</i>	<i>04/07/24</i>	<i>0%</i>	[Gantt bar from 03/07/24 to 04/07/24]																	
1.5.9.8	<i>Steel Beam Fixing-North</i>	<i>5 d</i>	<i>05/07/24</i>	<i>09/07/24</i>	<i>0%</i>	[Gantt bar from 05/07/24 to 09/07/24]																	
1.5.9.9	<i>Decking Shed Fixing</i>	<i>3 d</i>	<i>10/07/24</i>	<i>12/07/24</i>	<i>0%</i>	[Gantt bar from 10/07/24 to 12/07/24]																	
1.5.10	<i>R.C.C Casting on Roof</i>	<i>3 d</i>	<i>13/07/24</i>	<i>15/07/24</i>	<i>0%</i>	[Gantt bar from 13/07/24 to 15/07/24]																	
1.6	17th Floor	6 d?	25/06/24	30/06/24	67%	[Gantt bar with diamond milestone at 01/07/24]																	
1.6.1	Lift Core Top Shed Work	4 d	27/06/24	30/06/24	100%	[Gantt bar from 27/06/24 to 30/06/24]																	
1.6.2	Steel Canopy Extention Work	1 d?	25/06/24	25/06/24	0%	[Gantt bar from 25/06/24 to 25/06/24]																	
1.6.3	R.C.C Casting on Roof	1 d?	25/06/24	25/06/24	0%	[Gantt bar from 25/06/24 to 25/06/24]																	

Project: Cityscape Life Style Date: 11/07/24	Task		Milestone		Rolled Up Critical Task		Split		Group By Summary	
	Critical Task		Summary		Rolled Up Milestone		External Tasks		Deadline	
	Progress		Rolled Up Task		Rolled Up Progress		Project Summary			