

## Ekushey Bhaban Program-Progress (Ver-3.0)

as of 02/02/11

### Dates

Start:	25/01/10	Finish:	19/09/12
Baseline Start:	NA	Baseline Finish:	NA
Actual Start:	25/01/10	Actual Finish:	NA
Start Variance:	0 d	Finish Variance:	0 d

### Duration

Scheduled:	927.86 d	Remaining:	760.95 d
Baseline:	0 d?	Actual:	166.91 d
Variance:	927.86 d	Percent Complete:	18%

### Work

Scheduled:	0 hrs	Remaining:	0 hrs
Baseline:	0 hrs	Actual:	0 hrs
Variance:	0 hrs	Percent Complete:	0%

### Costs

Scheduled:	Tk40,294,879.77	Remaining:	Tk14,370,265.01
Baseline:	Tk0.00	Actual:	Tk25,924,614.76
Variance:	Tk40,294,879.77		


### Task Status

Tasks not yet started:	1068
Tasks in progress:	44
Tasks completed:	142
<b>Total Tasks:</b>	<b>1254</b>

### Resource Status

Work Resources:	0
Overallocated Work Resources:	0
Material Resources:	31
<b>Total Resources:</b>	<b>31</b>








Critical Tasks as of 31/01/11  
Ekushey Bhaban Program-Progress (Ver-3.0)

SI.		Task Name	Baseline Finish	Duration	Start	Finish	% Complete	ID	Predecessors
1		<b>EKUSHEY BHABAN</b>	12/09/12	927.86 d	25/01/10	19/09/12	18%	1	
1.1		<b>PRELIMINARIES</b>	21/08/12	911.86 d	25/01/10	28/08/12	87%	2	
1.1.7		<b>DEMOBILIZATION</b>	21/08/12	78 d	07/06/12	28/08/12	0%	47	
		<i>ID Successor Name Type Lag</i>							
		1253 LAND SCAPING FF 15 d							
1.2		<b>SUB-STRUCTURE</b>	13/05/11	380.86 d	18/04/10	18/05/11	62%	51	
1.2.2		<b>PART-2</b>	12/05/11	220.86 d	02/10/10	18/05/11	54%	58	
1.2.2.3		<b>BASEMENT-3</b>	24/03/11	50.69 d	20/12/10	08/02/11	55%	144	
1.2.2.3.1		<b>LIFT-1</b>	03/03/11	39.69 d	20/12/10	28/01/11	83%	145	
1.2.2.3.1.1		<b>Retaining Wall</b>	23/02/11	34 d	20/12/10	23/01/11	98%	146	
1.2.2.3.1.1.6		Concreting	22/02/11	2 d	19/01/11	21/01/11	98%	152	151FS+1 d
		<i>ID Successor Name Type Lag</i>							
		153 De-shuttering FF 2 d							
		191 Brick Wall FF 2 d							
1.2.2.3.2		<b>LIFT-2</b>	24/03/11	24.69 d	15/01/11	08/02/11	11%	189	
1.2.2.3.2.1		<b>Retaining Wall</b>	17/03/11	13 d	15/01/11	28/01/11	24%	190	
		<i>ID Successor Name Type Lag</i>							
		218 Form Work FS 0 d							
1.2.2.3.2.1.1		Brick Wall	05/03/11	8 d	15/01/11	23/01/11	50%	191	152FF+2 d
		<i>ID Successor Name Type Lag</i>							
		192 Plaster FF 0 d							
		193 Water Proofing FF 0 d							
1.2.2.3.2.1.2		Plaster	06/03/11	0 d	23/01/11	23/01/11	0%	192	191FF
1.2.2.4		<b>BASEMENT-2</b>	17/04/11	51 d	28/01/11	20/03/11	9%	223	
1.2.2.5		<b>BASEMENT-1</b>	12/05/11	82 d	25/02/11	18/05/11	0%	292	
1.3		<b>SUPER STRUCTURE</b>	02/06/12	370 d	18/05/11	07/06/12	0%	361	
1.3.1		<b>GROUND FLOOR</b>	07/06/11	25 d	18/05/11	12/06/11	0%	362	
1.3.2		<b>1ST FLOOR</b>	02/07/11	25 d	12/06/11	07/07/11	0%	401	
1.3.3		<b>2ND FLOOR</b>	27/07/11	25 d	07/07/11	01/08/11	0%	440	
1.3.4		<b>3RD FLOOR</b>	21/08/11	25 d	01/08/11	03/09/11	0%	479	
1.3.5		<b>4TH FLOOR</b>	23/09/11	25 d	03/09/11	28/09/11	0%	518	
1.3.6		<b>5TH FLOOR</b>	18/10/11	25 d	28/09/11	23/10/11	0%	557	
		<i>ID Successor Name Type Lag</i>							
		44 Installation FS 0 d							
1.3.7		<b>6TH FLOOR</b>	20/11/11	25 d	23/10/11	25/11/11	0%	596	
1.3.8		<b>7TH FLOOR</b>	15/12/11	25 d	25/11/11	20/12/11	0%	635	
1.3.9		<b>8TH FLOOR</b>	09/01/12	25 d	20/12/11	14/01/12	0%	674	
1.3.10		<b>9TH FLOOR</b>	03/02/12	25 d	14/01/12	08/02/12	0%	713	
1.3.11		<b>10TH FLOOR</b>	28/02/12	25 d	08/02/12	04/03/12	0%	752	
1.3.12		<b>11TH FLOOR</b>	24/03/12	25 d	04/03/12	29/03/12	0%	791	
1.3.13		<b>12TH FLOOR</b>	18/04/12	25 d	29/03/12	23/04/12	0%	830	
1.3.14		<b>13TH FLOOR</b>	13/05/12	25 d	23/04/12	18/05/12	0%	869	
1.3.15		<b>MACHINE FLOOR</b>	02/06/12	20 d	18/05/12	07/06/12	0%	908	
1.4		<b>FINISHING WORK</b>	02/08/12	509 d	01/03/11	07/08/12	0%	941	
		<i>ID Successor Name Type Lag</i>							
		49 Dismatle Lifting Hoist FS 0 d							
1.4.18		<b>MACHINE FLOOR</b>	02/08/12	40 d	28/06/12	07/08/12	0%	1205	
1.8		LAND SCAPING	11/09/12	60 d	10/07/12	18/09/12	0%	1253	1246FF+15 d,47FF+15 d
		<i>ID Successor Name Type Lag</i>							
		1254 PROJECT COMPLETE FS 0 d							
1.9		<b>PROJECT COMPLETE</b>	12/09/12	1 d	18/09/12	19/09/12	0%	1254	1253

Unstarted Tasks as of 31/01/11  
Ekushey Bhaban Program-Progress (Ver-3.0)

Sl.	Task Name	Baseline Finish	Duration	Start	Finish	% Complete	ID	Predecessors
1.2.2.3.1.6.1	Form Work	26/02/11	1 d	22/01/11	22/01/11	0%	181	177FF
	<i>ID Resource Name Units Work Delay Start Finish</i>							
	5 MS Rod - Grade 60 2.48 ton 2.48 ton 0 d 22/01/11 22/01/11							
1.2.2.3.2.1.3	Water Proofing	13/03/11	1 d	22/01/11	23/01/11	0%	193	191FF
1.2.2.3.2.1.4	Re-bar Work	14/03/11	2 d	22/01/11	24/01/11	0%	194	193FF+1 d
1.2.2.3.1.6.2	Re-Bar	27/02/11	1 d	23/01/11	23/01/11	0%	182	181
1.2.2.3.2.1.2	Plaster	06/03/11	0 d	23/01/11	23/01/11	0%	192	191FF
1.2.2.3.2.1.5	Form Work	15/03/11	2 d	23/01/11	25/01/11	0%	195	194FF+1 d
	<i>ID Resource Name Units Work Delay Start Finish</i>							
	26 Polythene (0.2mm thick) 2,263.2 sft 2,263.2 sft 0 d 23/01/11 25/01/11							
1.2.2.3.2.2.1	Form Work	06/03/11	2 d	23/01/11	25/01/11	0%	199	167
1.2.2.3.1.2.2.3	Concrete	17/02/11	1 d	24/01/11	24/01/11	0%	163	162FF+1 d
	<i>ID Resource Name Units Work Delay Start Finish</i>							
	22 Readymix Concrete-4500 psi 1,820.77 cft 1,820.77 cft 0 d 24/01/11 24/01/11							
1.2.2.3.2.1.6	Concreting	16/03/11	2 d	24/01/11	26/01/11	0%	196	195FF+1 d
	<i>ID Resource Name Units Work Delay Start Finish</i>							
	22 Readymix Concrete-4500 psi 2,097.08 cft 2,097.08 cft 0 d 24/01/11 26/01/11							
	24 Water Stopper-6" Width 1,000 rft 1,000 rft 0 d 24/01/11 26/01/11							
1.2.2.3.2.2.3	Concrete	07/03/11	2 d	24/01/11	26/01/11	0%	201	199FF+1 d
	<i>ID Resource Name Units Work Delay Start Finish</i>							
	22 Readymix Concrete-4500 psi 565.39 cft 565.39 cft 0 d 24/01/11 26/01/11							
1.2.2.3.2.4.1.1	Brick Work	04/03/11	1 d	25/01/11	25/01/11	0%	210	179
1.2.2.3.2.3.2	Form Work	07/03/11	3 d	25/01/11	28/01/11	0%	205	204FF+1 d
1.2.2.3.2.4.1.2	Form Work	05/03/11	1 d	26/01/11	26/01/11	0%	211	210FF+1 d
1.2.2.3.2.1.7	De-shuttering	17/03/11	2 d	26/01/11	28/01/11	0%	197	196FF+2 d
1.2.2.3.2.2.4	De-shuttering	08/03/11	2 d	26/01/11	28/01/11	0%	202	201FF+2 d
1.2.2.3.2.3.3	Concrete	08/03/11	3 d	26/01/11	29/01/11	0%	206	205FF+1 d
	<i>ID Resource Name Units Work Delay Start Finish</i>							
	22 Readymix Concrete-4500 psi 409.19 cft 409.19 cft 0 d 26/01/11 29/01/11							
1.2.2.3.2.4.1.3	Re-bar Work	06/03/11	1 d	27/01/11	27/01/11	0%	212	211FF+1 d
1.2.2.3.1.7.1	Form Work	26/02/11	0 d	27/01/11	27/01/11	0%	184	169,164,153
	<i>ID Resource Name Units Work Delay Start Finish</i>							
	5 MS Rod - Grade 60 0 ton 0 ton 0 d 27/01/11 27/01/11							
1.2.2.3.1.7.2	Re-bar	28/03/11	0 d	27/01/11	27/01/11	0%	185	184FF
1.2.2.3.1.7.3	MEP Work	01/03/11	0 d	27/01/11	27/01/11	0%	186	185FF
1.2.2.3.1.7.4	Inspection	02/03/11	0 d	27/01/11	27/01/11	0%	187	186FF
1.2.2.3.1.7.5	Concrete	03/03/11	1 d	27/01/11	28/01/11	0%	188	187
	<i>ID Resource Name Units Work Delay Start Finish</i>							
	4 Filling Sand 1 cft 1 cft 0 d 27/01/11 28/01/11							
	23 Readymix Concrete-3500 psi 1 cft 1 cft 0 d 27/01/11 28/01/11							
	29 Structural Work-B2 Slab 1 sft 1 sft 0 d 27/01/11 28/01/11							
1.2.2.3.2.3.4	De-shuttering	09/03/11	3 d	28/01/11	31/01/11	0%	207	206FF+2 d
1.2.2.3.2.5.1	Form Work	04/03/11	1 d	28/01/11	29/01/11	0%	214	188FF+1 d
1.2.2.3.2.5.2	Re-Bar	05/03/11	1 d	29/01/11	30/01/11	0%	215	214FF+1 d
1.2.2.3.2.5.3	Concrete	06/03/11	1 d	30/01/11	31/01/11	0%	216	215FF+1 d
1.2.2.3.2.6.1	Form Work	19/03/11	2 d	31/01/11	02/02/11	0%	218	190,198,203,208
1.2.2.3.2.6.2	Re-bar	21/03/11	3 d	02/02/11	05/02/11	0%	219	218FF+3 d
1.2.2.3.2.6.3	MEP Work	22/03/11	1 d	05/02/11	06/02/11	0%	220	219
1.2.2.3.2.6.4	Inspection	23/03/11	1 d	06/02/11	07/02/11	0%	221	220
1.2.2.3.2.6.5	Concrete	24/03/11	1 d	07/02/11	08/02/11	0%	222	221
	<i>ID Resource Name Units Work Delay Start Finish</i>							
	4 Filling Sand 2,000 cft 2,000 cft 0 d 07/02/11 08/02/11							
	23 Readymix Concrete-3500 psi 2,665.53 cft 2,665.53 cft 0 d 07/02/11 08/02/11							
	29 Structural Work-B2 Slab 4,032 sft 4,032 sft 0 d 07/02/11 08/02/11							
1.6.1	PLASTER REPAIR	16/06/12	15 d	06/06/12	21/06/12	0%	1248	929
1.7	CLOSING SLAB AFTER TC DISMANTLING	04/07/12	30 d	09/06/12	09/07/12	0%	1252	48
1.6.2	CURTAIN WALL	31/07/12	45 d	21/06/12	05/08/12	0%	1249	1248
1.6.3	TITANIUM	01/07/12	15 d	21/06/12	06/07/12	0%	1250	1248
1.8	LAND SCAPING	11/09/12	60 d	10/07/12	18/09/12	0%	1253	1246FF+15 d,47FF+15 d
1.6.4	LOUVER FIXING	07/08/12	7 d	05/08/12	12/08/12	0%	1251	1249
1.9	PROJECT COMPLETE	12/09/12	1 d	18/09/12	19/09/12	0%	1254	1253

Tasks In Progress as of 31/01/11  
Ekushey Bhaban Program-Progress (Ver-3.0)

SI.		Task Name	Baseline	Duration	Start	Finish	% Complete	ID	Predecessors
<b>January 2011</b>									
1.2.2.3.1.4.1		Re-Bar Work	10/02/11	3 d	20/12/10	22/01/11	65%	170	99
	<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>		
	5	MS Rod - Grade 60	5.15 ton	5.15 ton	0 d	20/12/10	22/01/11		
1.2.2.3.1.1.3		Water Proofing	17/02/11	3 d	04/01/11	07/01/11	98%	149	147
1.2.2.3.1.1.4		Re-bar Work	20/02/11	6 d	07/01/11	13/01/11	98%	150	149
1.2.2.3.1.1.5		Form Work	21/02/11	5 d	13/01/11	18/01/11	98%	151	150
	<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>		
	26	Polythene (0.2mm thick)	1 sft	1 sft	0 d	13/01/11	18/01/11		
1.2.2.3.2.1.1		Brick Wall	05/03/11	8 d	15/01/11	23/01/11	50%	191	152FF+2 d
	<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>		
	1	Cement	1 bag	1 bag	0 d	15/01/11	23/01/11		
	2	Local Sand	1 cft	1 cft	0 d	15/01/11	23/01/11		
	3	Brick	1 nos	1 nos	0 d	15/01/11	23/01/11		
1.2.2.3.1.3.2		Form Work	11/02/11	3 d	17/01/11	20/01/11	85%	166	165
1.2.2.3.1.1.6		Concreting	22/02/11	2 d	19/01/11	21/01/11	98%	152	151FS+1 d
	<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>		
	22	Readymix Concrete-4500 psi	2,097.08 cft	2,097.08 cft	0 d	19/01/11	21/01/11		
	24	Water Stopper-6" Width	1,000 rt	1,000 rt	0 d	19/01/11	21/01/11		
	27	Bonding Chemical	1.87 L	1.87 L	0 d	19/01/11	21/01/11		
1.2.2.3.1.3.3		Concrete	13/02/11	3 d	20/01/11	23/01/11	85%	167	166
	<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>		
	22	Readymix Concrete-4500 psi	565.39 cft	565.39 cft	0 d	20/01/11	23/01/11		
1.2.2.3.1.2.2.1		Form Work	15/02/11	2 d	21/01/11	22/01/11	90%	161	158
1.2.2.3.1.4.2		Form Work	13/02/11	3 d	21/01/11	24/01/11	20%	171	170FF+2 d
1.2.2.3.1.2.2.2		Re-bar Work	16/02/11	2 d	22/01/11	23/01/11	80%	162	161FF+1 d
1.2.2.3.1.5.1.2		Form Work	09/02/11	1 d	22/01/11	22/01/11	60%	177	176
	<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>		
	5	MS Rod - Grade 60	2.79 ton	2.79 ton	0 d	22/01/11	22/01/11		
1.2.2.3.1.1.7		De-shuttering	23/02/11	1 d	22/01/11	23/01/11	70%	153	152FF+2 d
1.2.2.3.1.5.1.3		Re-bar Work	10/02/11	1 d	23/01/11	23/01/11	60%	178	177
1.2.2.3.1.3.4		De-shuttering	15/02/11	2 d	23/01/11	25/01/11	60%	168	167FF+2 d
1.2.2.3.2.2.2		Re-Bar Work	05/03/11	1 d	23/01/11	24/01/11	35%	200	167
1.2.2.3.1.4.3		Concrete	16/02/11	2 d	23/01/11	25/01/11	20%	172	171FF+1 d
	<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>		
	22	Readymix Concrete-4500 psi	409.19 cft	409.19 cft	0 d	23/01/11	25/01/11		
1.2.2.3.1.5.1.4		Concrete	11/02/11	1 d	24/01/11	24/01/11	54%	179	178
	<i>ID</i>	<i>Resource Name</i>	<i>Units</i>	<i>Work</i>	<i>Delay</i>	<i>Start</i>	<i>Finish</i>		
	23	Readymix Concrete-3500 psi	121.06 cft	121.06 cft	0 d	24/01/11	24/01/11		
1.2.2.3.2.3.1		Re-Bar Work	06/03/11	3 d	24/01/11	27/01/11	30%	204	172FF+2 d

# Daily Work Progress of Ekushey Bhaban

Sl.	Task Name	Baseline Finish	Duration	Start	Finish	% Complete	25/09	02/10	0
1	<b>EKUSHEY BHABAN</b>	<b>12/09/12</b>	<b>927.86 d</b>	<b>25/01/10</b>	<b>19/09/12</b>	<b>17%</b>			
1.1	<b>PRELIMINARIES</b>	<b>21/08/12</b>	<b>911.86 d</b>	<b>25/01/10</b>	<b>28/08/12</b>	<b>87%</b>			
1.1.1	<b>MOBILIZATION-1-TEMPORARY OFFICE-S</b>	<b>16/04/10</b>	<b>82 d</b>	<b>25/01/10</b>	<b>16/04/10</b>	<b>100%</b>			
1.1.2	<b>MOBILIZATION-2 -INFRASTRUCTURE</b>	<b>25/08/10</b>	<b>15 d</b>	<b>11/08/10</b>	<b>25/08/10</b>	<b>100%</b>			
1.1.3	<b>MOBILIZATION-3-GENERATOR &amp; TOWER</b>	<b>30/08/10</b>	<b>33 d</b>	<b>29/07/10</b>	<b>30/08/10</b>	<b>100%</b>			
1.1.4	<b>PREPARATION FOR STRUCTURAL CON</b>	<b>31/12/10</b>	<b>115 d</b>	<b>21/08/10</b>	<b>28/12/10</b>	<b>100%</b>			
1.1.5	<b>MOBILIZATION-4-TOWER CRANE</b>	<b>25/10/11</b>	<b>32 d</b>	<b>28/09/11</b>	<b>30/10/11</b>	<b>0%</b>			
1.1.6	<b>MOBILIZATION-5-LIFTING HOIST</b>	<b>24/05/12</b>	<b>7 d</b>	<b>22/05/12</b>	<b>29/05/12</b>	<b>0%</b>			
1.1.7	<b>DEMOBILIZATION</b>	<b>21/08/12</b>	<b>78 d</b>	<b>07/06/12</b>	<b>28/08/12</b>	<b>0%</b>			
1.2	<b>SUB-STRUCTURE</b>	<b>13/05/11</b>	<b>380.86 d</b>	<b>18/04/10</b>	<b>18/05/11</b>	<b>57%</b>			
1.2.1	<b>PART-1</b>	<b>15/08/10</b>	<b>120 d</b>	<b>18/04/10</b>	<b>15/08/10</b>	<b>100%</b>			
1.2.2	<b>PART-2</b>	<b>12/05/11</b>	<b>220.86 d</b>	<b>02/10/10</b>	<b>18/05/11</b>	<b>47%</b>			
1.2.2.1	<b>EXCAVATION</b>	<b>31/12/10</b>	<b>57 d</b>	<b>02/10/10</b>	<b>05/12/10</b>	<b>100%</b>			
1.2.2.2	<b>Mat Foundation</b>	<b>07/02/11</b>	<b>39.17 d</b>	<b>03/11/10</b>	<b>20/12/10</b>	<b>100%</b>			
1.2.2.3	<b>BASEMENT-3</b>	<b>24/03/11</b>	<b>50.69 d</b>	<b>20/12/10</b>	<b>08/02/11</b>	<b>29%</b>			
1.2.2.3.1	<b>LIFT-1</b>	<b>03/03/11</b>	<b>39.69 d</b>	<b>20/12/10</b>	<b>28/01/11</b>	<b>41%</b>			
1.2.2.3.1.1	<b>Retaining Wall</b>	<b>23/02/11</b>	<b>34 d</b>	<b>20/12/10</b>	<b>23/01/11</b>	<b>67%</b>			
1.2.2.3.1.1.1	Brick Wall	09/02/11	15 d	20/12/10	04/01/11	97%			
1.2.2.3.1.1.2	Plaster	10/02/11	1 d	03/01/11	04/01/11	0%			
1.2.2.3.1.1.3	Water Proofing	17/02/11	3 d	04/01/11	07/01/11	55%			
1.2.2.3.1.1.4	Re-bar Work	20/02/11	6 d	07/01/11	13/01/11	45%			
1.2.2.3.1.1.5	Form Work	21/02/11	5 d	13/01/11	18/01/11	45%			
1.2.2.3.1.1.6	Concreting	22/02/11	2 d	19/01/11	21/01/11	40%			
1.2.2.3.1.1.7	De-shuttering	23/02/11	1 d	22/01/11	23/01/11	0%			
1.2.2.3.1.2	<b>Water Reservoir</b>	<b>17/02/11</b>	<b>14 d</b>	<b>11/01/11</b>	<b>24/01/11</b>	<b>40%</b>			
1.2.2.3.1.2.1	<b>Vertical Wall</b>	<b>13/02/11</b>	<b>11 d</b>	<b>11/01/11</b>	<b>21/01/11</b>	<b>59%</b>			
1.2.2.3.1.2.1.1	Re-bar Work	10/02/11	3 d	11/01/11	13/01/11	97%			
1.2.2.3.1.2.1.2	Form Work	11/02/11	3 d	14/01/11	16/01/11	73%			
1.2.2.3.1.2.1.3	Concrete	12/02/11	3 d	17/01/11	19/01/11	45%			
1.2.2.3.1.2.1.4	De Shuttering	13/02/11	2 d	20/01/11	21/01/11	0%			
1.2.2.3.1.2.2	<b>Top Slab</b>	<b>17/02/11</b>	<b>4 d</b>	<b>21/01/11</b>	<b>24/01/11</b>	<b>0%</b>			
1.2.2.3.1.2.2.1	Form Work	15/02/11	2 d	21/01/11	22/01/11	0%			
1.2.2.3.1.2.2.2	Re-bar Work	16/02/11	2 d	22/01/11	23/01/11	0%			
1.2.2.3.1.2.2.3	Concrete	17/02/11	1 d	24/01/11	24/01/11	0%			
1.2.2.3.1.3	<b>Column</b>	<b>15/02/11</b>	<b>13 d</b>	<b>12/01/11</b>	<b>25/01/11</b>	<b>22%</b>			
1.2.2.3.1.3.1	Re-Bar Work	09/02/11	5 d	12/01/11	17/01/11	45%			
1.2.2.3.1.3.2	Form Work	11/02/11	3 d	17/01/11	20/01/11	20%			
1.2.2.3.1.3.3	Concrete	13/02/11	3 d	20/01/11	23/01/11	0%			
1.2.2.3.1.3.4	De-shuttering	15/02/11	2 d	23/01/11	25/01/11	0%			
1.2.2.3.1.4	<b>Shear Wall</b>	<b>19/02/11</b>	<b>38.69 d</b>	<b>20/12/10</b>	<b>27/01/11</b>	<b>16%</b>			
1.2.2.3.1.4.1	<i>Re-Bar Work</i>	<i>10/02/11</i>	<i>3 d</i>	<i>20/12/10</i>	<i>22/01/11</i>	<i>43%</i>			
1.2.2.3.1.4.2	<i>Form Work</i>	<i>13/02/11</i>	<i>3 d</i>	<i>21/01/11</i>	<i>24/01/11</i>	<i>10%</i>			
1.2.2.3.1.4.3	<i>Concrete</i>	<i>16/02/11</i>	<i>2 d</i>	<i>23/01/11</i>	<i>25/01/11</i>	<i>10%</i>			
1.2.2.3.1.4.4	<i>De-shuttering</i>	<i>19/02/11</i>	<i>3 d</i>	<i>24/01/11</i>	<i>27/01/11</i>	<i>0%</i>			
1.2.2.3.1.5	<b>Stair - 1</b>	<b>11/02/11</b>	<b>4 d</b>	<b>21/01/11</b>	<b>24/01/11</b>	<b>0%</b>			
1.2.2.3.1.5.1	<b>1st Flight</b>	<b>11/02/11</b>	<b>4 d</b>	<b>21/01/11</b>	<b>24/01/11</b>	<b>0%</b>			
1.2.2.3.1.5.1.1	Brick Work	08/02/11	1 d	21/01/11	21/01/11	0%			
1.2.2.3.1.5.1.2	Form Work	09/02/11	1 d	22/01/11	22/01/11	0%			
1.2.2.3.1.5.1.3	Re-bar Work	10/02/11	1 d	23/01/11	23/01/11	0%			
1.2.2.3.1.5.1.4	Concrete	11/02/11	1 d	24/01/11	24/01/11	0%			
1.2.2.3.1.6	<b>Ramp</b>	<b>27/02/11</b>	<b>2 d</b>	<b>22/01/11</b>	<b>23/01/11</b>	<b>0%</b>			
1.2.2.3.1.6.1	Form Work	26/02/11	1 d	22/01/11	22/01/11	0%			
1.2.2.3.1.6.2	Re-Bar	27/02/11	1 d	23/01/11	23/01/11	0%			
1.2.2.3.1.7	<b>Roof Slab</b>	<b>03/03/11</b>	<b>1 d</b>	<b>27/01/11</b>	<b>28/01/11</b>	<b>0%</b>			

Project Engineer

Project Incharge

## Daily Work Progress of Ekushey Bhaban

Sl.	Task Name	Baseline Finish	Duration	Start	Finish	% Complete	25/09	02/10	0
1.2.2.3.1.7.1	Form Work	26/02/11	0 d	27/01/11	27/01/11	0%			
1.2.2.3.1.7.2	Re-bar	28/03/11	0 d	27/01/11	27/01/11	0%			
1.2.2.3.1.7.3	MEP Work	01/03/11	0 d	27/01/11	27/01/11	0%			
1.2.2.3.1.7.4	Inspection	02/03/11	0 d	27/01/11	27/01/11	0%			
1.2.2.3.1.7.5	Concrete	03/03/11	1 d	27/01/11	28/01/11	0%			
1.2.2.3.2	<b>LIFT-2</b>	<b>24/03/11</b>	<b>24.69 d</b>	<b>15/01/11</b>	<b>08/02/11</b>	<b>9%</b>			
1.2.2.3.2.1	<b>Retaining Wall</b>	<b>17/03/11</b>	<b>13 d</b>	<b>15/01/11</b>	<b>28/01/11</b>	<b>21%</b>			
1.2.2.3.2.1.1	Brick Wall	05/03/11	8 d	15/01/11	23/01/11	45%			
1.2.2.3.2.1.2	Plaster	06/03/11	0 d	23/01/11	23/01/11	0%			
1.2.2.3.2.1.3	Water Proofing	13/03/11	1 d	22/01/11	23/01/11	0%			
1.2.2.3.2.1.4	Re-bar Work	14/03/11	2 d	22/01/11	24/01/11	0%			
1.2.2.3.2.1.5	Form Work	15/03/11	2 d	23/01/11	25/01/11	0%			
1.2.2.3.2.1.6	Concreting	16/03/11	2 d	24/01/11	26/01/11	0%			
1.2.2.3.2.1.7	De-shuttering	17/03/11	2 d	26/01/11	28/01/11	0%			
1.2.2.3.2.2	<b>Column</b>	<b>08/03/11</b>	<b>5 d</b>	<b>23/01/11</b>	<b>28/01/11</b>	<b>4%</b>			
1.2.2.3.2.2.1	Form Work	06/03/11	2 d	23/01/11	25/01/11	0%			
1.2.2.3.2.2.2	Re-Bar Work	05/03/11	1 d	23/01/11	24/01/11	28%			
1.2.2.3.2.2.3	Concrete	07/03/11	2 d	24/01/11	26/01/11	0%			
1.2.2.3.2.2.4	De-shuttering	08/03/11	2 d	26/01/11	28/01/11	0%			
1.2.2.3.2.3	<b>Shear Wall</b>	<b>09/03/11</b>	<b>7 d</b>	<b>24/01/11</b>	<b>31/01/11</b>	<b>6%</b>			
1.2.2.3.2.3.1	Re-Bar Work	06/03/11	3 d	24/01/11	27/01/11	22%			
1.2.2.3.2.3.2	Form Work	07/03/11	3 d	25/01/11	28/01/11	0%			
1.2.2.3.2.3.3	Concrete	08/03/11	3 d	26/01/11	29/01/11	0%			
1.2.2.3.2.3.4	De-shuttering	09/03/11	3 d	28/01/11	31/01/11	0%			
1.2.2.3.2.4	<b>Stair - 1</b>	<b>06/03/11</b>	<b>3 d</b>	<b>25/01/11</b>	<b>27/01/11</b>	<b>0%</b>			
1.2.2.3.2.4.1	<b>2nd Flight</b>	<b>06/03/11</b>	<b>3 d</b>	<b>25/01/11</b>	<b>27/01/11</b>	<b>0%</b>			
1.2.2.3.2.4.1.1	Brick Work	04/03/11	1 d	25/01/11	25/01/11	0%			
1.2.2.3.2.4.1.2	Form Work	05/03/11	1 d	26/01/11	26/01/11	0%			
1.2.2.3.2.4.1.3	Re-bar Work	06/03/11	1 d	27/01/11	27/01/11	0%			
1.2.2.3.2.5	<b>Ramp</b>	<b>06/03/11</b>	<b>3 d</b>	<b>28/01/11</b>	<b>31/01/11</b>	<b>0%</b>			
1.2.2.3.2.5.1	Form Work	04/03/11	1 d	28/01/11	29/01/11	0%			
1.2.2.3.2.5.2	Re-Bar	05/03/11	1 d	29/01/11	30/01/11	0%			
1.2.2.3.2.5.3	Concrete	06/03/11	1 d	30/01/11	31/01/11	0%			
1.2.2.3.2.6	<b>Roof Slab</b>	<b>24/03/11</b>	<b>8 d</b>	<b>31/01/11</b>	<b>08/02/11</b>	<b>0%</b>			
1.2.2.3.2.6.1	Form Work	19/03/11	2 d	31/01/11	02/02/11	0%			
1.2.2.3.2.6.2	Re-bar	21/03/11	3 d	02/02/11	05/02/11	0%			
1.2.2.3.2.6.3	MEP Work	22/03/11	1 d	05/02/11	06/02/11	0%			
1.2.2.3.2.6.4	Inspection	23/03/11	1 d	06/02/11	07/02/11	0%			
1.2.2.3.2.6.5	Concrete	24/03/11	1 d	07/02/11	08/02/11	0%			
1.2.2.4	<b>BASEMENT-2</b>	<b>17/04/11</b>	<b>51 d</b>	<b>28/01/11</b>	<b>20/03/11</b>	<b>0%</b>			
1.2.2.5	<b>BASEMENT-1</b>	<b>12/05/11</b>	<b>82 d</b>	<b>25/02/11</b>	<b>18/05/11</b>	<b>0%</b>			
1.3	<b>SUPER STRUCTURE</b>	<b>02/06/12</b>	<b>370 d</b>	<b>18/05/11</b>	<b>07/06/12</b>	<b>0%</b>			
1.3.1	<b>GROUND FLOOR</b>	<b>07/06/11</b>	<b>25 d</b>	<b>18/05/11</b>	<b>12/06/11</b>	<b>0%</b>			
1.3.2	<b>1ST FLOOR</b>	<b>02/07/11</b>	<b>25 d</b>	<b>12/06/11</b>	<b>07/07/11</b>	<b>0%</b>			
1.3.3	<b>2ND FLOOR</b>	<b>27/07/11</b>	<b>25 d</b>	<b>07/07/11</b>	<b>01/08/11</b>	<b>0%</b>			
1.3.4	<b>3RD FLOOR</b>	<b>21/08/11</b>	<b>25 d</b>	<b>01/08/11</b>	<b>03/09/11</b>	<b>0%</b>			
1.3.5	<b>4TH FLOOR</b>	<b>23/09/11</b>	<b>25 d</b>	<b>03/09/11</b>	<b>28/09/11</b>	<b>0%</b>			
1.3.6	<b>5TH FLOOR</b>	<b>18/10/11</b>	<b>25 d</b>	<b>28/09/11</b>	<b>23/10/11</b>	<b>0%</b>			
1.3.7	<b>6TH FLOOR</b>	<b>20/11/11</b>	<b>25 d</b>	<b>23/10/11</b>	<b>25/11/11</b>	<b>0%</b>			
1.3.8	<b>7TH FLOOR</b>	<b>15/12/11</b>	<b>25 d</b>	<b>25/11/11</b>	<b>20/12/11</b>	<b>0%</b>			
1.3.9	<b>8TH FLOOR</b>	<b>09/01/12</b>	<b>25 d</b>	<b>20/12/11</b>	<b>14/01/12</b>	<b>0%</b>			
1.3.10	<b>9TH FLOOR</b>	<b>03/02/12</b>	<b>25 d</b>	<b>14/01/12</b>	<b>08/02/12</b>	<b>0%</b>			
1.3.11	<b>10TH FLOOR</b>	<b>28/02/12</b>	<b>25 d</b>	<b>08/02/12</b>	<b>04/03/12</b>	<b>0%</b>			
1.3.12	<b>11TH FLOOR</b>	<b>24/03/12</b>	<b>25 d</b>	<b>04/03/12</b>	<b>29/03/12</b>	<b>0%</b>			

Project Engineer

Project Incharge

Sl.	Work	Level	Loc Grid	Quantity	Manpower					
					S/F	CAR	MAS	S/L	LAB	Total
1										
2										
3										
4										
5										
6										
7										
8										
9										

Sl.	Equipment Used	Number	Working Hour	Remarks

Project Engineer

Project Incharge