



MONTHLY PROGRESS REPORT

From 1-June-2021 to 15-June-2021

Project Code:	48	Name:	BTT Sales Center Purbachal	
Client:	Power Pac Holdings Ltd	Contractor:	Cityscape International Ltd.	

Monthly Progress

WBS	Task	Total Qty	Upto Last Month(%)	This Month(%)	Total Done(%)	Schedule Start	Schedule Finish	Actual Finish
3.9	Basement-Wall and Ceiling plaster	2415m2	5	6	11	30-05-21	30-07-21	15-06-21
4.1	Ground Floor-Column	57nos	93	2	95	27-04-21	05-06-21	09-06-21
4.2.1	Ground Floor-Roof Slab Shutter	822m2	24	25	49	03-05-21	20-06-21	15-06-21
4.2.2	Gr.Floor Roof Slab-Re-bar Work	160nos	0	2	2	15-06-21	03-07-21	15-06-21
4.3	Ground Floor-Lift Core	2nos	20	32	52	25-05-21	15-06-21	07-06-21
4.4	Ground Floor-Stair Case	2nos	25	55	80	25-05-21	05-07-21	15-06-21

Site Photographs



1st Floor Slab Shuttering on 03-06-21

Site Description

Site Instruction



1st Floor Slab Shutter Levelling on 03-06-21



Ground Floor Column Concreting on 06-06-21

Site Description

Site Instruction



1st Floor Beam Shuttering on 06-06-21



Ground floor Lift Core Shuttering on 07-06-21

Site Description

Site Instruction



Ground Floor Construction on 07-06-21



Ground Floor Stair Re-bar work on 09-06-21

1st floor Slab Shuttering on 09-06-21

Site Description

Site Instruction



Honourable RAJUK Charman Visit on 12-06-21

1st floor Slab Shuttering on 12-06-21

Site Description

Site Instruction



Ground Floor Lift Core Shuttering on 15-06-21

1st floor Slab Shuttering on 15-06-21

Site Description

Site Instruction

Entry by:
Planning Engineer

Generated by:
www.bel3c.com, Developed by: Engr. Md. Sanaul Haque