



MONTHLY PROGRESS REPORT

From 1-April-2023 to 9-April-2023

| | | | |
|---------------|-----------|-------------|------------------------------|
| Project Code: | 59 | Name: | Cityscape Tower-Retrofitting |
| Client: | Cityscape | Contractor: | Cityscape International Ltd. |

Monthly Progress

| WBS | Task | Total Qty | Upto Last Month(%) | This Month(%) | Total Done(%) | Schedule Start | Schedule Finish | Actual Finish |
|------|---------------------------------|-----------|--------------------|---------------|---------------|----------------|-----------------|---------------|
| 01.1 | Retrofit-Basement-3-Column-Lift | 1sum | 98 | 2 | 100 | 26-12-22 | 15-01-23 | 09-04-23 |
| 01.2 | Retrofit-Basement-2-Column | 1sum | 82 | 18 | 100 | 16-01-23 | 05-02-23 | 09-04-23 |
| 01.3 | Retrofit-Basement-1-Column | 1sum | 96 | 1 | 97 | 06-02-23 | 25-02-23 | 09-04-23 |

Site Photographs



B-2-Column retrofit shuttering on 02-04-23

B2-Column retrofit concreting on 02-04-23

Site Description

Site Instruction



B2-Column retrofit shutter removing on 05-04-23

B-2-Column retrofit curing on 05-04-23

Site Description

Site Instruction



B2-Column Retrofit-Shutter removing on 09-04-23

B2-Column Retrofit-Curing on 09-04-23

Site Description

Site Instruction

Entry by:
Planning Engineer

Generated by:
www.bel3c.com, Developed by: Engr. Md. Sanaul Haque