



# MONTHLY PROGRESS REPORT

From 1-March-2023 to 18-March-2023

Project Code:	60	Name:	Coffee Shop-Cityscape Tower GF
Client:	Cityscape	Contractor:	Cityscape International Ltd.

## Monthly Progress

WBS	Task	Total Qty	Upto Last Month(%)	This Month(%)	Total Done(%)	Schedule Start	Schedule Finish	Actual Finish
01	French Door	3nos	99	1	100	22-12-22	03-01-23	06-03-23
02	Arch Paneling	1sum	99	1	100	22-12-22	25-12-22	06-03-23
03	Coffee and Breakfast Counter	1sum	98	2	100	22-12-22	29-12-22	04-03-23
07	Outside Shed	1sum	80	20	100	22-12-22	01-01-23	18-03-23

## Site Photographs



GF-Coffee Shop inter on 04-03-23

Site Description

Site Instruction



GF-Coffee Shop interior on 04-03-23



BBQ Rustic tile fixing on 06-03-23

Site Description

Site Instruction



Coffee shop interior on 06-03-23



Coffee shop outside shed sheeting on 09-03-23

Site Description

Site Instruction



Coffee shop outside shed sheeting on 09-03-23

Site Description

Site Instruction



Coffee shop interior on 14-03-23

Coffee shop interior on 14-03-23

Site Description

Site Instruction



Coffee shop outside BBQ shed on 18-03-23

Coffee shop outside shed on 18-03-23

Site Description

Site Instruction

Entry by:  
Planning Engineer

Generated by:  
www.bel3c.com, Developed by: Engr. Md. Sanaul Haque