



MONTHLY PROGRESS REPORT

From 1-January-2024 to 28-January-2024

| | | | |
|---------------|---------------------|-------------|------------------------------|
| Project Code: | 63 | Name: | Cityscape Lifestyle |
| Client: | Cityscape Lifestyle | Contractor: | Cityscape International Ltd. |

Monthly Progress

| WBS | Task | Total Qty | Upto Last Month(%) | This Month(%) | Total Done(%) | Schedule Start | Schedule Finish | Actual Finish |
|-----------|--------------------------------------|-----------|--------------------|---------------|---------------|----------------|-----------------|---------------|
| 02.2.2 | L-15-CC with Neat Cement Finish | 156m2 | 0 | 100 | 100 | 24-01-24 | 27-01-24 | 28-01-24 |
| 03.3.1 | L-14-AC Installation | 1sum | 57 | 3 | 60 | 31-10-23 | 10-01-24 | 17-01-24 |
| 03.3.6.2 | L-14-Ceiling-Installation | 0 | 34 | 3 | 37 | 17-11-23 | 15-01-24 | 17-01-24 |
| 03.3.7 | L-14-Internal Electrifi-Floor+Ceilin | 0 | 23 | 1 | 24 | 04-11-23 | 02-01-24 | 10-01-24 |
| 03.4 | L-14-Marble in Floor | 464m2 | 13 | 6 | 19 | 17-12-23 | 06-01-24 | 17-01-24 |
| 03.5.2 | L-14-Outside Partition+Door-make,in | 0 | 10 | 10 | 20 | 23-12-23 | 01-01-24 | 01-01-24 |
| 06.09.2.3 | L-11-Steam-Tile/Marble-work | 0 | 90 | 5 | 95 | 11-12-23 | 16-12-23 | 22-01-24 |
| 06.09.2.6 | L-11-Steam-Suana-Design Plaster | 0 | 0 | 60 | 60 | 16-01-24 | 22-01-24 | 22-01-24 |
| 06.09.6 | L-11-Steam n Suana-MEP Works | 0 | 45 | 40 | 85 | 12-12-23 | 18-12-23 | 24-01-24 |
| 06.09.7 | L-11-Steam-Suana-False Ceiling | 0 | 10 | 5 | 15 | 28-12-23 | 31-12-23 | 22-01-24 |
| 06.09.8 | L-11-Suana-Wooden Floor-Wall | 0 | 20 | 75 | 95 | 30-12-23 | 05-01-24 | 06-01-24 |

Site Photographs



L-11-Steam-Suana-Wooden Wall-Lighting on 01-01-24

Site Description

Two days work

Site Instruction



L-14-Floor Marble Mock-up on 01-01-24



L-11-Suana-Wooden Wall Work on 06-01-24

Site Description

Five days work

Site Instruction



L-14-AC Duct installation on 06-01-24



L-14-AC Duct fabrication on 08-01-24

Site Description

Site Instruction



L-14-False Ceiling Work on 08-01-24



L-11-Steam-Suana-Marble rectification on 10-01-24

L-14-Electrical work on 10-01-24

Site Description

Two days work

Site Instruction



L-14-AC Ducting on 17-01-24

L-14-False Ceiling Work on 17-01-24

Site Description

Seven days progress

Site Instruction



L-11-Outside Design Plaster on 22-01-24

L-14-False Ceiling and Interior on 22-01-24

Site Description

Five days progress

Site Instruction



L-15-CC with NCF on 24-01-24

L-11-Light fitting on 24-01-24

Site Description

Two days progress

Site Instruction



L-14-Floor CC with NCF on 26-01-24

L-14-Floor CC with NCF on 26-01-24

Site Description

Three days progress

Site Instruction



L-15-Toilet Floor CC with NCF on 28-01-24

L-15-Floor CC with NCF on 28-01-24

Site Description

Site Instruction

Entry by:
Planning Engineer

Generated by:
www.bel3c.com, Developed by: Engr. Md. Sanaul Haque