



# MONTHLY PROGRESS REPORT

From 1-July-2024 to 10-July-2024

Project Code:	64	Name:	Cityscape Lifestyle-2
Client:	Contractor: Cityscape International Ltd.		

## Monthly Progress

WBS	Task	Total Qty	Upto Last Month(%)	This Month(%)	Total Done(%)	Schedule Start	Schedule Finish	Actual Finish
1.01.1	GF-Sheet Repair-Vendor Selection	0	0	100	100	25-06-24	01-07-24	09-07-24
1.02	Happiness-Tea Zone Decoration	0	70	20	90	25-06-24	26-06-24	09-07-24
2.02	4th Floor-Floor Raising Concrete	0	0	100	100	09-07-24	10-07-24	10-07-24
3.02	11 Flr-Suana-Tile remove,Kota Tile	0	0	50	50	01-07-24	03-07-24	09-07-24
4.02	14th Floor-Kitchen Tile Work	0	90	10	100	27-06-24	30-06-24	09-07-24
4.04	14 Flr-Counter-Top-Back work	0	0	30	30	08-07-24	12-07-24	09-07-24
4.05	14th Floor-Lounge Partition Work	0	0	10	10	09-07-24	15-07-24	09-07-24
5.09.1	15th Floor-Prodema Fix-Col-L-16-Sou	0	80	30	110	25-06-24	26-06-24	09-07-24
5.09.2	L-15-Safety Grill Remove-South	0	0	100	100	26-06-24	27-06-24	09-07-24
5.09.5	Prodema Fix-Col-L-16-North	0	0	40	40	29-06-24	30-06-24	09-07-24
6.01	17th Floor-Lift Core Top Shed Work	0	0	100	100	27-06-24	30-06-24	09-07-24

## Site Photographs



14th Floor Interior Works on 09-07-24

4th Flr-Floor Raising Concreting on 09-07-24

Site Description

Site Instruction



4th Flr-Floor Raising Concreting Complet on 10-07-24

11th Floor Interior Work on 10-07-24

Site Description

4th Flr-Floor Raising Concreting Complete

Site Instruction

Entry by:

Planning Engineer

Generated by:

www.bel3c.com, Developed by: Engr. Md. Sanaul Haque