



DAILY PROGRESS REPORT

| | | | | | |
|-------------|--------------------------------------|---------------|-----|---------|---------------|
| Project: | Cityscape Tower Col Beam Ext-L-14-17 | Project Code: | 62 | Date: | 29-April-2023 |
| Client: | Cityscape | Report | 037 | Day | Saturday |
| Contractor: | Cityscape International Ltd. | | | Climate | Sunny |
| | | | | | 26-36C |

Manpower

| SN | Description | Nos. |
|-------|---------------------|------|
| 01 | Col-beam Ext-Mason | 2 |
| 02 | Col-beam Ext-Helper | 1 |
| TOTAL | | 3 |

Progress This Day

| WBS | Task | Total Qty | Today Done(%) | Total Done(%) | Schedule Start | Schedule Finish |
|--------|---------------------------|-----------|---------------|---------------|----------------|-----------------|
| 2.1.09 | I-16-Drop Wall-Shuttering | 1sum | 5 | 5 | 30-04-23 | 06-05-23 |

Site Photographs



L-16-Beam Shutter removing

L-16-Drop Wall Shuttering

Site Description

Work stopped 21-28 Apr due to Eid Vacation

Site Instruction

Entry by:

Planning Engineer

Generated by:

www.bel3c.com, Developed by: Engr. Md. Sanaul Haque