



DAILY PROGRESS REPORT

Project:	DPDC Sub-Station at Goran Dhaka	Project Code:	19	Date:	30-April-2022
Client:	DPDC	Report	003	Day	Saturday
Contractor:				Climate	Sunny
					19-34C

Manpower

SN	Description	Nos.
01	TBEA-Staff	1
02	TBEA-Civil Labor-Day	6
03	TBEA-Civil Labor-Night	14
TOTAL		21

Progress This Day

WBS	Task	Total Qty	Today Done(%)	Total Done(%)	Schedule Start	Schedule Finish
01.2.2	Other-Excavation upto 2nd Bracing	0	40	100	21-03-22	27-03-22
01.2.3	Other-Excavation upto Mat	0	100	100	04-04-22	10-04-22
01.3.1.2	Bracing-1st Layer Installation	488m2	30	100	16-03-22	20-03-22
01.3.2.1	Bracing-2nd Layer-Bracket Fixing	52nos	100	100	28-03-22	29-03-22
01.3.2.2	Bracing-2nd Layer Installation	488m2	100	100	30-03-22	03-04-22
01.4.2	Pile Gap Filling upto 2nd Bracing	154gap	100	100	28-03-22	03-04-22
01.4.3	Pile Gap Filling upto Mat	154gap	100	100	11-04-22	17-04-22

Site Photographs



Water proofing work



Pile gap water proofing

Site Description

Site Instruction	
Entry by:	Generated by:
Planning Engineer	www.bel3c.com, Developed by: Engr. Md. Sanaul Haque