



WEEKLY PROGRESS REPORT

From 24-April-2022 to 30-April-2022

Project Code:	19	Name:	DPDC Sub-Station at Goran Dhaka						
Client:	DPDC		Contractor:						

Weekly Progress

WBS	Task	Total Qty	Upto Last Week(%)	This Week(%)	Total Done(%)	Schedule Start	Schedule Finish	Actual Finish
01.2.2	Other-Excavation upto 2nd Bracing	0	60	40	100	21-03-22	27-03-22	30-04-22
01.2.3	Other-Excavation upto Mat	0	0	100	100	04-04-22	10-04-22	30-04-22
01.3.1.2	Bracing-1st Layer Installation	488m2	70	30	100	16-03-22	20-03-22	30-04-22
01.3.2.1	Bracing-2nd Layer-Bracket Fixing	52nos	0	100	100	28-03-22	29-03-22	30-04-22
01.3.2.2	Bracing-2nd Layer Installation	488m2	0	100	100	30-03-22	03-04-22	30-04-22
01.4.2	Pile Gap Filling upto 2nd Bracing	154gap	0	100	100	28-03-22	03-04-22	30-04-22
01.4.3	Pile Gap Filling upto Mat	154gap	0	100	100	11-04-22	17-04-22	30-04-22

Site Photographs



Water proofing work on 30-04-22

Pile gap water proofing on 30-04-22

Site Description	
Site Instruction	
Entry by:	Generated by:
Planning Engineer	www.bel3c.com, Developed by: Engr. Md. Sanaul Haque