



## WEEKLY PROGRESS REPORT

From 11-October-2024 to 17-October-2024

Project Code:	31	Name:	New Hope Agrotech-Munshiganj
Client:	New Hope Agrotech BD Ltd.	Contractor:	Sarker Steel Ltd.

### Weekly Progress

WBS	Task	Total Qty	Upto Last Week(%)	This Week(%)	Total Done(%)	Schedule Start	Schedule Finish	Actual Finish
03.5.1	Pile Load Test-PDA-Pile Development	3nos	0	100	100	10-10-24	13-10-24	16-10-24
04.01	Excavation	1982m3	62	16	78	08-10-24	06-11-24	16-10-24
04.02	Pile head breaking	79nos	63	19	82	10-10-24	08-11-24	17-10-24
04.03.1	Pile Cap-Lean Concrete	18nos	29	38	67	17-10-24	11-11-24	16-10-24
04.03.3	Pile Cap-Brick Shuttering	18nos	0	17	17	20-10-24	13-11-24	13-10-24
04.04.1	Tank Base-Lean Concrete	2Nos	20	60	80	07-11-24	08-11-24	16-10-24
04.04.5	Tank Base-Side Brick Shutter	2nos	-50	135	85	12-11-24	13-11-24	17-10-24

## Site Photographs



Dewatering on 11-10-24



Pile head breaking on 11-10-24

Site Description

Site Instruction



Checking before pile cap lean concreting on 12-10-24



Pile cap lean concreting on 12-10-24

Site Description

Due to rain work started late

Site Instruction



Pile cap side brick shuttering on 13-10-24



Earth excavation manually on 13-10-24

Site Description

Wooden shore piling 14 nos.

Site Instruction



Earth excavation on 14-10-24

Shoring on 14-10-24

Site Description

Wooden pile driving 41 nos.

Site Instruction



Inspection before CC at -5200 mm on 15-10-24

CC at level -5200 finished on 15-10-24

Site Description

Site Instruction



Excavation, brick-shuttering, steel shut on 16-10-24

Pile Cap Lean concreting on 16-10-24

Site Description

Site Instruction



Pile head breaking on 17-10-24

Water tank base brick wall shuttering on 17-10-24

Site Description

Site Instruction

Entry by:

Generated by:

Planning Engineer

www.bel3c.com, Developed by: Engr. Md. Sanaul Haque