



TOTAL PROGRESS REPORT

From 3-December-2020 to 28-February-2021

| | | | |
|---------------------|------------------------|------------------|--|
| Project Code: | 32 | Name: | Sikder Center |
| Client: | Multiplex Holding Ltd. | Contractor: | |
| Total Duration: | 87 | days | Total Working Days: 12 Total Manpower: 437 |
| Planning Progress = | 100% | Actual Progress= | 58.4% SPI= 0.58 Behind Schedule |

Total Progress

| WBS | Task | Total Qty | Total Done(%) | Schedule Start | Schedule Finish | Actual Start | Actual Finish | Lead-Lag(day) | Not Yet |
|-----|----------------------------------|-----------|---------------|----------------|-----------------|--------------|---------------|---------------|-----------|
| 03 | 4F-Patent Stone | | 100 | 28-11-20 | 30-12-20 | 05-01-21 | 05-01-21 | -6 | |
| 04 | 5-7F-Patent Stone Floor | | 100 | 05-12-20 | 12-12-20 | 15-12-20 | 28-02-21 | -78 | |
| 05 | G-8F-Car Parking Shear Wall | | 100 | 27-11-20 | 05-12-20 | 03-12-20 | 10-01-21 | -36 | |
| 07 | 5,7,8FCar Parking Wall Plaster | | 100 | 06-12-20 | 09-12-20 | 21-01-21 | 21-01-21 | -43 | |
| 08 | 8F-Car Parking West Block Wall | | 100 | 12-12-20 | 15-12-20 | 20-01-21 | 20-01-21 | -36 | |
| 09 | 9F-Colum,Retrofit Beam Casting | | 100 | 29-11-20 | 02-12-20 | 03-12-20 | 15-12-20 | -13 | |
| 11 | 8F-North Levelling Work | | 100 | 10-12-20 | 10-12-20 | 23-01-21 | 23-01-21 | -44 | |
| 14 | 12F-Toilet Block Wall, Plaster | | 100 | 02-12-20 | 04-12-20 | 15-12-20 | 15-12-20 | -11 | |
| 15 | 15-19F-Duct Wall Plaster | | 100 | 02-12-20 | 07-12-20 | 03-12-20 | 28-02-21 | -83 | |
| 16 | 15-19F-Lift Lobby Wall Plaster | | 100 | 02-12-20 | 07-12-20 | 15-12-20 | 15-12-20 | -8 | |
| 17 | 15-19F Stair Block Wall, Plaster | | 100 | 02-12-20 | 09-12-20 | 15-12-20 | 15-12-20 | -6 | |
| 20 | 17-20F-Stair Plaster-4 nos | | 100 | 08-12-20 | 15-12-20 | 15-12-20 | 15-12-20 | 0 | |
| 21 | 4-12F-Toilet Counter Slab RCC | | 100 | 05-12-20 | 15-12-20 | 05-02-21 | 05-02-21 | -52 | |
| 22 | West Side Outside Plaster | | 100 | 26-11-20 | 03-12-20 | 15-01-21 | 15-01-21 | -43 | |
| 23 | North Side Plaster-Outside | | 100 | 26-11-20 | 12-12-20 | 17-01-21 | 17-01-21 | -36 | |
| 24 | 4-8F-Est Plaster-Partial North | | 100 | 08-12-20 | 15-12-20 | 03-12-20 | 10-02-21 | -57 | |
| 25 | 7-20F East Side Plaster-Addl | | 100 | 07-12-20 | 20-12-20 | 05-01-21 | 05-01-21 | -16 | |
| 26 | 13F-Safety Tray Removing | | 100 | 02-12-20 | 15-12-20 | 01-02-21 | 01-02-21 | -48 | |
| 27 | 7F-Safety Tray Removing | | 65 | 12-12-20 | 15-12-20 | 15-12-20 | 28-02-21 | -75 | Completed |

Site Photographs



Materials Carrying on 03-12-20



14F-Lift Lobby Plastering on 03-12-20



8F-Car Lift Beam Re-bar Work on 15-12-20



ATM Booth Steps Work on 15-12-20



South Stair Side Plaster on 05-01-21



5F Duct Wall Plaster on 05-01-21



6F Patent Stone Flooring on 15-01-21



6F Parking Zone Beam Plaster on 15-01-21



8F Car Lift Shear Wall Concreting on 17-01-21



5F Patent Stone Flooring on 17-01-21



8F Car Lift Zone Block Work on 20-01-21



6F Patent Stone Flooring (Block Before) on 20-01-21







8F-Partial Patent Stone Flooring on 23-01-21



6F-Drive-way Beam Plaster on 23-01-21



Toolbox Meeting-Work at Height on 01-02-21







Round Stair Skirting Plaster finished fo on 05-02-21



Duct upstand Blockwork on 10-02-21

Image not found or type unknown



11F Toilet Conterslab Shutter Level Mark on 10-02-21



Rubish shifting to BTT, Purbachal on 28-02-21



Toolbox meeting-Electrical Hazard on 28-02-21