



TOTAL PROGRESS REPORT

From 5-January-2021 to 21-January-2021

Project Code:	49	Name:	Marriot-Nilgiri at Bandarban			
Client:	Contractor:					
Total Duration:	16	days	Total Working Days:	14	Total Manpower:	381
Planning Progress =	28.2%	Actual Progress=	15.8%	SPI=	0.56	Behind Schedule

Total Progress

WBS	Task	Total Qty	Total Done(%)	Shedule Start	Schedule Finish	Actual Start	Actual Finish	Lead-Lag(day)	Not Yet
03.02	Mobilization-Material for Prelimina		5	08-12-20	05-02-21	13-01-21	13-01-21	23	
03.03.01	Soling n Plaster for PVC Water Tank		80	15-01-21	22-01-21	19-01-21	20-01-21	2	
03.06.02	Mobilization-Mechanics Shed-Frame W		100	15-01-21	22-01-21	12-01-21	20-01-21	2	
03.07	Mobilization-Grass Cutting-Roa		90	28-12-20	26-01-21	05-01-21	07-01-21	19	
03.08.01	Mobilization-Guest House-Layout	130sqm	100	06-01-21	06-01-21	06-01-21	06-01-21	0	
03.08.02	Mobilization-Guest House-Excavation	163cum	100	07-01-21	10-01-21	07-01-21	12-01-21	-2	
03.08.03	Mobilization-Guest House-Footi	16nos	100	08-01-21	12-01-21	12-01-21	15-01-21	-3	
03.08.04	Mobilization-Guest House-Pades	16nos	100	10-01-21	13-01-21	16-01-21	19-01-21	-6	
03.08.05	Mobilization-Guest House-Grade Beam	107m	65	12-01-21	17-01-21	19-01-21	21-01-21	-4	Completed
03.08.06	Mobilization-Guest House-Floor Work	130sqm	0	18-01-21	20-01-21			0	Started
03.08.07	Mobilization-Guest House-Column	16nos	0	21-01-21	24-01-21			0	
03.08.08	Mobilization-Guest House-Brick-work	268sqm	0	24-01-21	30-01-21			0	
03.08.09	Mobilization-Guest House-Tie Beam	107m	0	28-01-21	01-02-21			0	
03.08.10	Mobilization-Guest House-Truss	130sqm	0	26-01-21	31-01-21			0	

WBS	Task	Total Qty	Total Done(%)	Shedule Start	Schedule Finish	Actual Start	Actual Finish	Lead-Lag(day)	Not Yet
03.08.11	Mobilization-Guest House-San-ElePip	1item	0	31-01-21	01-02-21			0	
03.08.12	Mobilization-Guest House-Grill-DrFm	23nos	0	30-01-21	31-01-21			0	
03.08.13	Mobilization-Guest House-Plaster	536sqm	0	31-01-21	03-02-21			0	
03.08.14	Mobilization-Guest House-Roof Sheet	130sqm	0	01-02-21	03-02-21			0	
03.08.15	Mobilization-Guest House-Tile Work	130sqm	0	31-01-21	03-02-21			0	
03.08.16	Mobilization-Guest House-Painting	536sqm	0	02-02-21	05-02-21			0	
03.08.17	Mobilization-Guest House-Door-Windo	23nos	0	04-02-21	05-02-21			0	
03.08.18	Mobilization-Guest House-San-Ele-Fi	1item	0	03-02-21	05-02-21			0	

Site Photographs



Guest House-Preparation for Layout on 05-01-21



Guest House-Preparation for Layout on 05-01-21



Guest House-Preparation for Layout on 06-01-21



Guest House-Preparation for Layout on 06-01-21



Guest House-Preparation for Layout on 07-01-21



Guest House-Preparation for Layout on 07-01-21



on 08-01-21



on 08-01-21



Guest House-Excavation on 09-01-21



Brick Carrying on 09-01-21



MS rod cutting & binding on 12-01-21



Plaster work for labour Shed on 12-01-21



Footing & column casting work on going on 13-01-21



Reached water tank at project on 13-01-21



Column standing work on going at G.House on 14-01-21



Footing & column casting work on going a on 14-01-21



Column standing work on going at G.House on 15-01-21



Footing casting work on going at G.House on 15-01-21



Shuttering fitting work for short column on 16-01-21



Short column casting work for guest hous on 16-01-21



Shuttering fitting work for short column on 17-01-21



Short column casting work for guest hous on 17-01-21



MS rod cutting & binding work for grade on 19-01-21



Brick soling work for water tank placei on 19-01-21



Soling for PVC Water Tank on 20-01-21



Mechanics Shed Frame Work on 20-01-21



Rod binding work for grade beam at guest on 21-01-21



Solling joint fillup & plaster work at w on 21-01-21