



# TOTAL PROGRESS REPORT

From 27-January-2021 to 31-May-2021

Project Code:	56	Name:	River Front Satellite City			
Client:	Sikder Group	Contractor:				
Total Duration:	124	days	Total Working Days:	41	Total Manpower:	6176
Planning Progress =	99.2%	Actual Progress=	83.2%	SPI=	0.84	Behind Schedule

## Total Progress

WBS	Task	Total Qty	Total Done(%)	Shedule Start	Schedule Finish	Actual Start	Actual Finish	Lead-Lag(day)	Not Yet
01.1	Take-over Site		100	06-12-20	06-12-20	06-12-20	06-12-20	0	
02.01	River-side Walkway-Side Wall	835m	100	07-12-20	04-02-21	27-01-21	05-02-21	-1	
02.02	River-side Walkway-Filling	835m	100	10-12-20	07-02-21	27-01-21	05-02-21	2	
02.03	River-side Walkway-Soling	5007sqm	100	13-12-20	10-02-21	27-01-21	05-02-21	5	
02.04	River-side Walkway-CC	5007sqm	100	16-12-20	13-02-21	28-01-21	05-02-21	8	
02.06	River-side Boundary-Bottom Beam	835m	100	07-12-20	04-02-21	27-01-21	01-02-21	3	
02.07	River-side Boundary-Bot Column	89nos	100	08-12-20	05-02-21	27-01-21	01-02-21	4	
02.08	River-side Boundary-Brick Work	835m	100	10-12-20	07-02-21	27-01-21	01-02-21	6	
02.09	River-side Boundary-Top Beam	835m	100	12-12-20	09-02-21	27-01-21	01-02-21	8	
02.10	River-side Boundary-Top Column	89nos	100	14-12-20	11-02-21	27-01-21	01-02-21	10	
02.11	River-side Boundary-Grill	835m	95	21-12-20	18-02-21	05-02-21	08-02-21	10	Completed
02.12	River-side Boundary-Column Capital	89nos	100	21-12-20	18-02-21	27-01-21	01-02-21	17	
02.13	River-side Boundary-Bontile Texture	835m	95	28-12-20	25-02-21	28-01-21	03-04-21	-37	Completed
02.14	River-side Boundary-Grill Enamel Pa	835m	95	14-02-21	28-02-21	08-02-21	08-03-21	-8	Completed
03.01	40ft Road-Layout		100	12-12-20	18-12-20	18-12-20	18-12-20	0	
03.02	40ft Road-Filling Work		100	19-12-20	25-02-21	25-02-21	25-02-21	0	

WBS	Task	Total Qty	Total Done(%)	Shedule Start	Schedule Finish	Actual Start	Actual Finish	Lead-Lag(day)	Not Yet
03.03	40 feet Road Levelling and Dressing	886m	18	26-02-21	11-03-21	10-02-21	31-03-21	-20	Completed
04.01	12 ft Inner Road-Filling	m	80	20-12-20	12-02-21	05-02-21	28-02-21	-16	Completed
04.02	12 Ft Inner Road-Soling	sqm	60	21-12-20	13-02-21	27-01-21	08-02-21	5	Completed
04.03	12 ft Inner Road-CC	sqm	60	22-12-20	14-02-21	05-02-21	08-02-21	6	Completed
05.01	Outside Plaster-Building-B		10	26-01-21	25-02-21	27-01-21	29-01-21	27	Completed
05.06	Outside Plaster-Building-J		60	11-01-21	09-02-21	28-01-21	28-01-21	12	Completed
05.09	Outside Plaster-Building-M		60	11-01-21	09-02-21	01-02-21	01-02-21	8	Completed
05.10	Outside Plaster-Building-N		86	11-01-21	09-02-21	29-01-21	31-05-21	-111	Completed
05.11	Outside Plaster-Building-Q		91	18-01-21	16-02-21	29-01-21	09-05-21	-82	Completed
05.12	Outside Plaster-Building-R		95	18-01-21	16-02-21	29-01-21	01-05-21	-74	Completed
06.01.1	Mock-up Flat-GF-Brick Flat Soling		100	01-01-21	05-01-21	05-01-21	05-01-21	0	
06.01.2	Mock-up Flat-Ground Floor-CC		100	03-01-21	07-01-21	07-01-21	07-01-21	0	
06.02	Mock-up Flat-Dismantling Work		100	01-01-21	21-01-21	27-01-21	27-01-21	-6	
06.03	Mock-up Flat-Const Joint & Extensn		100	27-01-21	31-01-21	29-01-21	05-02-21	-5	
06.04.1	Mock-up Flat-Brick Work		95	17-01-21	31-01-21	29-01-21	05-02-21	-5	Completed
06.04.2	Mock-up Flat-Plaster		87	07-01-21	10-02-21	18-02-21	25-02-21	-15	Completed
06.06.2	Mock-up Flat-Elect Conceal		85	15-01-21	31-01-21	29-01-21	08-02-21	-8	Completed
07.01	New Mosque-Pile Work		100	07-12-20	31-12-20	31-12-20	31-12-20	0	
07.02	New Mosque-Excavation n Pile head b		100	23-12-20	31-01-21	31-01-21	31-01-21	0	
07.03	New Mosque-Mat	790m2	100	20-01-21	08-02-21	08-02-21	08-02-21	0	
07.04.1	Mosque-Basement-RW,Column, Stair		100	09-02-21	09-03-21	09-03-21	09-03-21	0	
07.04.2	Mosque-Ground Floor Slab	790m2	100	10-03-21	21-03-21	21-03-21	21-03-21	0	
07.04.3	Mosque-Basement-Plaster Work		5	10-04-21	09-05-21	14-04-21	14-04-21	25	Completed
07.04.4	Mosque-Basement Tile work	790m2	52	10-04-21	19-04-21	11-04-21	31-05-21	-42	Completed

<b>WBS</b>	<b>Task</b>	<b>Total Qty</b>	<b>Total Done(%)</b>	<b>Shedule Start</b>	<b>Schedule Finish</b>	<b>Actual Start</b>	<b>Actual Finish</b>	<b>Lead-Lag(day)</b>	<b>Not Yet</b>
07.04.5	Mosque-Basement-Ancillary Works		30	16-04-21	25-05-21	16-04-21	04-05-21	21	Completed
07.05.1	Mosque-Ground Floor-Column		100	22-03-21	02-04-21	24-03-21	28-03-21	5	
07.05.2	Mosque-Ground Floor-Roof Slab	790m2	100	03-04-21	09-04-21	27-03-21	06-04-21	3	
07.05.3	Mosque-Ground Floor-Stair	6nos	83	22-03-21	15-04-21	25-03-21	11-04-21	4	Completed
07.05.4	Mosque-Ground Floor-Ancillary works		30	16-04-21	25-05-21	14-04-21	31-05-21	-6	Completed
07.06.1	Mosque- 20ft Connecting Road-Fillin		5	01-04-21	14-04-21	31-03-21	31-03-21	14	Completed
07.07.1	Mosque-1st Floor-Column		15	10-04-21	21-04-21	18-04-21	24-04-21	-3	Completed
08.1	Landing Station-Excavation		5	22-05-21	04-06-21	22-05-21	22-05-21	13	

## Site Photographs



Inner Road CC Work on 27-01-21



Scaffolding for Outside Plaster-Buildin on 27-01-21



Building-J outside plastering on 28-01-21



Riverside walkway CC work on 28-01-21



Building- outside plastering on 29-01-21





Scaffolding for outside plastering Build on 29-01-21



Riverside Bontile Rectification & Lighti on 01-02-21



Landscape Lighting on 01-02-21



Boundary Grill Painting on 05-02-21



Out-side Plaster Work on 05-02-21





Riverside Boundary Fencing on 08-02-21



Building Outside Painting on 08-02-21



40 ft Road Levelling and dressing on 10-02-21



River Side Boundary Fencing on 10-02-21



on 18-02-21





on 18-02-21

Project was closed 11-17 Feb 2021 due to Honourable Z.H. Sikder death



Mock-up-Exterior Sand Stone Fixing on 25-02-21





Electrical Conduit Conesealing on 25-02-21



40 ft Road Dressing and Levelling on 28-02-21



12 ft Road Filling on 28-02-21



40 ft Road Dressing and Levelling on 01-03-21



Building Outside Plastering on 01-03-21



Building Outside Plastering on 08-03-21



Riverside Boundary Fencing on 08-03-21





Briefing instruction before Concreting on 21-03-21



Mosque Ground Floor Slab Concreting on 21-03-21



Cityscape Security Training on 24-03-21



Mosque GF Column 2nd Lift Re-bar Work on 24-03-21





Mosque-GF Column Work on 25-03-21



Mosque-GF-Stair Case Foundation Work on 25-03-21



Mosque 1st Floor Slab Shuttering on 27-03-21



Mosque Ground Floor Stair Concreting on 27-03-21





Mosque 1st Floor Slab Shuttering on 28-03-21



Mosque Ground Floor Stair Concreting on 28-03-21



Mosque-20ft Connecting Road-Filling on 31-03-21



Mosque-Night Shift Work on 31-03-21





Mosque 1st Floor Slab Re-bar Work on 03-04-21



Mosque Building in Construction on 03-04-21



Mosque 1st Floor Slab Concreting on 06-04-21



Mosque 1st Floor Slab Concreting on 06-04-21





Mosque-Esatside Stair Case on 11-04-21



Mosque-Basement Tiles Work on 11-04-21



on 12-04-21



Mosque-Basement-Tile Work on 12-04-21





Mosque under Construction on 13-04-21



Mosque-Basement-Tile Work on 13-04-21



Mosque-Basment Plaster Work on 14-04-21



Mosque-Ground Floor Ancillary Works on 14-04-21





Out-side Plastering on 15-04-21



Mosque in Construction on 15-04-21



Mosque-Basement-Tile Work on 16-04-21



Mosque-Basement-Ancillary Work on 16-04-21





Out-side Plastering on 17-04-21



Mosque-Basement-Ancliary Work on 17-04-21



Out-side Plastering on 19-04-21



Mosque-1st Floor Column Re-bar Work on 19-04-21





Out-side Plastering on 20-04-21



Out-side Plaster Work on 20-04-21





Out-side Plastering on 22-04-21



Mosque-Ground Floor-Roof Slab de-shutter on 22-04-21



Mosque-Gr.Floor Roof De-shuttering on 24-04-21



Mosque Building in Construction on 24-04-21





Mosque-Stair Case on 25-04-21



1st Floor Roof-De-shuttering on 25-04-21



Mosque-1st Floor-Column Shuttering on 26-04-21



Mosque-Basement-Ancillary Work on 26-04-21





Out-side Plastering on 28-04-21





Drop Wall Shuttering on 28-04-21



Drop Wall Shuttering on 01-05-21



Out-side Plaster Work on 01-05-21





Out-side Plastering on 02-05-21



Mosque-Gr./1st Floor-Ancillary Works on 02-05-21



Mosque-Gr/1st Floor-Anciliary works on 04-05-21





Out-side Plaster Work on 04-05-21



Bulding-Q-Out-side Plastering on 09-05-21



Bulding-Q-Out-side Plastering on 09-05-21





Landing Station-Excavation on 22-05-21



Landing Station-Excavation on 22-05-21

Project Closed 10-21 May due to Eid-ul Fitre Vacation



on 30-05-21





on 30-05-21



Mosque-Basement-Tile Work on 31-05-21



Mosque-Ground Floor-Ancillary Works on 31-05-21