



TOTAL PROGRESS REPORT

From 22-December-2022 to 18-March-2023

Project Code:	60	Name:	Coffee Shop-Cityscape Tower GF			
Client:	Cityscape	Contractor:	Cityscape International Ltd.			
Total Duration:	86	days	Total Working Days:	18	Total Manpower:	229
Planning Progress =	100%	Actual Progress=	100%	SPI=	1	Ahead Schedule

Total Progress

WBS	Task	Total Qty	Total Done(%)	Shedule Start	Schedule Finish	Actual Start	Actual Finish	Lead-Lag(day)	Not Yet
01	French Door	3nos	100	22-12-22	03-01-23	22-12-22	06-03-23	-62	
02	Arch Paneling	1sum	100	22-12-22	25-12-22	22-12-22	06-03-23	-71	
03	Coffee and Breakfast Counter	1sum	100	22-12-22	29-12-22	22-12-22	04-03-23	-65	
04	Breakfast Couter Glass	1sum	100	23-12-22	02-01-23	28-12-22	28-02-23	-57	
05	Sliding Door-1	1sum	100	23-12-22	02-01-23	31-12-22	09-01-23	-7	
06	Painting-excluding Final Coat	1sum	100	22-12-22	22-12-22	22-12-22	22-12-22	0	
07	Outside Shed	1sum	100	22-12-22	01-01-23	22-12-22	18-03-23	-76	
08	Sliding Door-2 and 3	2nos	100	15-01-23	25-01-23	17-01-23	26-01-23	-1	

Site Photographs



on 22-12-22



on 22-12-22



on 23-12-22



on 23-12-22



on 26-12-22



on 26-12-22



on 28-12-22



on 28-12-22



on 31-12-22



on 31-12-22



on 02-01-23



on 02-01-23



on 03-01-23



on 03-01-23



Outside Shed on 09-01-23



Interior Works on 09-01-23



on 14-01-23



on 14-01-23



on 17-01-23



on 17-01-23



on 26-01-23



on 26-01-23



on 31-01-23



on 31-01-23









GF-Coffee Shop interior on 04-03-23





Coffee shop interior on 06-03-23



Coffee shop outside shed sheeting on 09-03-23



Coffee shop outside shed sheeting on 09-03-23



Coffee shop interior on 14-03-23



Coffee shop interior on 14-03-23



Coffee shop outside BBQ shed on 18-03-23



Coffee shop outside shed on 18-03-23

Generated by: www.bel3c.com, Developed by: Engr. Md. Sanaul Haque