



# WEEKLY PROGRESS REPORT

From 22-February-2021 to 28-February-2021

Project Code:	32	Name:	Sikder Center
Client:	Multiplex Holding Ltd.	Contractor:	

## Weekly Progress

WBS	Task	Total Qty	Upto Last Week(%)	This Week(%)	Total Done(%)	Schedule Start	Schedule Finish	Actual Finish
04	5-7F-Patent Stone Floor		0	100	100	05-12-20	12-12-20	28-02-21
15	15-19F-Duct Wall Plaster		0	100	100	02-12-20	07-12-20	28-02-21
27	7F-Safety Tray Removing		40	25	65	12-12-20	15-12-20	28-02-21

## Site Photographs



Rubish shifting to BTT, Purbachal on 28-02-21

Toolbox meeting-Electrical Hazard on 28-02-21

Site Description

Site Instruction

Entry by:

Planning Engineer

Generated by:

www.bel3c.com, Developed by: Engr. Md. Sanaul Haque