

From 15-January-2021 to 21-January-2021

Project Code:	49	Name:	Marriot-Nilgiri at Bandarban
Client:	Contractor:		

## Weekly Progress

WBS	Task	Total Qty	Upto Last Week(%)	This Week(%)	Total Done(%)	Schedule Start	Schedule Finish	Actual Finish
03.03.01	Soling n Plaster for PVC Water Tank		60	20	80	15-01-21	22-01-21	20-01-21
03.06.02	Mobilization-Mechanics Shed-Frame W		30	70	100	15-01-21	22-01-21	20-01-21
03.07	Mobilization-Grass Cutting-Roa		80	10	90	28-12-20	26-01-21	07-01-21
03.08.03	Mobilization-Guest House-Footi	16nos	80	20	100	08-01-21	12-01-21	15-01-21
03.08.04	Mobilization-Guest House-Pades	16nos	0	100	100	10-01-21	13-01-21	19-01-21
03.08.05	Mobilization-Guest House-Grade Beam	107m	0	65	65	12-01-21	17-01-21	21-01-21

## Site Photographs



Column standing work on going at G.House on 15-01-21



Footing casting work on going at G.House on 15-01-21

Site Description

Site Instruction



Shuttering fitting work for short column on 16-01-21



Short column casting work for guest house on 16-01-21

Site Description

Site Instruction



Shuttering fitting work for short column on 17-01-21



Short column casting work for guest house on 17-01-21

Site Description

Site Instruction



MS rod cutting & binding work for grade on 19-01-21

Brick soling work for water tank place on 19-01-21

Site Description

Site Instruction



Soling for PVC Water Tank on 20-01-21

Mechanics Shed Frame Work on 20-01-21

Site Description

Site Instruction



Rod binding work for grade beam at guest on 21-01-21

Soling joint fillup & plaster work at w on 21-01-21

Site Description

Site Instruction

Entry by:  
Planning Engineer

Generated by:  
www.bel3c.com, Developed by: Engr. Md. Sanaul Haque