



WEEKLY PROGRESS REPORT

From 25-May-2021 to 31-May-2021

| | | | |
|---------------|--------------|-------------|----------------------------|
| Project Code: | 56 | Name: | River Front Satellite City |
| Client: | Sikder Group | Contractor: | |

Weekly Progress

| WBS | Task | Total Qty | Upto Last Week(%) | This Week(%) | Total Done(%) | Schedule Start | Schedule Finish | Actual Finish |
|---------|-------------------------------------|-----------|-------------------|--------------|---------------|----------------|-----------------|---------------|
| 05.10 | Outside Plaster-Building-N | | 84 | 2 | 86 | 11-01-21 | 09-02-21 | 31-05-21 |
| 07.04.4 | Mosque-Basement Tile work | 790m2 | 47 | 5 | 52 | 10-04-21 | 19-04-21 | 31-05-21 |
| 07.05.4 | Mosque-Ground Floor-Ancillary works | | 25 | 5 | 30 | 16-04-21 | 25-05-21 | 31-05-21 |

Site Photographs



on 30-05-21

on 30-05-21

Site Description

Site Instruction



Mosque-Basement-Tile Work on 31-05-21

Mosque-Ground Floor-Ancillary Works on 31-05-21

Site Description

Site Instruction

Entry by:
Planning Engineer

Generated by:
www.bel3c.com, Developed by: Engr. Md. Sanaul Haque