



WEEKLY PROGRESS REPORT

From 28-February-2023 to 6-March-2023

Project Code:	61	Name:	Cityscape Tower Level-15 Bar					
Client:	Cityscape	Contractor:	Cityscape International Ltd.					

Weekly Progress

WBS	Task	Total Qty	Upto Last Week(%)	This Week(%)	Total Done(%)	Schedule Start	Schedule Finish	Actual Finish
01	Glass Work	01	85	5	90	22-12-22	21-01-23	06-03-23

Site Photographs



L-15-South side glass fixing on 06-03-23

L-15-South side glass fixing on 06-03-23

Site Description

Site Instruction

Entry by:

Planning Engineer

Generated by:

www.bel3c.com, Developed by: Engr. Md. Sanaul Haque