

CONSTRUCTION PROGRAM AND PROGRESS FOR SIMANTO CONFERENCE CENTER

Sl.	Task Name	Duration	Start	Finish	% Complete	May '21		Jun '21				Jul '21				Aug '21				Sep '21				Oct '21				Nov '21				Dec '21				Jan '22				Fe	
						24	01	08	15	22	29	05	12	19	26	03	10	17	24	31	07	14	21	28	04	11	18	25	02	09	16	23	30	06	13	20	27	04	11		18
1	Simanto Conference Center	164 d	01-05-21	31-10-21	86%																																				
1.1	1ST STAGE	163 d	01-05-21	30-10-21	91%																																				
1.1.1	Civil Work	137 d	01-05-21	04-10-21	100%																																				
1.1.1.1	Fire Water Reservoir	125 d	01-05-21	22-09-21	100%																																				
1.1.1.2	Domestic Water Reservoir	35 d	01-05-21	14-06-21	100%																																				
1.1.1.3	Porch/ Canopy Column Footing	35 d	19-08-21	22-09-21	100%																																				
1.1.1.4	Stair Case	121 d	01-05-21	18-09-21	100%																																				
1.1.1.5	Substation and Generator Room	106 d	29-05-21	21-09-21	100%																																				
1.1.1.6	Roof Slab	7 d	01-05-21	07-05-21	100%																																				
1.1.1.7	Gutter	30 d	20-08-21	18-09-21	100%																																				
1.1.1.8	Septic Tank	23 d	12-09-21	04-10-21	100%																																				
1.1.2	Steel Work	132 d	01-05-21	29-09-21	99%																																				
1.1.2.1	Canopy Installation	7 d	23-09-21	29-09-21	100%																																				
1.1.2.2	ACP Supporting Pipe-30 pcs	20 d	10-09-21	29-09-21	100%																																				
1.1.2.3	Steel Structure Painting	129 d	01-05-21	26-09-21	99%																																				
1.1.2.3.1	Ground Floor	90 d	01-05-21	18-08-21	100%																																				
1.1.2.3.2	Ground Floor Mezzanine	13 d	19-08-21	31-08-21	100%																																				
1.1.2.3.3	1st Floor	13 d	01-09-21	13-09-21	100%																																				
1.1.2.3.4	1st Floor Mezzanine	13 d	14-09-21	26-09-21	95%																																				
1.1.3	Finishing work	163 d	01-05-21	30-10-21	94%																																				
1.1.3.1	Brick Work-2202 m2	90 d	01-05-21	18-08-21	98%																																				
1.1.3.1.1	Ground Floor	90 d	01-05-21	18-08-21	100%																																				
1.1.3.1.2	Gr Floor Mezzanine	75 d	26-05-21	18-08-21	95%																																				
1.1.3.1.3	1st Floor	10 d	09-08-21	18-08-21	100%																																				
1.1.3.1.4	1st Floor Mezzanine	10 d	09-08-21	18-08-21	95%																																				
1.1.3.2	Plaster Work	90 d	09-05-21	26-08-21	99%																																				
1.1.3.2.1	Basement	90 d	09-05-21	26-08-21	100%																																				
1.1.3.2.2	Ground Floor	15 d	06-08-21	20-08-21	100%																																				
1.1.3.2.3	Gr Floor Mezzanine	7 d	14-08-21	20-08-21	95%																																				
1.1.3.2.4	1st Floor	15 d	06-08-21	20-08-21	95%																																				
1.1.3.2.5	1st Floor Mezzanine	7 d	14-08-21	20-08-21	95%																																				
1.1.3.3	<i>Tiles Work</i>	45 d	27-08-21	10-10-21	70%																																				
1.1.3.4	ACP-2787 m2	163 d	01-05-21	30-10-21	90%																																				
1.1.3.4.1	Shipment	6 d	01-05-21	06-05-21	100%																																				
1.1.3.4.2	Port Inspection	1 d	07-05-21	07-05-21	100%																																				
1.1.3.4.3	Arrive at Site	3 d	08-05-21	10-05-21	100%																																				
1.1.3.4.4	<i>Installation</i>	54 d	07-09-21	30-10-21	88%																																				
1.1.3.5	Painting	30 d	19-09-21	18-10-21	88%																																				
1.1.3.5.1	Exterior	12 d	19-09-21	30-09-21	93%																																				
1.1.3.5.2	Interior-Basement	16 d	03-10-21	18-10-21	85%																																				
1.1.4	MEP work	163 d	01-05-21	30-10-21	77%																																				
1.1.4.1	Sanitary & Plumbing-Space-Zero	30 d	27-08-21	25-09-21	50%																																				
1.1.4.2	<i>Internal Electrification-Space Zero</i>	45 d	16-09-21	30-10-21	65%																																				
1.1.4.3	Substation (Temporary Line)	40 d	21-09-21	30-10-21	100%																																				
1.1.4.4	Generator (Temporary Line)	40 d	21-09-21	30-10-21	100%																																				
1.1.4.5	A/C Works	148 d	01-05-21	15-10-21	75%																																				
1.1.4.5.1	Design	3 d	01-05-21	03-05-21	100%																																				
1.1.4.5.2	Duct Work	28 d	04-05-21	10-06-21	98%																																				
1.1.4.5.2.1	Duct Material Approval	1 d	04-05-21	04-05-21	100%																																				
1.1.4.5.2.2	Duct Fabrication	21 d	04-05-21	03-06-21	98%																																				
1.1.4.5.2.3	Duct Installation	21 d	21-05-21	10-06-21	98%																																				
1.1.4.5.3	Copper Pipe Work	30 d	21-05-21	19-06-21	98%																																				
1.1.4.5.3.1	Support Marking, Hanging	8 d	21-05-21	28-05-21	98%																																				
1.1.4.5.3.2	Installation, Riser Work	28 d	23-05-21	19-06-21	98%																																				
1.1.4.5.4	Drain Pipe Work	23 d	21-05-21	12-06-21	98%																																				
1.1.4.5.4.1	Support Marking, Hanging	8 d	21-05-21	28-05-21	98%																																				
1.1.4.5.4.2	Installation	21 d	23-05-21	12-06-21	98%																																				
1.1.4.5.5	Electrical and Communication Cable Work	39 d	06-08-21	14-09-21	50%																																				
1.1.4.5.6	Machine Installation Work	28 d	03-05-21	09-06-21	98%																																				
1.1.4.5.6.1	Indoor Unit Marking, Support Hanging	8 d	03-05-21	10-05-21	98%																																				
1.1.4.5.6.2	Indoor Unit Hanging and Installation	28 d	03-05-21	09-06-21	98%																																				
1.1.4.5.6.3	Outdoor Unit Base Preparation	7 d	04-05-21	10-05-21	98%																																				
1.1.4.5.6.4	Outdoor Unit Instalation	2 d	21-05-21	22-05-21	98%																																				
1.1.4.5.7	Diffuser, Grill and Louver Work	50 d	24-06-21	23-08-21	50%																																				

Task		Progress		Rolloled Up Task		Rolloled Up Progress		Group By Summary	
Critical Task		Summary		Rolloled Up Critical Task		Project Summary			

CONSTRUCTION PROGRAM AND PROGRESS FOR SIMANTO CONFERENCE CENTER

Sl.	Task Name	Duration	Start	Finish	% Complete	May '21		Jun '21		Jul '21		Aug '21		Sep '21		Oct '21		Nov '21		Dec '21		Jan '22		Fe																	
						24	01	08	15	22	29	05	12	19	26	03	10	17	24	31	07	14	21		28	04	11	18	25	02	09	16	23	30	06	13	20	27	04	11	18
1.1.4.5.8	Commissioning and Handover	54 d	23-08-21	15-10-21	50%																																				
1.2	2ND STAGE	163 d	01-05-21	30-10-21	76%																																				
1.2.1	Glass Work-1254 m2	109 d	01-05-21	06-09-21	90%																																				
1.2.1.1	Framing Material Receive at Site	9 d	01-05-21	09-05-21	100%																																				
1.2.1.2	Frame Fixing	42 d	10-05-21	30-06-21	88%																																				
1.2.1.3	Glass Measurement	3 d	01-07-21	03-07-21	100%																																				
1.2.1.4	Glass Receive at Site	10 d	03-08-21	12-08-21	88%																																				
1.2.1.5	Fixing	30 d	08-08-21	06-09-21	88%																																				
1.2.2	Louver Fixing	30 d	07-09-21	06-10-21	90%																																				
1.2.3	Interior Works	37 d	09-09-21	15-10-21	83%																																				
1.2.3.1	False Ceiling	37 d	09-09-21	15-10-21	83%																																				
1.2.3.1.1	Ground Floor	30 d	09-09-21	08-10-21	95%																																				
1.2.3.1.2	1st Floor	30 d	16-09-21	15-10-21	70%																																				
1.2.4	Stage	60 d	17-08-21	15-10-21	50%																																				
1.2.5	MEP Works	163 d	01-05-21	30-10-21	74%																																				
1.2.5.1	Substation	40 d	15-09-21	24-10-21	25%																																				
1.2.5.2	Generator	43 d	15-09-21	27-10-21	80%																																				
1.2.5.3	Lift	163 d	01-05-21	30-10-21	99%																																				
1.2.5.3.1	RCC Lift Wall	82 d	28-06-21	28-09-21	100%																																				
1.2.5.3.2	Shipment	126 d	01-05-21	24-09-21	100%																																				
1.2.5.3.3	Port Inspection	1 d	24-09-21	25-09-21	100%																																				
1.2.5.3.4	Receive at Site	3 d	25-09-21	28-09-21	100%																																				
1.2.5.3.5	<i>Installation</i>	33 d	28-09-21	30-10-21	95%																																				
1.2.5.4	Fire Fighting	81 d	11-08-21	30-10-21	52%																																				
1.2.5.4.1	Local Material Receive	26 d	11-08-21	05-09-21	80%																																				
1.2.5.4.2	Local Materials Installation	50 d	27-08-21	16-10-21	60%																																				
1.2.5.4.3	LC	7 d	15-08-21	22-08-21	50%																																				
1.2.5.4.4	Shipment	50 d	22-08-21	11-10-21	50%																																				
1.2.5.4.5	Port Inspection	2 d	11-10-21	13-10-21	0%																																				
1.2.5.4.6	Foreign Material Receive	3 d	13-10-21	16-10-21	0%																																				
1.2.5.4.7	<i>Foreign Material Installation</i>	15 d	16-10-21	30-10-21	0%																																				
1.2.6	Telephone, PA, Security System, Stage, Sound System	45 d	01-09-21	15-10-21	0%																																				
1.2.7	Road and Landscaping	70 d	22-08-21	30-10-21	100%																																				
1.2.8	Outside Sanitary work	70 d	22-08-21	30-10-21	100%																																				
1.3	Retrofitting Work	67 d	09-08-21	14-10-21	100%																																				
1.4	<i>Handover</i>	1 d	31-10-21	31-10-21	0%																																				