

**CONSTRUCTION OF URBAN RESILIENCE UNIT BUILDING
AT MOHAKHALI, DHAKA**

**MONTHLY
RUNNING PROGRESS**



30 APRIL 2022

Generated by: Elevate Builders Ltd.

TABLE OF CONTENTS

- LAST MONTH PROGRESS
- LAST MONTH MANPOWER HISTOGRAM
- LAST MONTH PROGRESS CHART
- DAILY PROGRESS REPORT

- TOTAL PROGRESS
- TOTAL MANPOWER CHART
- CUMMULATIVE PROGRESS CHART
- SCHEDULE LEAD-LAG CHART

- WORK PLAN AND PROGRESS
- PROGRESS PHOTO



MONTHLY PROGRESS REPORT

From 1-April-2022 to 24-April-2022


Project Code:	18	Name:	Urban Resilience Unit Building
Client:	Rajuk	Contractor:	Elevate Builders Ltd,

Monthly Progress

WBS	Task	Total Qty	Upto Last Month(%)	This Month(%)	Total Done(%)	Schedule Start	Schedule Finish	Actual Finish
1.3.08	Mobiliz-Shutter-Ground Floor-South-Slab	862m2	50	50	100	04-02-22	14-02-22	23-04-22
3.1.3.1	Ground Floor Slab-South-Formwork	862m2	40	60	100	16-02-22	22-02-22	23-04-22
3.1.3.2	Ground Floor Slab-South-Re-bar Work	862m2	10	90	100	23-02-22	01-03-22	23-04-22
3.1.3.3	Ground Floor Slab-South-Levelling	862m2	0	100	100	02-03-22	02-03-22	23-04-22
3.1.3.4	Ground Floor Slab-South-Inspection	862m2	0	100	100	03-03-22	03-03-22	23-04-22
3.1.3.5	Ground Floor Slab-South-Concreting	862m2	0	100	100	04-03-22	04-03-22	24-04-22
3.2.3.2.1	Basement-1-North-Column-2nd-Re-bar Work	1no.	50	50	100	18-02-22	19-02-22	23-04-22
3.2.3.2.2	Basement-1-North-Column-2nd-Formwork	1no.	50	50	100	20-02-22	22-02-22	23-04-22
3.2.3.2.3	Basement-1-North-Column-2nd-Inspection	1no.	50	50	100	23-02-22	23-02-22	23-04-22
3.2.3.2.4	Basement-1-North-Column-2nd-Concreting	1no.	50	50	100	24-02-22	24-02-22	24-04-22
3.2.4.1	Ground Floor Slab-North-Formwork	862m2	10	90	100	05-03-22	09-03-22	23-04-22
3.2.4.2	Ground Floor Slab-North-Re-bar Work	862m2	0	100	100	10-03-22	12-03-22	23-04-22
3.2.4.3	Ground Floor Slab-North-Levelling	862m2	0	100	100	13-03-22	13-03-22	23-04-22
3.2.4.4	Ground Floor Slab-North-Inspection	862m2	0	100	100	14-03-22	14-03-22	23-04-22
3.2.4.5	Ground Floor Slab-North-Concreting	862m2	0	100	100	15-03-22	15-03-22	24-04-22
3.2.5.1	Basement-1-North-Stair-Form Work	1no.	50	50	100	06-03-22	11-03-22	23-04-22
3.2.5.2	Basement-1-North-Stair-Re-bar Work	1no.	50	50	100	11-03-22	14-03-22	23-04-22
3.2.5.3	Basement-1-North-Stair-Inspection	1no.	50	50	100	14-03-22	15-03-22	23-04-22
3.2.5.4	Basement-1-North-Stair-Concreting	1no.	50	50	100	15-03-22	15-03-22	24-04-22

WBS	Task	Total Qty	Upto Last Month(%)	This Month(%)	Total Done(%)	Schedule Start	Schedule Finish	Actual Finish
3.2.6.1	Basement-1-Ramp-Form Work	1no.	30	20	50	11-03-22	14-03-22	23-04-22
3.2.6.2	Basement-1-Ramp-Re-bar Work	1no.	30	20	50	14-03-22	15-03-22	23-04-22
3.2.6.3	Basement-1-Ramp-Inspection	1no.	0	50	50	15-03-22	15-03-22	23-04-22
3.2.6.4	Basement-1-Ramp-Concreting	1no.	0	50	50	15-03-22	15-03-22	24-04-22

MANPOWER HISTOGRAM





DAILY PROGRESS REPORT

Project:	Urban Resilience Unit Building	Project Code:	18	Date:	24-April-2022
Client:	Rajuk	Report	080	Day	Sunday
Contractor:	Elevate Builders Ltd,			Climate	Sunny
					19-33C

Manpower

SN	Description	Nos.
01	Elevate-Staff	8
02	Civil Labor-Day Shift	23
03	Civil Labor-Night Shift	33
TOTAL		64

Progress This Day

WBS	Task	Total Qty	Today Done(%)	Total Done(%)	Schedule Start	Schedule Finish
3.1.3.5	Ground Floor Slab-South-Concreting	862m2	100	100	04-03-22	04-03-22
3.2.3.2.4	Basement-1-North-Column-2nd-Concreting	1no.	50	100	24-02-22	24-02-22
3.2.4.5	Ground Floor Slab-North-Concreting	862m2	100	100	15-03-22	15-03-22
3.2.5.4	Basement-1-North-Stair-Concreting	1no.	50	100	15-03-22	15-03-22
3.2.6.4	Basement-1-Ramp-Concreting	1no.	50	50	15-03-22	15-03-22

Site Photographs



Ready mix Concrete Truck



Ground Floor Slab concreting

Site Description

Site Instruction

Entry by:

Planning Engineer

Generated by:

www.bel3c.com, Developed by: Engr. Md. Sanaul Haque

TOTAL REPORT



TOTAL PROGRESS REPORT

From 16-October-2021 to 24-April-2022

Project Code:	18	Name:	Urban Resilience Unit Building
Client:	Rajuk	Contractor:	Elevate Builders Ltd,

Total Progress

WBS	Task	Total Qty	Total Done(%)	Shedule Start	Schedule Finish	Actual Start	Actual Finish	Lead-Lag(day)
1.1	Mobilization-Labour	0	100	18-10-21	30-10-21	16-10-21	12-11-21	-13
1.2	Mobilization-Material	0	100	18-10-21	31-10-21	16-10-21	02-11-21	-2
1.3.01	Mobilization-Shutter-Scaffolding	50set	100	18-10-21	02-11-21	20-10-21	13-11-21	-11
1.3.02	Mobilization-Shutter-Pipe,Clamp,BasePlat	164m	100	18-10-21	02-11-21	21-10-21	13-11-21	-11
1.3.03	Mobilization-Shutter-RetainingWall	368m2	100	18-10-21	31-10-21	24-10-21	04-11-21	-4
1.3.04	Mobilization-Shutter-Column	7set	100	18-10-21	24-10-21	10-11-21	10-11-21	-17
1.3.05	Mobilization-Shutter-Shear Wall	225m2	100	08-11-21	15-11-21	14-11-21	18-11-21	-3
1.3.06	Mobiliz-Shutter-Basement-1-South-Slab	862m2	100	09-11-21	19-11-21	16-11-21	11-01-22	-53
1.3.07	Mobilize-Shutter-Basement-1-North-Slab	862m2	100	23-11-21	03-12-21	29-12-21	12-01-22	-40
1.3.08	Mobiliz-Shutter-Ground Floor-South-Slab	862m2	100	04-02-22	14-02-22	07-03-22	23-04-22	-68
1.3.09	Mobilize Shutter-Ramp	1nos	100	15-01-22	22-01-22	27-12-21	28-01-22	-6
1.3.10	Mobiliz-Shutter-RetainingWall-Basement-1	368m2	100	18-01-22	27-01-22	09-02-22	14-02-22	-18
2.1.1.1	Basement-2-South-RetainingWall-2nd-Re-ba	147m2	100	10-11-21	14-11-21	21-10-21	18-11-21	-4
2.1.1.2	Basement-2-South-RetainingWall-2nd-Formw	294m2	100	14-11-21	18-11-21	15-11-21	18-11-21	0
2.1.1.3	Basement-2-South-RetainingWall-2nd-Inspe	147m2	100	19-11-21	19-11-21	18-11-21	18-11-21	1
2.1.1.4	Basement-2-South-RetainingWall-2nd-Concr	147m2	100	20-11-21	20-11-21	18-11-21	18-11-21	2
2.1.2.1.1	Basement-2-South-Column-2nd-Re-bar	6nos	100	12-11-21	14-11-21	14-11-21	18-11-21	-4
2.1.2.1.2	Basement-2-South-Column-2nd-Formwork	6nos	100	14-11-21	16-11-21	14-11-21	18-11-21	-2
2.1.2.1.3	Basement-2-South-Column-2nd-Inspection	6nos	100	16-11-21	17-11-21	18-11-21	18-11-21	-1
2.1.2.1.4	Basement-2-South-Column-2nd-Concreting	6nos	100	17-11-21	17-11-21	18-11-21	18-11-21	-1
2.1.3.1	Basement-1-South-Slab-Formwork	862m2	100	21-11-21	26-11-21	25-11-21	11-01-22	-46
2.1.3.2	Basement-1-South-Slab-Re-bar Work	862m2	100	27-11-21	29-11-21	14-12-21	11-01-22	-43
2.1.3.3	Basement-1-South-Slab-Levelling	862m2	100	30-11-21	30-11-21	11-01-22	12-01-22	-43
2.1.3.4	Basement-1-South-Slab-Inspection	862m2	100	01-12-21	01-12-21	17-01-22	17-01-22	-47

WBS	Task	Total Qty	Total Done(%)	Shedule Start	Schedule Finish	Actual Start	Actual Finish	Lead-Lag(day)
2.1.3.5	Basement-1-South-Slab-Concreting	862m2	100	02-12-21	02-12-21	17-01-22	17-01-22	-46
2.1.4.1	Basement-2-South-Stair-Form Work	1no.	100	23-11-21	28-11-21	19-12-21	11-01-22	-44
2.1.4.2	Basement-2-South-Stair-Rebar Work	1no.	100	28-11-21	01-12-21	19-12-21	11-01-22	-41
2.1.4.3	Basement-2-South-Stair-Inspection	1no.	100	01-12-21	01-12-21	17-01-22	17-01-22	-47
2.1.4.4	Basement-2-South-Stair-Concreting	1no.	100	02-12-21	02-12-21	17-01-22	17-01-22	-46
2.2.1.1.1	Basement-2-North-RetainingWall-1st-Re-ba	92m2	100	29-10-21	31-10-21	24-10-21	05-11-21	-5
2.2.1.1.2	Basement-2-North-RetainingWall-1st-Formw	184m2	100	31-10-21	04-11-21	30-10-21	05-11-21	-1
2.2.1.1.3	Basement-2-North-RetainingWall-1st-Inspe	92m2	100	05-11-21	05-11-21	04-11-21	04-11-21	1
2.2.1.1.4	Basement-2-North-RetainingWall-1st-Concr	92m2	100	06-11-21	06-11-21	05-11-21	05-11-21	1
2.2.1.2.1	Basement-2-North-RetainingWall-2nd-Re-ba	147m2	100	07-11-21	07-11-21	10-11-21	12-11-21	-5
2.2.1.2.2	Basement-2-North-RetainingWall-2nd-Formw	294m2	100	08-11-21	10-11-21	10-11-21	12-11-21	-2
2.2.1.2.3	Basement-2-North-RetainingWall-2nd-Inspe	147m2	100	11-11-21	11-11-21	12-11-21	12-11-21	-1
2.2.1.2.4	Basement-2-North-RetainingWall-2nd-Concr	147m2	100	12-11-21	12-11-21	12-11-21	12-11-21	0
2.2.2.1.1	Basement-2-Shear Wall-1st-ReBarWork	90m2	100	15-11-21	17-11-21	20-11-21	26-11-21	-9
2.2.2.1.2	Basement-2-Shear Wall-1st-Formwork	180m2	100	17-11-21	22-11-21	21-11-21	26-11-21	-4
2.2.2.1.3	Basement-2-Shear Wall-1st-Inspection	90m2	100	22-11-21	23-11-21	26-11-21	26-11-21	-3
2.2.2.1.4	Basement-2-Shear Wall-1st-Concreting	90m2	100	23-11-21	24-11-21	26-11-21	26-11-21	-2
2.2.2.2.1	Basement-2-Shear Wall-2nd-ReBarWork	90m2	100	25-11-21	27-11-21	30-11-21	10-12-21	-13
2.2.2.2.2	Basement-2-Shear Wall-2nd-Formwork	180m2	100	27-11-21	02-12-21	05-12-21	10-12-21	-8
2.2.2.2.3	Basement-2-Shear Wall-2nd-Inspection	90m2	100	02-12-21	03-12-21	10-12-21	10-12-21	-7
2.2.2.2.4	Basement-2-Shear Wall-2nd-Concreting	90m2	100	03-12-21	04-12-21	10-12-21	10-12-21	-6
2.2.3.1.1	Basement-2-Water Reservoir-1st-RebarWork	109m2	100	20-11-21	22-11-21	20-11-21	26-11-21	-4
2.2.3.1.2	Basement-2-Water Reservoir-1st-Formwork	217m2	100	22-11-21	24-11-21	22-11-21	26-11-21	-2
2.2.3.1.3	Basement-2-Water Reservoir-1st-Inspectio	109m2	100	25-11-21	25-11-21	26-11-21	26-11-21	-1
2.2.3.1.4	Basement-2-Water Reservoir-1st-Concretin	109m2	100	26-11-21	26-11-21	26-11-21	26-11-21	0
2.2.3.2.1	Basement-2-Water Reservoir-2nd-ReBarWork	109m2	100	21-01-22	21-01-22	30-11-21	28-01-22	-7
2.2.3.2.2	Basement-2-Water Reservoir-2nd-Formwork	217m2	100	22-01-22	26-01-22	01-12-21	28-01-22	-2


WBS	Task	Total Qty	Total Done(%)	Shedule Start	Schedule Finish	Actual Start	Actual Finish	Lead-Lag(day)
2.2.3.2.3	Basement-2-Water Reservoir-2nd-Inspectio	109m2	100	26-01-22	26-01-22	10-12-21	30-01-22	-4
2.2.3.2.4	Basement-2-Water Reservoir-2nd-Concretin	109m2	100	26-01-22	26-01-22	10-12-21	30-01-22	-4
2.2.4.1.1	Basement-2-North-Column-1st-ReBarWork	1no	100	21-11-21	23-11-21	24-11-21	24-11-21	-1
2.2.4.1.2	Basement-2-North-Column-1st-Formwork	1no	100	23-11-21	25-11-21	25-11-21	25-11-21	0
2.2.4.1.3	Basement-2-North-Column-1st-Inspection	1no	100	25-11-21	26-11-21	26-11-21	25-11-21	1
2.2.4.1.4	Basement-2-North-Column-1st-Concreting	1no	100	26-11-21	27-11-21	26-11-21	26-11-21	1
2.2.4.2.1	Basement-2-North-Column-2nd-ReBarWork	1no	100	28-11-21	30-11-21	05-12-21	10-12-21	-10
2.2.4.2.2	Basement-2-North-Column-2nd-Formwork	1no.	100	30-11-21	02-12-21	05-12-21	10-12-21	-8
2.2.4.2.3	Basement-2-North-Column-2nd-Inspection	1no.	100	02-12-21	03-12-21	10-12-21	10-12-21	-7
2.2.4.2.4	Basement-2-North-Column-2nd-Concreting	1no.	100	03-12-21	04-12-21	10-12-21	10-12-21	-6
2.2.5.1	Basement-1-North-Slab-Formwork	862m2	100	05-12-21	09-12-21	27-12-21	11-01-22	-33
2.2.5.2	Basement-1-North-Slab-Re-bar Work	862m2	100	10-12-21	11-12-21	31-12-21	11-01-22	-31
2.2.5.3	Basement-1-North-Slab-Levelling	862m2	100	12-12-21	12-12-21	11-01-22	12-01-22	-31
2.2.5.4	Basement-1-North-Slab-Inspection	862m2	100	13-12-21	13-12-21	17-01-22	17-01-22	-35
2.2.5.5	Basement-1-North-Slab-Concreting	862m2	100	14-12-21	14-12-21	17-01-22	17-01-22	-34
2.2.6.1	Basement-2-North-Stair-Formwork	1no.	100	05-12-21	10-12-21	27-12-21	11-01-22	-32
2.2.6.2	Basement-2-North-Stair-Rebar work	1no.	100	10-12-21	13-12-21	27-12-21	11-01-22	-29
2.2.6.3	Basement-2-North-Stair-Inspection	1no.	100	13-12-21	14-12-21	17-01-22	17-01-22	-34
2.2.6.4	Basement-2-North-Stair-Concreting	1no.	100	14-12-21	14-12-21	17-01-22	17-01-22	-34
2.2.7.1	Basement-2-Ramp-Formwork	1no.	100	22-01-22	25-01-22	27-12-21	30-01-22	-5
2.2.7.2	Basement-2-Ramp-Rebar-work	1no.	100	25-01-22	26-01-22	27-12-21	30-01-22	-4
2.2.7.3	Basement-2-Ramp-Inspection	1no.	100	26-01-22	26-01-22	30-01-22	30-01-22	-4
2.2.7.4	Basement-2-Ramp-Concreting	1no.	100	26-01-22	26-01-22	30-01-22	30-01-22	-4
3.1.1.1.1	Basement-1-South-RetainingWall-1st-ReBar	176m2	100	26-01-22	28-01-22	20-01-22	24-01-22	4
3.1.1.1.2	Basement-1-South-RetainingWall-1st-Formw	352m2	100	28-01-22	01-02-22	09-02-22	14-02-22	-13
3.1.1.1.3	Basement-1-South-RetainingWall-1st-Inspe	176m2	100	02-02-22	02-02-22	14-02-22	14-02-22	-12
3.1.1.1.4	Basement-1-South-RetainingWall-1st-Concr	176m2	100	03-02-22	03-02-22	14-02-22	14-02-22	-11

WBS	Task	Total Qty	Total Done(%)	Shedule Start	Schedule Finish	Actual Start	Actual Finish	Lead-Lag(day)
3.1.1.2.1	Basement-1-South-RetainingWall-2nd-ReBar	176m2	100	05-02-22	06-02-22	16-02-22	18-02-22	-12
3.1.1.2.2	Basement-1-South-RetainingWall-2nd-Formw	352m2	100	07-02-22	11-02-22	18-02-22	26-02-22	-15
3.1.1.2.3	Basement-1-South-RetainingWall-2nd-Inspe	176m2	100	12-02-22	12-02-22	26-02-22	26-02-22	-14
3.1.1.2.4	Basement-1-South-RetainingWall-2nd-Concr	176m2	100	13-02-22	13-02-22	26-02-22	26-02-22	-13
3.1.2.1.1	Basement-1-South-Column-1st-Re-Bar Work	6nos	100	26-01-22	27-01-22	24-01-22	24-01-22	3
3.1.2.1.2	Basement-1-South-Column-1st-Formwork	6nos	100	28-01-22	29-01-22	14-02-22	18-02-22	-20
3.1.2.1.3	Basement-1-South-Column-1st-Inspection	6m2	100	30-01-22	30-01-22	14-02-22	18-02-22	-19
3.1.2.1.4	Basement-1-South-Column-1st-Concreting	6nos	100	31-01-22	31-01-22	14-02-22	26-02-22	-26
3.1.2.2.1	Basement-1-South-Column-2nd-ReBarWork	6nos	100	01-02-22	02-02-22	20-02-22	26-02-22	-24
3.1.2.2.2	Basement-1-South-Column-2nd-Formwork	6nos	100	03-02-22	04-02-22	20-02-22	04-03-22	-28
3.1.2.2.3	Basement-1-South-Column-2nd-Inspection	6nos	100	05-02-22	05-02-22	26-02-22	13-03-22	-36
3.1.2.2.4	Basement-1-South-Column-2nd-Concreting	6nos	100	06-02-22	06-02-22	26-02-22	13-03-22	-35
3.1.3.1	Ground Floor Slab-South-Formwork	862m2	100	16-02-22	22-02-22	04-03-22	23-04-22	-60
3.1.3.2	Ground Floor Slab-South-Re-bar Work	862m2	100	23-02-22	01-03-22	31-03-22	23-04-22	-53
3.1.3.3	Ground Floor Slab-South-Levelling	862m2	100	02-03-22	02-03-22	23-04-22	23-04-22	-52
3.1.3.4	Ground Floor Slab-South-Inspection	862m2	100	03-03-22	03-03-22	23-04-22	23-04-22	-51
3.1.3.5	Ground Floor Slab-South-Concreting	862m2	100	04-03-22	04-03-22	24-04-22	24-04-22	-51
3.1.4.1	Basement-1-South-Stair-Form Work	1no.	60	23-02-22	28-02-22	03-02-22	12-02-22	16
3.1.4.2	Basement-1-South-Stair-Re-bar Work	1no.	60	28-02-22	03-03-22	18-02-22	26-02-22	5
3.1.4.3	Basement-1-South-Stair-Inspection	1no.	50	03-03-22	04-03-22	31-03-22	31-03-22	-27
3.1.4.4	Basement-1-South-Stair-Concreting	1no.	50	04-03-22	04-03-22	31-03-22	31-03-22	-27
3.2.1.1.1	Basement-1-North-RetainingWall-1st-ReBar	176m2	100	13-02-22	14-02-22	26-01-22	04-03-22	-18
3.2.1.1.2	Basement-1-North-RetainingWall-1st-Formw	352m2	100	14-02-22	18-02-22	07-03-22	13-03-22	-23
3.2.1.1.3	Basement-1-North-RetainingWall-1st-Inspe	176m2	100	19-02-22	19-02-22	13-03-22	13-03-22	-22
3.2.1.1.4	Basement-1-North-RetainingWall-1st-Concr	176m2	100	20-02-22	20-02-22	13-03-22	13-03-22	-21
3.2.1.2.1	Basement-1-North-RetainingWall-2nd-ReBar	176m2	100	23-02-22	24-02-22	22-03-22	27-03-22	-31
3.2.1.2.2	Basement-1-North-RetainingWall-2nd-Formw	352m2	100	25-02-22	01-03-22	22-03-22	27-03-22	-26


WBS	Task	Total Qty	Total Done(%)	Shedule Start	Schedule Finish	Actual Start	Actual Finish	Lead-Lag(day)
3.2.1.2.3	Basement-1-North-RetainingWall-2nd-Inspe	176m2	100	02-03-22	02-03-22	22-03-22	27-03-22	-25
3.2.1.2.4	Basement-1-North-RetainingWall-2nd-Concr	176m2	100	03-03-22	03-03-22	22-03-22	27-03-22	-24
3.2.2.1.1	Basement-1-Shear Wall-1st-ReBarWork	108m2	100	13-02-22	14-02-22	24-01-22	07-03-22	-21
3.2.2.1.2	Basement-1-Shear Wall-1st-Formwork	216m2	100	14-02-22	18-02-22	04-03-22	13-03-22	-23
3.2.2.1.3	Basement-1-Shear Wall-1st-Inspection	108m2	100	19-02-22	19-02-22	13-03-22	13-03-22	-22
3.2.2.1.4	Basement-1-Shear Wall-1st-Concreting	108m2	100	20-02-22	20-02-22	23-03-22	27-03-22	-35
3.2.2.2.1	Basement-1-Shear Wall-2nd-Re-Bar Wprk	108m2	100	22-02-22	23-02-22	23-03-22	27-03-22	-32
3.2.2.2.2	Basement-1-Shear Wall-2nd-Formwork	216m2	100	24-02-22	28-02-22	27-03-22	27-03-22	-27
3.2.2.2.3	Basement-1-Shear Wall-2nd-Inspection	108m2	100	01-03-22	01-03-22	27-03-22	27-03-22	-26
3.2.2.2.4	Basement-1-Shear Wall-2nd-Concreting	108m2	100	02-03-22	02-03-22	23-03-22	27-03-22	-25
3.2.3.1.1	Basement-1-North-Column-1st-Re-bar Work	1no.	100	10-02-22	11-02-22	03-02-22	03-02-22	8
3.2.3.1.2	Basement-1-North-Column-1st-Formwork	1no.	100	12-02-22	14-02-22	13-03-22	13-03-22	-27
3.2.3.1.3	Basement-1-North-Column-1st-Inspection	1no.	100	15-02-22	15-02-22	13-03-22	13-03-22	-26
3.2.3.1.4	Basement-1-North-Column-1st-Concreting	1no.	100	16-02-22	16-02-22	13-03-22	13-03-22	-25
3.2.3.2.1	Basement-1-North-Column-2nd-Re-bar Work	1no.	100	18-02-22	19-02-22	31-03-22	23-04-22	-63
3.2.3.2.2	Basement-1-North-Column-2nd-Formwork	1no.	100	20-02-22	22-02-22	31-03-22	23-04-22	-60
3.2.3.2.3	Basement-1-North-Column-2nd-Inspection	1no.	100	23-02-22	23-02-22	31-03-22	23-04-22	-59
3.2.3.2.4	Basement-1-North-Column-2nd-Concreting	1no.	100	24-02-22	24-02-22	31-03-22	24-04-22	-59
3.2.4.1	Ground Floor Slab-North-Formwork	862m2	100	05-03-22	09-03-22	31-03-22	23-04-22	-45
3.2.4.2	Ground Floor Slab-North-Re-bar Work	862m2	100	10-03-22	12-03-22	23-04-22	23-04-22	-42
3.2.4.3	Ground Floor Slab-North-Levelling	862m2	100	13-03-22	13-03-22	23-04-22	23-04-22	-41
3.2.4.4	Ground Floor Slab-North-Inspection	862m2	100	14-03-22	14-03-22	23-04-22	23-04-22	-40
3.2.4.5	Ground Floor Slab-North-Concreting	862m2	100	15-03-22	15-03-22	24-04-22	24-04-22	-40
3.2.5.1	Basement-1-North-Stair-Form Work	1no.	100	06-03-22	11-03-22	23-03-22	23-04-22	-43
3.2.5.2	Basement-1-North-Stair-Re-bar Work	1no.	100	11-03-22	14-03-22	27-03-22	23-04-22	-40
3.2.5.3	Basement-1-North-Stair-Inspection	1no.	100	14-03-22	15-03-22	31-03-22	23-04-22	-39
3.2.5.4	Basement-1-North-Stair-Concreting	1no.	100	15-03-22	15-03-22	31-03-22	24-04-22	-40

WBS	Task	Total Qty	Total Done(%)	Shedule Start	Schedule Finish	Actual Start	Actual Finish	Lead-Lag(day)
3.2.6.1	Basement-1-Ramp-Form Work	1no.	50	11-03-22	14-03-22	22-03-22	23-04-22	-40
3.2.6.2	Basement-1-Ramp-Re-bar Work	1no.	50	14-03-22	15-03-22	22-03-22	23-04-22	-39
3.2.6.3	Basement-1-Ramp-Inspection	1no.	50	15-03-22	15-03-22	23-04-22	23-04-22	-39
3.2.6.4	Basement-1-Ramp-Concreting	1no.	50	15-03-22	15-03-22	24-04-22	24-04-22	-40


DAILY MANPOWER



CUMMULATIVE WORK PROGRESS



SCHEDULE AHEAD-BEHIND



WORK PLAN AND PROGRESS

WORK PLAN (REV-2.0) AND PROGRESS FOR URBAN RESILIENCE UNIT BUILDING

Sl.	Task Name	Duration	Start	Finish	% Complete	Oct '21		Nov '21				Dec '21			Jan '22				Feb '22				Mar '22			Apr '22					Ma				
						09	16	23	30	06	13	20	27	04	11	18	25	01	08	15	22	29	05	12	19	26	05	12	19	26	02	09	16	23	30
1	Urban Resilience Unit Building	149 d	18-10-21	15-03-22	97%																														
1.1	Mobilization	119 d	18-10-21	14-02-22	100%																														
1.1.1	Labour	13 d	18-10-21	30-10-21	100%																														
1.1.2	Materials	14 d	18-10-21	31-10-21	100%																														
1.1.3	Shutter	119 d	18-10-21	14-02-22	100%																														
1.1.3.1	Scaffolding	16 d	18-10-21	02-11-21	100%																														
1.1.3.2	Pipe, Clamp and Base plate. U-Head	16 d	18-10-21	02-11-21	100%																														
1.1.3.3	Retaining Wall-184m2	14 d	18-10-21	31-10-21	100%																														
1.1.3.4	Column	7 d	18-10-21	24-10-21	100%																														
1.1.3.5	Shear Wall	7 d	08-11-21	15-11-21	100%																														
1.1.3.6	Slab Shutter-South-Basement-1	10 d	09-11-21	19-11-21	100%																														
1.1.3.7	Slab Shutter-North-Basement-1	10 d	23-11-21	03-12-21	100%																														
1.1.3.8	Slab Shutter-South-Ground Floor	10 d	04-02-22	14-02-22	100%																														
1.1.3.9	Ramp	7 d	15-01-22	22-01-22	100%																														
1.1.3.10	Retaining Wall-Basement-1	10 d	18-01-22	27-01-22	100%																														
1.2	Basement-2	90 d	29-10-21	26-01-22	100%																														
1.3	Basement-1	49 d	26-01-22	15-03-22	92%																														
1.3.1	South Part	38 d	26-01-22	04-03-22	93%																														
1.3.1.1	Retaining Wall	19 d	26-01-22	13-02-22	100%																														
1.3.1.1.1	1st Lift	9 d	26-01-22	03-02-22	100%																														
1.3.1.1.2	2nd Lift	9 d	05-02-22	13-02-22	100%																														
1.3.1.1.2.1	Re-bar Work	2 d	05-02-22	06-02-22	100%																														
1.3.1.1.2.2	Form Work	5 d	07-02-22	11-02-22	100%																														
1.3.1.1.2.3	Inspection	1 d	12-02-22	12-02-22	100%																														
1.3.1.1.2.4	Concreting	1 d	13-02-22	13-02-22	100%																														
1.3.1.2	Column	12 d	26-01-22	06-02-22	100%																														
1.3.1.2.1	1st Lift	6 d	26-01-22	31-01-22	100%																														
1.3.1.2.1.1	Re-bar Work	2 d	26-01-22	27-01-22	100%																														
1.3.1.2.1.2	Form Work	2 d	28-01-22	29-01-22	100%																														
1.3.1.2.1.3	Inspection	1 d	30-01-22	30-01-22	100%																														
1.3.1.2.1.4	Concreting	1 d	31-01-22	31-01-22	100%																														
1.3.1.2.2	2nd Lift	6 d	01-02-22	06-02-22	100%																														
1.3.1.2.2.1	Re-bar Work	2 d	01-02-22	02-02-22	100%																														
1.3.1.2.2.2	Form Work	2 d	03-02-22	04-02-22	100%																														
1.3.1.2.2.3	Inspection	1 d	05-02-22	05-02-22	100%																														
1.3.1.2.2.4	Concreting	1 d	06-02-22	06-02-22	100%																														
1.3.1.3	Roof Slab	17 d	16-02-22	04-03-22	100%																														
1.3.1.3.1	Form Work	7 d	16-02-22	22-02-22	100%																														
1.3.1.3.2	Re-bar Work	7 d	23-02-22	01-03-22	100%																														
1.3.1.3.3	Levelling	1 d	02-03-22	02-03-22	100%																														
1.3.1.3.4	Inspection	1 d	03-03-22	03-03-22	100%																														
1.3.1.3.5	Concreting	1 d	04-03-22	04-03-22	100%																														
1.3.1.4	Stair	10 d	23-02-22	04-03-22	58%																														
1.3.1.4.1	Form Work	5 d	23-02-22	28-02-22	60%																														
1.3.1.4.2	Re-bar Work	3 d	28-02-22	03-03-22	60%																														
1.3.1.4.3	Inspection	1 d	03-03-22	04-03-22	50%																														

Date: 12-05-22 22.22
Sheet: 1 / 3

Task		Summary		Rolled Up Progress	
Critical Task		Rolled Up Task		Project Summary	
Progress		Rolled Up Critical Task		Group By Summary	

WORK PLAN (REV-2.0) AND PROGRESS FOR URBAN RESILIENCE UNIT BUILDING

Sl.	Task Name	Duration	Start	Finish	% Complete	Oct '21			Nov '21				Dec '21			Jan '22			Feb '22			Mar '22			Apr '22			Ma				
						09	16	23	30	06	13	20	27	04	11	18	25	01	08	15	22	29	05	12	19	26	05	12	19	26	02	09
1.3.2.6	Ramp	5 d	11-03-22	15-03-22	50%																		05	12	19	26	02	09	16	23	30	07
1.3.2.6.1	Form Work	3 d	11-03-22	14-03-22	50%																		05	12	19	26	02	09	16	23	30	07
1.3.2.6.2	<i>Re-bar Work</i>	<i>2 d</i>	<i>14-03-22</i>	<i>15-03-22</i>	<i>50%</i>																		05	12	19	26	02	09	16	23	30	07
1.3.2.6.3	<i>Inspection</i>	<i>1 d</i>	<i>15-03-22</i>	<i>15-03-22</i>	<i>50%</i>																		05	12	19	26	02	09	16	23	30	07
1.3.2.6.4	<i>Concreting</i>	<i>1 d</i>	<i>15-03-22</i>	<i>15-03-22</i>	<i>50%</i>																		05	12	19	26	02	09	16	23	30	07



Task		Summary		Rolled Up Progress	
Critical Task		Rolled Up Task		Project Summary	
Progress		Rolled Up Critical Task		Group By Summary	

PROGRESS PHOTO

Site Photographs



GF slab work progress on 03-04-22



Work progress on 03-04-22

Site Description

Site Instruction



Inspection on 23-04-22



Slab inspection on 23-04-22

Site Description

Site Instruction



Ready mix Concrete Truck on 24-04-22



Ground Floor Slab concreting on 24-04-22

Site Description

Site Instruction

Entry by:
Planning Engineer

Generated by:
www.bel3c.com, Developed by: Engr. Md. Sanaul Haque