

WORK PLAN AND PROGRESS FOR DPDC SUBSTATION AT GORAN, DHAKA

Sl.	Task Name	Duration	Start	Finish	% Complete	Mar '22															Apr '22																																	
						08	09	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	01	02	03	04	05	06	07	08	09	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25
1	DPDC-132/33 KV, 22/11 KV Substation-Goran	40 d	09-03-22	17-04-22	95%	[Gantt bar for main project, 95% complete]																																																
1.1	Pile Gap Filling	40 d	09-03-22	17-04-22	95%	[Gantt bar for Pile Gap Filling, 95% complete]																																																
1.1.1	Mobilization	2 d	09-03-22	10-03-22	100%	[Gantt bar for Mobilization, 100% complete]																																																
1.1.1.1	Materials	1 d	09-03-22	09-03-22	100%	[Gantt bar for Materials, 100% complete]																																																
1.1.1.2	Labour	1 d	10-03-22	10-03-22	100%	[Gantt bar for Labour, 100% complete]																																																
1.1.2	Other Party	33 d	09-03-22	10-04-22	100%	[Gantt bar for Other Party, 100% complete]																																																
1.1.2.1	Excavation upto 1st Bracing	5 d	09-03-22	13-03-22	100%	[Gantt bar for Excavation upto 1st Bracing, 100% complete]																																																
1.1.2.2	Excavation upto 2nd Bracing	7 d	21-03-22	27-03-22	100%	[Gantt bar for Excavation upto 2nd Bracing, 100% complete]																																																
1.1.2.3	Excavation upto Mat	7 d	04-04-22	10-04-22	100%	[Gantt bar for Excavation upto Mat, 100% complete]																																																
1.1.3	Bracing Work	21 d	14-03-22	03-04-22	100%	[Gantt bar for Bracing Work, 100% complete]																																																
1.1.3.1	1st Bracing	7 d	14-03-22	20-03-22	100%	[Gantt bar for 1st Bracing, 100% complete]																																																
1.1.3.1.1	Bracket Fixing	2 d	14-03-22	15-03-22	100%	[Gantt bar for Bracket Fixing, 100% complete]																																																
1.1.3.1.2	Bracing Work	5 d	16-03-22	20-03-22	100%	[Gantt bar for Bracing Work, 100% complete]																																																
1.1.3.2	2nd Bracing	7 d	28-03-22	03-04-22	100%	[Gantt bar for 2nd Bracing, 100% complete]																																																
1.1.3.2.1	Bracket Fixing	2 d	28-03-22	29-03-22	100%	[Gantt bar for Bracket Fixing, 100% complete]																																																
1.1.3.2.2	Bracing Work	5 d	30-03-22	03-04-22	100%	[Gantt bar for Bracing Work, 100% complete]																																																
1.1.4	Pile Gap Filling	39 d	10-03-22	17-04-22	100%	[Gantt bar for Pile Gap Filling, 100% complete]																																																
1.1.4.1	Upto 1st Bracing	7 d	10-03-22	16-03-22	100%	[Gantt bar for Upto 1st Bracing, 100% complete]																																																
1.1.4.2	Upto 2nd Bracing	7 d	28-03-22	03-04-22	100%	[Gantt bar for Upto 2nd Bracing, 100% complete]																																																
1.1.4.3	Upto 3rd Bracing	7 d	11-04-22	17-04-22	100%	[Gantt bar for Upto 3rd Bracing, 100% complete]																																																
1.1.5	Bracing Gap Filling	6 d	01-04-22	06-04-22	50%	[Gantt bar for Bracing Gap Filling, 50% complete]																																																
1.1.5.1	1st Bracing	3 d	01-04-22	03-04-22	100%	[Gantt bar for 1st Bracing, 100% complete]																																																
1.1.5.2	2nd Bracing	3 d	04-04-22	06-04-22	0%	[Gantt bar for 2nd Bracing, 0% complete]																																																

Task		Summary		Rolled Up Progress	
Critical Task		Rolled Up Task		Project Summary	
Progress		Rolled Up Critical Task		Group By Summary	