

**CONSTRUCTION OF DPDC-132/33, 22/11 KV SUB-STATION
AT MOHAKHALI, DHAKA**

**MONTHLY
RUNNING PROGRESS**



30 APRIL 2022

Generated by: Elevate Builders Ltd.

TABLE OF CONTENTS

- LAST MONTH PROGRESS
- LAST MONTH MANPOWER HISTOGRAM
- LAST MONTH PROGRESS CHART
- DAILY PROGRESS REPORT

- TOTAL PROGRESS
- TOTAL MANPOWER CHART
- CUMMULATIVE PROGRESS CHART
- SCHEDULE LEAD-LAG CHART

- WORK PLAN AND PROGRESS
- PROGRESS PHOTO



MONTHLY PROGRESS REPORT


From 1-April-2022 to 30-April-2022

Project Code:	19	Name:	DPDC Sub-Station at Goran Dhaka
Client:	DPDC	Contractor:	


Monthly Progress

WBS	Task	Total Qty	Upto Last Month(%)	This Month(%)	Total Done(%)	Schedule Start	Schedule Finish	Actual Finish
01.2.2	Other-Excavation upto 2nd Bracing	0	0	100	100	21-03-22	27-03-22	30-04-22
01.2.3	Other-Excavation upto Mat	0	0	100	100	04-04-22	10-04-22	30-04-22
01.3.1.1	Bracing-1st Layer-Bracket Fixing	52nos	80	20	100	14-03-22	15-03-22	02-04-22
01.3.1.2	Bracing-1st Layer Installation	488m2	30	70	100	16-03-22	20-03-22	30-04-22
01.3.2.1	Bracing-2nd Layer-Bracket Fixing	52nos	0	100	100	28-03-22	29-03-22	30-04-22
01.3.2.2	Bracing-2nd Layer Installation	488m2	0	100	100	30-03-22	03-04-22	30-04-22
01.4.2	Pile Gap Filling upto 2nd Bracing	154gap	0	100	100	28-03-22	03-04-22	30-04-22
01.4.3	Pile Gap Filling upto Mat	154gap	0	100	100	11-04-22	17-04-22	30-04-22
01.5.1	Bracing Gap Filling-1st Bracing	106m	0	100	100	01-04-22	03-04-22	02-04-22

MANPOWER HISTOGRAM



DAILY PROGRESS





DAILY PROGRESS REPORT

Project:	DPDC Sub-Station at Goran Dhaka	Project Code:	19	Date:	30-April-2022
Client:	DPDC	Report	003	Day	Saturday
Contractor:				Climate	Sunny
					19-34C

Manpower

SN	Description	Nos.
01	TBEA-Staff	1
02	TBEA-Civil Labor-Day	6
03	TBEA-Civil Labor-Night	14
TOTAL		21

Progress This Day

WBS	Task	Total Qty	Today Done(%)	Total Done(%)	Schedule Start	Schedule Finish
01.2.2	Other-Excavation upto 2nd Bracing	0	30	90	21-03-22	27-03-22
01.3.1.2	Bracing-1st Layer Installation	488m2	30	100	16-03-22	20-03-22
01.3.2.1	Bracing-2nd Layer-Bracket Fixing	52nos	100	100	28-03-22	29-03-22
01.3.2.2	Bracing-2nd Layer Installation	488m2	100	100	30-03-22	03-04-22
01.4.2	Pile Gap Filling upto 2nd Bracing	154gap	75	75	28-03-22	03-04-22

Site Photographs



Water proofing work



Pile gap water proofing

Site Description

Site Instruction

Entry by:

Generated by:

TOTAL REPORT



TOTAL PROGRESS REPORT


From 16-March-2022 to 30-April-2022

Project Code:	19	Name:	DPDC Sub-Station at Goran Dhaka					
Client:	DPDC		Contractor:					


Total Progress

WBS	Task	Total Qty	Total Done(%)	Shedule Start	Schedule Finish	Actual Start	Actual Finish	Lead-Lag(day)
01.1.1	Mobilization-Pile Gap Filling-Material		100	09-03-22	09-03-22	16-03-22	16-03-22	-7
01.1.2	Mobilization-Pile Gap Filling-Labor		100	10-03-22	10-03-22	16-03-22	16-03-22	-6
01.2.1	Other-Excavation upto 1st Bracing	0	100	09-03-22	13-03-22	16-03-22	16-03-22	-3
01.2.2	Other-Excavation upto 2nd Bracing	0	100	21-03-22	27-03-22	02-04-22	30-04-22	-34
01.2.3	Other-Excavation upto Mat	0	100	04-04-22	10-04-22	30-04-22	30-04-22	-20
01.3.1.1	Bracing-1st Layer-Bracket Fixing	52nos	100	14-03-22	15-03-22	16-03-22	02-04-22	-18
01.3.1.2	Bracing-1st Layer Installation	488m2	100	16-03-22	20-03-22	16-03-22	30-04-22	-41
01.3.2.1	Bracing-2nd Layer-Bracket Fixing	52nos	100	28-03-22	29-03-22	30-04-22	30-04-22	-32
01.3.2.2	Bracing-2nd Layer Installation	488m2	100	30-03-22	03-04-22	30-04-22	30-04-22	-27
01.4.1	Pile Gap Filling upto 1st Bracing	154gap	100	10-03-22	16-03-22	16-03-22	16-03-22	0
01.4.2	Pile Gap Filling upto 2nd Bracing	154gap	100	28-03-22	03-04-22	30-04-22	30-04-22	-27
01.4.3	Pile Gap Filling upto Mat	154gap	100	11-04-22	17-04-22	30-04-22	30-04-22	-13
01.5.1	Bracing Gap Filling-1st Bracing	106m	100	01-04-22	03-04-22	02-04-22	02-04-22	1


DAILY MANPOWER



CUMMULATIVE WORK PROGRESS












SCHEDULE AHEAD-BEHIND



WORK PLAN AND PROGRESS

WORK PLAN AND PROGRESS FOR DPDC SUBSTATION AT GORAN, DHAKA

Sl.	Task Name	Duration	Start	Finish	% Complete	Mar '22															Apr '22																																	
						08	09	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	01	02	03	04	05	06	07	08	09	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25
1	DPDC-132/33 KV, 22/11 KV Substation-Goran	40 d	09-03-22	17-04-22	95%	[Gantt bar for main project summary, 95% complete]																																																
1.1	Pile Gap Filling	40 d	09-03-22	17-04-22	95%	[Gantt bar for Pile Gap Filling, 95% complete]																																																
1.1.1	Mobilization	2 d	09-03-22	10-03-22	100%	[Gantt bar for Mobilization, 100% complete]																																																
1.1.1.1	Materials	1 d	09-03-22	09-03-22	100%	[Gantt bar for Materials, 100% complete]																																																
1.1.1.2	Labour	1 d	10-03-22	10-03-22	100%	[Gantt bar for Labour, 100% complete]																																																
1.1.2	Other Party	33 d	09-03-22	10-04-22	100%	[Gantt bar for Other Party, 100% complete]																																																
1.1.2.1	Excavation upto 1st Bracing	5 d	09-03-22	13-03-22	100%	[Gantt bar for Excavation upto 1st Bracing, 100% complete]																																																
1.1.2.2	Excavation upto 2nd Bracing	7 d	21-03-22	27-03-22	100%	[Gantt bar for Excavation upto 2nd Bracing, 100% complete]																																																
1.1.2.3	Excavation upto Mat	7 d	04-04-22	10-04-22	100%	[Gantt bar for Excavation upto Mat, 100% complete]																																																
1.1.3	Bracing Work	21 d	14-03-22	03-04-22	100%	[Gantt bar for Bracing Work, 100% complete]																																																
1.1.3.1	1st Bracing	7 d	14-03-22	20-03-22	100%	[Gantt bar for 1st Bracing, 100% complete]																																																
1.1.3.1.1	Bracket Fixing	2 d	14-03-22	15-03-22	100%	[Gantt bar for Bracket Fixing, 100% complete]																																																
1.1.3.1.2	Bracing Work	5 d	16-03-22	20-03-22	100%	[Gantt bar for Bracing Work, 100% complete]																																																
1.1.3.2	2nd Bracing	7 d	28-03-22	03-04-22	100%	[Gantt bar for 2nd Bracing, 100% complete]																																																
1.1.3.2.1	Bracket Fixing	2 d	28-03-22	29-03-22	100%	[Gantt bar for Bracket Fixing, 100% complete]																																																
1.1.3.2.2	Bracing Work	5 d	30-03-22	03-04-22	100%	[Gantt bar for Bracing Work, 100% complete]																																																
1.1.4	Pile Gap Filling	39 d	10-03-22	17-04-22	100%	[Gantt bar for Pile Gap Filling, 100% complete]																																																
1.1.4.1	Upto 1st Bracing	7 d	10-03-22	16-03-22	100%	[Gantt bar for Upto 1st Bracing, 100% complete]																																																
1.1.4.2	Upto 2nd Bracing	7 d	28-03-22	03-04-22	100%	[Gantt bar for Upto 2nd Bracing, 100% complete]																																																
1.1.4.3	Upto 3rd Bracing	7 d	11-04-22	17-04-22	100%	[Gantt bar for Upto 3rd Bracing, 100% complete]																																																
1.1.5	Bracing Gap Filling	6 d	01-04-22	06-04-22	50%	[Gantt bar for Bracing Gap Filling, 50% complete]																																																
1.1.5.1	1st Bracing	3 d	01-04-22	03-04-22	100%	[Gantt bar for 1st Bracing, 100% complete]																																																
1.1.5.2	2nd Bracing	3 d	04-04-22	06-04-22	0%	[Gantt bar for 2nd Bracing, 0% complete]																																																

Task		Summary		Rolled Up Progress	
Critical Task		Rolled Up Task		Project Summary	
Progress		Rolled Up Critical Task		Group By Summary	

PROGRESS PHOTO

Site Photographs



Gap filling inbetween joist and cap beam on 02-04-22



Gap filling by mortering on 02-04-22

Site Description

Site Instruction



Water proofing work on 30-04-22



Pile gap water proofing on 30-04-22

Site Description

Site Instruction

Entry by:

Planning Engineer

Generated by:

www.bel3c.com, Developed by: Engr. Md. Sanaul Haque