

**PROGRAM (Rev-2.1) AND PROGRESS OF CONSTRUCTION OF BANGLADESH INDIA FRIENDSHIP POWER COMPANY LTD AT RAMPAL, BAGERHAT**

Sl.	Task Name	Duration	Start	Finish	% Complete	2015												2016				
						ar '1	pr '1	ay '1	un '1	Jul '15	ug '1	ep '1	ct '1	ov '1	ec '1	an '1	eb '1	ar '1	pr '1	ay '1	un '1	Jul '16
1	<b>Prefabricated Store Complex-BIFPCL</b>	<b>419 d</b>	<b>7.4.15</b>	<b>16.6.16</b>	<b>14%</b>																	
1.1	Agreement	1 d	7.4.15	7.4.15	100%																	
1.2	Mobilization Advance	1 d	23.7.15	23.7.15	100%																	
1.3	<b>Civil Work</b>	<b>309 d</b>	<b>2.8.15</b>	<b>15.6.16</b>	<b>17%</b>																	
1.3.1	Hand-over of Site to Start	1 d	4.8.15	4.8.15	100%																	
1.3.2	Mobilization	20 d	2.8.15	21.8.15	50%																	
1.3.3	Layout	2 d	3.9.15	5.9.15	100%																	
1.3.4	Structural Drawing from Consultant	7 d	16.8.15	22.8.15	50%																	
1.3.5	Materials Procurement	15 d	23.8.15	6.9.15	22%																	
1.3.6	<b>Pile Work</b>	<b>110 d</b>	<b>7.9.15</b>	<b>4.1.16</b>	<b>89%</b>																	
1.3.6.1	<i>Pile Boring (44)</i>	<i>95 d</i>	<i>7.9.15</i>	<i>20.12.15</i>	<i>89%</i>																	
1.3.6.2	Mud Removal	30 d	16.10.15	4.1.16	89%																	
1.3.7	<b>Substructure</b>	<b>136 d</b>	<b>14.12.15</b>	<b>27.4.16</b>	<b>0%</b>																	
1.3.7.1	<i>Excavation for Pile Head Breaking</i>	<i>28 d</i>	<i>14.12.15</i>	<i>10.1.16</i>	<i>0%</i>																	
1.3.7.2	<i>Pile Head Breaking</i>	<i>28 d</i>	<i>21.12.15</i>	<i>17.1.16</i>	<i>0%</i>																	
1.3.7.3	<b>Pile Cap</b>	<b>47 d</b>	<b>23.12.15</b>	<b>7.2.16</b>	<b>0%</b>																	
1.3.7.3.1	<i>CC Work</i>	<i>40 d</i>	<i>23.12.15</i>	<i>31.1.16</i>	<i>0%</i>																	
1.3.7.3.2	<i>Re-bar fixing</i>	<i>40 d</i>	<i>26.12.15</i>	<i>3.2.16</i>	<i>0%</i>																	
1.3.7.3.3	<i>Shuttering</i>	<i>40 d</i>	<i>29.12.15</i>	<i>6.2.16</i>	<i>0%</i>																	
1.3.7.3.4	<i>Concreting</i>	<i>40 d</i>	<i>30.12.15</i>	<i>7.2.16</i>	<i>0%</i>																	
1.3.7.4	<b>Padestal</b>	<b>39 d</b>	<b>7.1.16</b>	<b>14.2.16</b>	<b>0%</b>																	
1.3.7.4.1	<i>Re-bar Fixing</i>	<i>35 d</i>	<i>7.1.16</i>	<i>10.2.16</i>	<i>0%</i>																	
1.3.7.4.2	<i>Shuttering</i>	<i>35 d</i>	<i>10.1.16</i>	<i>13.2.16</i>	<i>0%</i>																	
1.3.7.4.3	<i>Concreting</i>	<i>35 d</i>	<i>11.1.16</i>	<i>14.2.16</i>	<i>0%</i>																	
1.3.7.5	<i>Anchor Bolt Setting</i>	<i>14 d</i>	<i>15.2.16</i>	<i>28.2.16</i>	<i>0%</i>																	
1.3.7.6	Back Filling	7 d	22.2.16	28.2.16	0%																	
1.3.7.7	<b>Grade Beam</b>	<b>24 d</b>	<b>19.2.16</b>	<b>13.3.16</b>	<b>0%</b>																	
1.3.7.7.1	<i>Re-bar Fixing</i>	<i>20 d</i>	<i>19.2.16</i>	<i>9.3.16</i>	<i>0%</i>																	
1.3.7.7.2	<i>Shuttering</i>	<i>15 d</i>	<i>27.2.16</i>	<i>12.3.16</i>	<i>0%</i>																	
1.3.7.7.3	<i>Concreting</i>	<i>7 d</i>	<i>7.3.16</i>	<i>13.3.16</i>	<i>0%</i>																	
1.3.7.8	<b>Floor Slab</b>	<b>60 d</b>	<b>28.2.16</b>	<b>27.4.16</b>	<b>0%</b>																	
1.3.7.8.1	Sand Filling work	15 d	28.2.16	13.3.16	0%																	
1.3.7.8.2	CC Work	3 d	14.3.16	16.3.16	0%																	
1.3.7.8.3	Re-bar work	3 d	17.3.16	19.3.16	0%																	
1.3.7.8.4	<i>Concrete with NCF</i>	<i>10 d</i>	<i>18.4.16</i>	<i>27.4.16</i>	<i>0%</i>																	
1.3.8	<b>Superstructure</b>	<b>79 d</b>	<b>29.3.16</b>	<b>15.6.16</b>	<b>0%</b>																	
1.3.8.1	<i>Brick Work</i>	<i>45 d</i>	<i>29.3.16</i>	<i>12.5.16</i>	<i>0%</i>																	
1.3.8.2	<b>Finishing Works</b>	<b>46 d</b>	<b>1.5.16</b>	<b>15.6.16</b>	<b>0%</b>																	

Date: 12.12.15 16:56  
Sheet: 1 / 2

Task		Summary		Rolled Up Progress	
Critical Task		Rolled Up Task		Project Summary	
Progress		Rolled Up Critical Task		Group By Summary	

