

WEEKLY PROJECT REPORT-011



Photograph taken : 23 November 2011 08:28 PM

AS ON 30 NOV 2011

PROJECT SUMMARY AS ON: 30 NOV 2011

- Program upto 25th Nov 2011 is 43 days lag from master program. This is alarming and must be reduced.
- Manpower suddenly reduced to 189 this week from last week (273), which should not be allowed.
- Toolbox meeting, safety induction and other safety follow-up will be maintained after joining Safety Engr/ Supervisors.

WEEKLY CHECK-LIST FOR PROGRAM AS ON: 30-11-11



Name of Sub-Contractor:	Sohel Enterprise
--------------------------------	------------------

WBS	
Task Name	SW1, SW2 at level 03 2nd lift concreting is complete.
Schedule Start	24.11.11 Schedule Finish: 25.11.11 Time Lag:
Causes of Delay	Labour are not skill.

WBS	
Task Name	4th roof slab beam shuttering without beam site shutter work.
Schedule Start	24.11.11 Schedule Finish: 25.11.11 Time Lag:
Causes of Delay	Completed on schedule time.

WBS	
Task Name	4th roof slab 3"/4" and 1.5"x1.5" holo box shutter work
Schedule Start	Schedule Finish: Time Lead/Lag:
Causes of Delay	

WBS	
Task Name	
Schedule Start	Schedule Finish: Time Lead/Lag:
Causes of Delay	

WBS	
Task Name	
Schedule Start	Schedule Finish: Time Lead/Lag:
Causes of Delay	

Remarks: (Penalty/ Award) to be filled by Project Incharge

1) Materials purchase should be earlier.

Suggestion/ Advice:

Program upto 25th Nov 2011 is 43 days lag from master program. This is alarming and must be reduced.

Consultant

Chief Engineer

Project Incharge

Chief Engineer

Director

Ekushey Bhaban-Superstructure-Progress

Sl.	Task Name	Duration	Start	Finish	Actual Finish	% Compl	Nov '11																														D		
							23	24	25	26	27	28	29	30	31	01	02	03	04	05	06	07	08	09	10	11	12	13	14	15	16	17	18	19	20	21		22	23
1	Ekushey Bhaban	442 d	28/07/11	18/11/12	NA	2%	30/11/11																																
1.1	Superstructure	300 d	28/07/11	14/06/12	NA	25%																																	
1.1.1	Ground Floor	20 d	28/07/11	17/08/11	29/08/11	100%																																	
1.1.2	1st Floor	20 d	18/08/11	12/09/11	02/10/11	100%																																	
1.1.3	2nd Floor	20 d	13/09/11	02/10/11	28/10/11	100%																																	
1.1.4	3rd Floor	20 d	03/10/11	23/10/11	NA	62%																																	
1.1.4.1	Layout Work	1 d	03/10/11	03/10/11	NA	100%																																	
1.1.4.2	Column (17 nos): Lift-1	4 d	04/10/11	08/10/11	NA	100%																																	
1.1.4.3	Column (17 nos): Lift-2	4 d	09/10/11	12/10/11	NA	100%																																	
1.1.4.3.1	Re-bar	1 d	09/10/11	09/10/11	NA	100%																																	
1.1.4.3.2	Formwork	2 d	10/10/11	11/10/11	NA	100%																																	
1.1.4.3.3	Concrete	1 d	12/10/11	12/10/11	NA	100%																																	
1.1.4.4	Lift Core: Lift-1	5 d	04/10/11	09/10/11	03/11/11	100%																																	
1.1.4.4.1	Re-bar	2 d	04/10/11	05/10/11	NA	100%																																	
1.1.4.4.2	Formwork	2 d	07/10/11	08/10/11	NA	100%																																	
1.1.4.4.3	Concrete	1 d	09/10/11	09/10/11	03/11/11	100%																																	
1.1.4.5	Lift Core: Lift-2	4 d	10/10/11	13/10/11	25/11/11	100%																																	
1.1.4.5.1	Re-bar	1 d	10/10/11	10/10/11	NA	100%																																	
1.1.4.5.2	Formwork	2 d	11/10/11	12/10/11	NA	100%																																	
1.1.4.5.3	Concrete	1 d	13/10/11	13/10/11	25/11/11	100%																																	
1.1.4.6	Stair Case (2 nos)-Flight-1	8 d	05/10/11	13/10/11	NA	100%																																	
1.1.4.6.1	Formwork	4 d	05/10/11	10/10/11	NA	100%																																	
1.1.4.6.2	Re-bar	3 d	10/10/11	13/10/11	NA	100%																																	
1.1.4.6.3	Concrete	1 d	13/10/11	13/10/11	NA	100%																																	
1.1.4.7	Stair Case (2 nos)-Flight-2	8 d	16/10/11	23/10/11	NA	0%																																	
1.1.4.7.1	Formwork	4 d	16/10/11	20/10/11	NA	0%																																	
1.1.4.7.2	Re-bar	3 d	20/10/11	23/10/11	NA	0%																																	
1.1.4.7.3	Concrete	1 d	23/10/11	23/10/11	NA	0%																																	
1.1.4.8	Roof Slab	10 d	14/10/11	23/10/11	NA	21%																																	
1.1.4.8.1	<i>Formwork</i>	5 d	14/10/11	18/10/11	NA	50%																																	
1.1.4.8.2	<i>Re-bar</i>	3 d	19/10/11	21/10/11	NA	0%																																	
1.1.4.8.3	<i>MEP Work</i>	2 d	21/10/11	22/10/11	NA	0%																																	
1.1.4.8.4	<i>Inspection</i>	1 d	22/10/11	22/10/11	NA	0%																																	
1.1.4.8.5	<i>Concrete</i>	1 d	23/10/11	23/10/11	NA	0%																																	
1.1.5	4th Floor	20 d	24/10/11	18/11/11	NA	0%																																	

Project: Ekushey Bhaban - Superstruc Date: 05/12/11	Task		Summary		Rolled Up Progress	
	Critical Task		Rolled Up Task		Project Summary	
	Progress		Rolled Up Critical Task		Group By Summary	

WEEKLY CHECK-LIST FOR **SAFETY** AS ON: 30/11/2011



Name of Sub-Contractor:	Sohel enterprise.
--------------------------------	-------------------

List of Safety Materials issued:

Safety Shoe	85	pairs
Helmet	90	nos.
T-shirt	112	nos.

Induction:

Total Labour:	259	Inducted:	66
Tool Box Meeting (Weekly Safety Meeting) no.:		1	Date: 26/11/2011

Safety Violation: (Attach Photograph)

Warning	No. of Persons
1st Warning :	9
2nd Warning with Fine:	3
Termination:	Nil

Safety Award: (Attach Photograph)

Induction ID:		Trade	Cleaner
Name:			

Accidents/ Injury:

--

House Keeping

Site cleaning is going on.

Remarks: to be filled by Project Incharge

--

Sugggestion/ Advice:

Toolbox meeting, safety induction and other safety follow-up will be maintained after joining Safety Engr/ Supervisors.
_____ Consultant
_____ Chief Engineer

Project Incharge

Chief Engineer

Director

SAFETY



Picture taken 16-Nov 2011 08:20 PM

Safety protection at stair-landing in progress

WEEKLY CHECK-LIST FOR **MANPOWER** AS ON:30-11-11



Name of Sub-Contractor:	Sohel Enterprise
--------------------------------	------------------

Shuttering Work:

Manpower	Required No.	Present No.	Remarks
Shutter Mistry		49	weekly basis
Shutter Helper		70	weekly basis

Re-bar Work:

Manpower	Required No.	Present No.	Remarks
Re-bar Fabricator		28	
Helper		42	

Concrete Work:

Manpower	Required No.	Present No.	Remarks
Mason		14	
Labour		40	

Housekeeping

Manpower	Required No.	Present No.	Remarks
Labour	21	16	

Over All Remarks by Project Incharge

--

Suggestion/ Advice

<p>Manpower suddenly reduced to 189 this week from last week (273), which should not be allowed.</p>	<p>_____</p> <p>Consultant</p>
	<p>_____</p> <p>Chief Engineer</p>

Project Incharge

Chief Engineer

Director

MANPOWER HISTOGRAM

