

WEEKLY PROJECT REPORT-016



Picture Taken: 30 Dec 2011

AS ON 04 JAN 2012

PROJECT SUMMARY AS ON: 04 JAN 2012

- Program is 52 days behind from master program as on 04 Jan 2011 which is slightly less than before.
- Manpower is decreased than before. Some mistake may be in calculation.
- Roof Hoist fixed for material lifting.

WEEKLY CHECK-LIST FOR **PROGRAM** AS ON: 04-01-12



Name of Sub-Contractor:	Sohel Enterprise
--------------------------------	------------------

WBS	
Task Name	4th floor Roof slab shuttering complete
Actual Start	Actual Finish: 04/01/2012 Time Lag:
Causes of Delay	Labour are not skill.

WBS	
Task Name	4th floor stair shuttering complete
Actual Start	Actual Finish: 02/01/2012 Time Lag:
Causes of Delay	

WBS	
Task Name	
Actual Start	Actual Finish: Time Lead/Lag:
Causes of Delay	

WBS	
Task Name	
Actual Start	Actual Finish: Time Lead/Lag:
Causes of Delay	

WBS	
Task Name	
Actual Start	Actual Finish: Time Lead/Lag:
Causes of Delay	

Remarks: (Penalty/ Award) to be filled by Project Incharge

Suuggestion/ Advice:

Program is delayed 52 days as on 04 Jan 2012.	_____ Consultant
	_____ Chief Engineer

Project Incharge

Chief Engineer

Director

Ekushey Bhaban-Superstructure-Progress

Sl.	Task Name	Duration	Start	Finish	Actual Finish	% Compl	Gantt Chart																		
							1/0	8/0	5/0	Oct '11	2/1	9/1	6/1	3/1	Nov '11	0/1	6/1	3/1	0/1	Dec '11	7/1	4/1	1/1	8/1	5/1
1	Ekushey Bhaban	442 d	28/07/11	18/11/12	NA	2%																			
1.1	Superstructure	300 d	28/07/11	14/06/12	NA	32%																			
1.1.1	Ground Floor	20 d	28/07/11	17/08/11	29/08/11	100%																			
1.1.2	1st Floor	20 d	18/08/11	12/09/11	02/10/11	100%																			
1.1.3	2nd Floor	20 d	13/09/11	02/10/11	28/10/11	100%																			
1.1.4	3rd Floor	20 d	03/10/11	23/10/11	09/12/11	100%																			
1.1.5	4th Floor	20 d	24/10/11	18/11/11	NA	76%																			
1.1.5.1	Layout Work	1 d	24/10/11	24/10/11	11/12/11	100%																			
1.1.5.2	Column (17 nos): Lift-1	4 d	25/10/11	28/10/11	15/12/11	100%																			
1.1.5.3	Column (17 nos): Lift-2	4 d	29/10/11	01/11/11	22/12/11	100%																			
1.1.5.3.1	Re-bar	1 d	29/10/11	29/10/11	NA	100%																			
1.1.5.3.2	Formwork	2 d	30/10/11	31/10/11	NA	100%																			
1.1.5.3.3	Concrete	1 d	01/11/11	01/11/11	22/12/11	100%																			
1.1.5.4	Lift Core: Lift-1	5 d	25/10/11	29/10/11	NA	100%																			
1.1.5.5	Lift Core: Lift-2	4 d	30/10/11	02/11/11	25/12/11	100%																			
1.1.5.5.1	Re-bar	1 d	30/10/11	30/10/11	NA	100%																			
1.1.5.5.2	Formwork	2 d	31/10/11	01/11/11	NA	100%																			
1.1.5.5.3	Concrete	1 d	02/11/11	02/11/11	25/12/11	100%																			
1.1.5.6	Stair Case (2 nos)-Flight-1	8 d	26/10/11	02/11/11	NA	100%																			
1.1.5.6.1	Formwork	4 d	26/10/11	30/10/11	NA	100%																			
1.1.5.6.2	Re-bar	3 d	30/10/11	02/11/11	NA	100%																			
1.1.5.6.3	Concrete	1 d	02/11/11	02/11/11	NA	100%																			
1.1.5.7	Stair Case (2 nos)-Flight-2	8 d	05/11/11	18/11/11	NA	50%																			
1.1.5.7.1	Formwork	4 d	05/11/11	15/11/11	02/01/12	100%																			
1.1.5.7.2	Re-bar	3 d	15/11/11	18/11/11	NA	0%																			
1.1.5.7.3	Concrete	1 d	18/11/11	18/11/11	NA	0%																			
1.1.5.8	Roof Slab	10 d	03/11/11	18/11/11	NA	42%																			
1.1.5.8.1	Formwork	5 d	03/11/11	13/11/11	04/01/12	100%																			
1.1.5.8.2	Re-bar	3 d	14/11/11	16/11/11	NA	0%																			
1.1.5.8.3	MEP Work	2 d	16/11/11	17/11/11	NA	0%																			
1.1.5.8.4	Inspection	1 d	17/11/11	17/11/11	NA	0%																			
1.1.5.8.5	Concrete	1 d	18/11/11	18/11/11	NA	0%																			
1.1.6	5th Floor	20 d	19/11/11	09/12/11	NA	0%																			
1.1.7	6th Floor	20 d	10/12/11	31/12/11	NA	0%																			
1.1.8	7th Floor	20 d	01/01/12	20/01/12	NA	0%																			

Project: Ekushey Bhaban - Superstruc
Date: 22/01/12

Task		Summary		Rolled Up Progress	
Critical Task		Rolled Up Task		Project Summary	
Progress		Rolled Up Critical Task		Group By Summary	

WEEEEKLY CHECK-LIST FOR **QUALITY** AS ON: 04-01-12



Name of Sub-contractor:	Sohel Enterprise
--------------------------------	------------------

Remarks on Shuttering: (Attach Photograph) to be filled by Project Incharge

Remarks on Re-bar Work: (Attach Photograph) to be filled by Project Incharge

Remarks on Concreting : (Attach Photograph) to be filled by Project Incharge

Suggestion/ Advice:

Roof Hoist fixed for Material Lifting. (Phhotograph attached)

Consultant

Chief Engineer

Project Incharge

Chief Engineer

Director

QUALITY



Picture Taken: 31 Dec 2011 06:45 PM

Roof Hoist Fixed for Materials Lifting

WEEKLY CHECK-LIST FOR **SAFETY** AS ON: 04-01-12



Name of Sub-Contractor:	Sohel enterprise.
--------------------------------	-------------------

List of Safety Materials issued:

Safety Shoe	85	pairs
Helmet	193	nos.
T-shirt	263	nos.

Induction:

Total Labour:		Inducted:	113	
Tool Box Meeting (Weekly Safety Meeting) no.:				Date:

Safety Violation: (Attach Photograph)

Warning	No. of Persons
1st Warning :	9
2nd Warning with Fine:	3
Termination:	

Safety Award: (Attach Photograph)

Induction ID:		Trade	Cleaner
Name:			

Accidents/ Injury:

--

House Keeping

--

Remarks: to be filled by Project Incharge

--

Suggestion/ Advice:

	Consultant

	Chief Engineer

Project Incharge

Chief Engineer

Director

WEEKLY CHECK-LIST FOR **MANPOWER** AS ON: 04-01-12



Name of Sub-Contractor:	Sohel Enterprise
-------------------------	------------------

Shuttering Work:

Manpower	Required No.	Present No.	Remarks
Shutter Mistry		114	
Shutter Helper		113	

Re-bar Work:

Manpower	Required No.	Present No.	Remarks
Re-bar Fabricator		14	
Helper		14	

Concrete Work:

Manpower	Required No.	Present No.	Remarks
Mason			
Labour			

Housekeeping

Manpower	Required No.	Present No.	Remarks
Labour		14	

Over All Remarks by Project Incharge

--

Suggestion/ Advice

Manpower decreased this week. I think there is mistake.	_____ Consultant
	_____ Chief Engineer

Project Incharge

Chief Engineer

Director

MANPOWER HISTOGRAM

