

# WEEKLY PROJECT REPORT-017



Picture Taken: 10 Jan 2012

AS ON 11 JAN 2012

## PROJECT SUMMARY AS ON: 11 JAN 2012

- Program is still continuously going behind and now it is 50 days upto 4th<sup>rd</sup> floor roof slab casting (See attached graph). But rate of increasing delay is reduced .
- Manpower is increased from last week. But it should be more to stop the increasing delay.
- A safety supervisor needed to execute the Project safety plan.

WEEKLY CHECK-LIST FOR **PROGRAM** AS ON: 11-01-12



<b>Name of Sub-Contractor:</b>	Sohel Enterprise
--------------------------------	------------------

WBS	
Task Name	4th floor roof slab casting
Actual Start	06/01/2012      Actual Finish: 07/01/2012      Time Lag:
Causes of Delay	Labour are not skill.

WBS	
Task Name	all 5th floor column (First lift) & SW1 (First lift) shuttering complete
Actual Start	08/01/2012      Actual Finish: 11/01/2012      Time Lag:
Causes of Delay	

WBS	
Task Name	
Actual Start	Actual Finish:      Time Lead/Lag:
Causes of Delay	

WBS	
Task Name	
Actual Start	Actual Finish:      Time Lead/Lag:
Causes of Delay	

WBS	
Task Name	
Actual Start	Actual Finish:      Time Lead/Lag:
Causes of Delay	

**Remarks: (Penalty/ Award) to be filled by Project Incharge**

**Suuggestion/ Advice:**

50 days delayed from master program as on 07 Jan 2012. Delay increased but rate of increasing delay decreased. See attached graph.

\_\_\_\_\_ Consultant

\_\_\_\_\_ Chief Engineer

\_\_\_\_\_  
Project Incharge

\_\_\_\_\_  
Chief Engineer

\_\_\_\_\_  
Director


### Ekushey Bhaban-Superstructure-Progress

Sl.	Task Name	Duration	Start	Finish	Actual Finish	% Compl	Oct '11		Nov '11			Dec '11			Jan '12		Feb '12									
							11/09	18/09	25/09	02/10	09/10	16/10	23/10	30/10	06/11	13/11	20/11	27/11	04/12	11/12	18/12	25/12	01/01	08/01	15/01	22/01
1	<b>Ekushey Bhaban</b>	442 d	28/07/11	18/11/12	NA	2%																				
1.1	<b>Superstructure</b>	300 d	28/07/11	14/06/12	NA	34%																				
1.1.1	Ground Floor	20 d	28/07/11	17/08/11	29/08/11	100%																				
1.1.2	1st Floor	20 d	18/08/11	12/09/11	02/10/11	100%																				
1.1.3	2nd Floor	20 d	13/09/11	02/10/11	28/10/11	100%																				
1.1.4	3rd Floor	20 d	03/10/11	23/10/11	09/12/11	100%																				
1.1.5	4th Floor	20 d	24/10/11	18/11/11	07/01/12	100%																				
1.1.6	5th Floor	20 d	19/11/11	09/12/11	NA	0%																				
1.1.6.1	Layout Work	1 d	19/11/11	19/11/11	NA	0%																				
1.1.6.2	Column (17 nos): Lift-1	4 d	20/11/11	23/11/11	NA	0%																				
1.1.6.2.1	Re-bar	1 d	20/11/11	20/11/11	NA	0%																				
1.1.6.2.2	Formwork	2 d	21/11/11	22/11/11	NA	0%																				
1.1.6.2.3	Concrete	1 d	23/11/11	23/11/11	NA	0%																				
1.1.6.3	Column (17 nos): Lift-2	4 d	24/11/11	27/11/11	NA	0%																				
1.1.6.3.1	Re-bar	1 d	24/11/11	24/11/11	NA	0%																				
1.1.6.3.2	Formwork	2 d	25/11/11	26/11/11	NA	0%																				
1.1.6.3.3	Concrete	1 d	27/11/11	27/11/11	NA	0%																				
1.1.6.4	Lift Core: Lift-1	5 d	20/11/11	24/11/11	NA	0%																				
1.1.6.4.1	Re-bar	2 d	20/11/11	21/11/11	NA	0%																				
1.1.6.4.2	Formwork	2 d	22/11/11	23/11/11	NA	0%																				
1.1.6.4.3	Concrete	1 d	24/11/11	24/11/11	NA	0%																				
1.1.6.5	Lift Core: Lift-2	4 d	25/11/11	28/11/11	NA	0%																				
1.1.6.5.1	Re-bar	1 d	25/11/11	25/11/11	NA	0%																				
1.1.6.5.2	Formwork	2 d	26/11/11	27/11/11	NA	0%																				
1.1.6.5.3	Concrete	1 d	28/11/11	28/11/11	NA	0%																				
1.1.6.6	Stair Case (2 nos)-Flight-1	8 d	21/11/11	28/11/11	NA	0%																				
1.1.6.6.1	Formwork	4 d	21/11/11	25/11/11	NA	0%																				
1.1.6.6.2	Re-bar	3 d	25/11/11	28/11/11	NA	0%																				
1.1.6.6.3	Concrete	1 d	28/11/11	28/11/11	NA	0%																				
1.1.6.7	Stair Case (2 nos)-Flight-2	8 d	01/12/11	09/12/11	NA	0%																				
1.1.6.7.1	Formwork	4 d	01/12/11	05/12/11	NA	0%																				
1.1.6.7.2	Re-bar	3 d	05/12/11	09/12/11	NA	0%																				
1.1.6.7.3	Concrete	1 d	09/12/11	09/12/11	NA	0%																				
1.1.6.8	Roof Slab	10 d	29/11/11	09/12/11	NA	0%																				
1.1.6.8.1	Formwork	5 d	29/11/11	03/12/11	NA	0%																				
1.1.6.8.2	Re-bar	3 d	04/12/11	07/12/11	NA	0%																				
1.1.6.8.3	MEP Work	2 d	07/12/11	08/12/11	NA	0%																				
1.1.6.8.4	Inspection	1 d	08/12/11	08/12/11	NA	0%																				
1.1.6.8.5	Concrete	1 d	09/12/11	09/12/11	NA	0%																				
1.1.7	6th Floor	20 d	10/12/11	31/12/11	NA	0%																				

Project: Ekushey Bhaban - Superstruc  
Date: 22/01/12

Task		Summary		Rolled Up Progress
Critical Task		Rolled Up Task		Project Summary
Progress		Rolled Up Critical Task		Group By Summary

# Delay of Roof Slab Casting



Actual Finish	29/08/2011	02/10/2011	28/10/2011	09/12/2011	07/01/2012
Schedule Finish	17/08/2011	12/09/2011	02/10/2011	23/10/2011	18/11/2011
	Ground Floor	1st Floor	2nd Floor	3rd Floor	4th Floor

WEEEEKLY CHECK-LIST FOR **QUALITY** AS ON: 11-01-12



<b>Name of Sub-contractor:</b>	Sohel Enterprise
--------------------------------	------------------

**Remarks on Shuttering:** (Attach Photograph) to be filled by Project Incharge

**Remarks on Re-bar Work:** (Attach Photograph) to be filled by Project Incharge

**Remarks on Concreting :** (Attach Photograph) to be filled by Project Incharge

**Suggestion/ Advice:**

Work Inspection Request for Slab Concrete attached.

\_\_\_\_\_  
Consultant

---


\_\_\_\_\_  
Chief Engineer

\_\_\_\_\_  
Project Incharge

\_\_\_\_\_  
Chief Engineer

\_\_\_\_\_  
Director



R & D 0.0, Date of Issue : Nov, 2010 Doc No. CIL R & D WIR 002	<b>CITYSCAPE INTERNATIONAL LIMITED</b>	
--	--	--

<b>WORK INSPECTION REQUEST</b>		
(To submit by Contractor 48 hours before Concreting)		
Description of Work : <u>5th floor Slab casting</u>		
Location/ Grid : <u>Level -5</u>	Level : <u>+54</u>	Date of Concreting : <u>06.01.12 to 07.01.12</u>
(A Drawing with Marking/ Highlighting must be submitted)		Time of Concreting : <u>07:30 Am to 02.00 pm</u>
Submitted By:		
Company : <del>Rasem Tech Limited</del> <u>Shohel Enterprise</u>		
Name : <u>Md. Fozlus Rahaman</u>	Signature :	
Designation : <u>Cont.</u>	Date :	Time :

<b>WORK INSPECTION REPORT</b>		
Reinforcement <input checked="" type="checkbox"/> OK	Formwork <input checked="" type="checkbox"/> OK	Proping/Supporting <input checked="" type="checkbox"/> OK
Comments : <u>Good After Rectification</u>		
Inspected By		
Company : <u>Cityscape International Limited</u>		Signature : 
Name : <u>Md. Mohiddin</u>		
Designation : <u>Site Engineer</u>	Date : <u>06.01.12</u>	Time :

<b>MEP CLEARANCE</b>		
Not Applicable <input type="checkbox"/>	Completed <input type="checkbox"/>	Not Completed <input type="checkbox"/>
Clearanced By		
Company : <u>Cityscape International Limited</u>		Signature :
Name : <u>Attached</u>		
Designation :	Date :	Time :

<b>APPROVAL FOR CONCRETING</b>		
Comments : <u>Seal all joint properly, check level again. not allow without cover next level</u>		
Approved <input type="checkbox"/>	Approved with Comments <input checked="" type="checkbox"/>	Not Approved <input type="checkbox"/>
Inspected By		
Company : <u>Cityscape International Limited</u>		Signature : 
Name : <u>Rashid</u>		
Designation : <u>CE</u>	Date : <u>06.01.12</u>	Time :



WEEKLY CHECK-LIST FOR **SAFETY** AS ON: 11-01-12



<b>Name of Sub-Contractor:</b>	Sohel enterprise.
--------------------------------	-------------------

**List of Safety Materials issued:**

Safety Shoe	85	pairs
Helmet	193	nos.
T-shirt	263	nos.

**Induction:**

Total Labour:		Inducted:	113	
Tool Box Meeting (Weekly Safety Meeting) no.:				Date:

**Safety Violation:** (Attach Photograph)

Warning	No. of Persons
1st Warning :	9
2nd Warning with Fine:	3
Termination:	

**Safety Award:** (Attach Photograph)

Induction ID:		Trade	Cleaner
Name:			

**Accidents/ Injury:**

--

**House Keeping**

--

**Remarks:** to be filled by Project Incharge

--

**Suggestion/ Advice:**

Some Observations on Site Visit on 05 Jan 2012. See atthments.
_____ Consultant
_____ Chief Engineer

\_\_\_\_\_  
Project Incharge

\_\_\_\_\_  
Chief Engineer

\_\_\_\_\_  
Director



# SAFETY RAILINGS



Picture taken 17 Dec 2011 06:58 PM

1<sup>st</sup> Proposal: Can be used with Top Horizontal by box (here used rod) with red-white other horizontal/vertical with white colour.



Picture taken 05 Jan 2012 06:30 PM

Revised Proposal

# SAFETY BOARD



Picture taken: 05 Jan 2012 06:22PM

- This is appreciable. Worker who has done such type of work give them warning letter (See Project Safety Plan) which should be attached in Safety Board.
- Safety Award Declared Photographs attached in Safety Board to encourage the worker.
- Last week no safety awards declared.

# SAFETY MEASURE



Picture taken : 05 Jan 2012 06:23 PM

No First Aid Box



Picture taken : 05 Jan 2012 06:23 PM

In-front of Site Office Safety Railing should be provided

WEEKLY CHECK-LIST FOR **MANPOWER** AS ON: 11-01-12



Name of Sub-Contractor:	Sohel Enterprise
-------------------------	------------------

**Shuttering Work:**

Manpower	Required No.	Present No.	Remarks
Shutter Mistry		126	
Shutter Helper		135	

**Re-bar Work:**

Manpower	Required No.	Present No.	Remarks
Re-bar Fabricator		14	
Helper		14	

**Concrete Work:**

Manpower	Required No.	Present No.	Remarks
Mason		12	
Labour		10	

**Housekeeping**

Manpower	Required No.	Present No.	Remarks
Labour		14	

**Over All Remarks by Project Incharge**

Slab Casting concrete volume = 119 m3
---------------------------------------

**Suggestion/ Advice**

Manpower is increased from last week but it should be more to atleast stop the increasing delay.
_____ Consultant
_____ Chief Engineer

\_\_\_\_\_  
Project Incharge

\_\_\_\_\_  
Chief Engineer

\_\_\_\_\_  
Director



## MANPOWER HISTOGRAM

