

WEEKLY PROJECT REPORT-023



Picture Taken : 22 Feb 2012

AS ON 22 FEB 2012

PROJECT SUMMARY AS ON: 22 FEB 2012

- Program is 58 days delayed from master program as on 22 Feb 2012, which is 2 days more than before.
- Manpower is slightly decreased than last week.

WEEKLY CHECK-LIST FOR **PROGRAM** AS ON: 22-02-12



Name of Sub-Contractor:	Sohel Enterprise
--------------------------------	------------------

WBS	
Task Name	6th floor Stair 2nd Landing shuttering complete
Actual Start	Actual Finish: 19/02/2012 Time Lag:
Causes of Delay	

WBS	
Task Name	6th Floor slab & Beam Shuttering complete
Schedule Finish	26/12/2011 Actual Finish: 22/02/2012 Time Lag: -58
Causes of Delay	

WBS	
Task Name	
Actual Start	Actual Finish: Time Lead/Lag:
Causes of Delay	

WBS	
Task Name	
Actual Start	Actual Finish: Time Lead/Lag:
Causes of Delay	

WBS	
Task Name	
Actual Start	Actual Finish: Time Lead/Lag:
Causes of Delay	

Remarks: (Penalty/ Award) to be filled by Project Incharge

Suuggestion/ Advice:

Program is delayed 58 days delayed from master program.

 Consultant

 Chief Engineer

Project Incharge

Chief Engineer

Director

Ekushey Bhaban-Superstructure-Progress

Sl.	Task Name	Duration	Start	Finish	Actual Finish	% Compl	Dec '11					Jan '12					Feb '12					Mar '12				
							27/11	04/12	11/12	18/12	25/12	01/01	08/01	15/01	22/01	29/01	05/02	12/02	19/02	26/02	04/03	11/03	18/03	25/03	0	
1	Ekushey Bhaban	442 d	28/07/11	18/11/12	NA	3%	22/02/12																			
1.1	Superstructure	300 d	28/07/11	14/06/12	NA	46%																				
1.1.1	Ground Floor	20 d	28/07/11	17/08/11	29/08/11	100%																				
1.1.2	1st Floor	20 d	18/08/11	12/09/11	02/10/11	100%																				
1.1.3	2nd Floor	20 d	13/09/11	02/10/11	28/10/11	100%																				
1.1.4	3rd Floor	20 d	03/10/11	23/10/11	09/12/11	100%																				
1.1.5	4th Floor	20 d	24/10/11	18/11/11	07/01/12	100%																				
1.1.6	5th Floor	20 d	19/11/11	09/12/11	31/01/12	100%																				
1.1.7	6th Floor	20 d	10/12/11	31/12/11	NA	74%																				
1.1.7.1	Layout Work	1 d	10/12/11	10/12/11	NA	0%																				
1.1.7.2	Column (17 nos): Lift-1	4 d	11/12/11	14/12/11	06/02/12	100%																				
1.1.7.3	Column (17 nos): Lift-2	4 d	15/12/11	19/12/11	09/02/12	100%																				
1.1.7.4	Lift Core: Lift-1	5 d	11/12/11	15/12/11	06/02/12	100%																				
1.1.7.5	Lift Core: Lift-2	4 d	17/12/11	20/12/11	11/02/12	100%																				
1.1.7.6	Stair Case (2 nos)-Flight-1	8 d	12/12/11	20/12/11	14/02/12	100%																				
1.1.7.7	Stair Case (2 nos)-Flight-2	8 d	23/12/11	31/12/11	NA	50%																				
1.1.7.7.1	Formwork	4 d	23/12/11	28/12/11	19/02/12	100%																				
1.1.7.7.2	Re-bar	3 d	28/12/11	31/12/11	NA	0%																				
1.1.7.7.3	Concrete	1 d	31/12/11	31/12/11	NA	0%																				
1.1.7.8	Roof Slab	10 d	21/12/11	31/12/11	NA	42%																				
1.1.7.8.1	Formwork	5 d	21/12/11	26/12/11	22/02/12	100%																				
1.1.7.8.2	Re-bar	3 d	27/12/11	29/12/11	NA	0%																				
1.1.7.8.3	MEP Work	2 d	29/12/11	30/12/11	NA	0%																				
1.1.7.8.4	Inspection	1 d	30/12/11	30/12/11	NA	0%																				
1.1.7.8.5	Concrete	1 d	31/12/11	31/12/11	NA	0%																				
1.1.8	7th Floor	20 d	01/01/12	20/01/12	NA	0%																				
1.1.9	8th Floor	20 d	21/01/12	10/02/12	NA	0%																				
1.1.10	9th Floor	20 d	11/02/12	02/03/12	NA	0%																				
1.1.11	10th Floor	20 d	03/03/12	23/03/12	NA	0%																				
1.1.12	11th Floor	20 d	24/03/12	12/04/12	NA	0%																				
1.1.13	12th Floor	20 d	13/04/12	04/05/12	NA	0%																				
1.1.14	13th Floor	20 d	05/05/12	25/05/12	NA	0%																				
1.1.15	Top Floor	20 d	26/05/12	14/06/12	NA	0%																				
1.2	Masonry and Finishing Work	393 d	28/07/11	23/09/12	NA	0%																				
1.2.1	Slection of Contractor/ Supplier	135 d	28/07/11	27/12/11	NA	0%																				
1.2.2	Basement-3	82 d	22/09/11	21/12/11	NA	0%																				
1.2.3	Basement-2	69 d	20/09/11	04/12/11	NA	0%																				
1.2.4	Basement-1	135 d	03/09/11	26/01/12	NA	0%																				
1.2.5	Ground Floor	152 d	10/08/11	25/01/12	NA	0%																				
1.2.6	1st Floor	63 d	12/10/11	21/12/11	NA	0%																				

Project: Ekushey Bhaban - Superstruc
Date: 24/03/12

Task		Summary		Rolled Up Progress	
Critical Task		Rolled Up Task		Project Summary	
Progress		Rolled Up Critical Task		Group By Summary	

WEEKLY CHECK-LIST FOR SAFETY AS ON: 22-02-12



Name of Sub-Contractor:	Sohel enterprise.
--------------------------------	-------------------

List of Safety Materials issued:

Safety Shoe	145	pairs
Helmet	223	nos.
T-shirt	263	nos.

Inducution:

Total Labour:		Inducted:	113			
Tool Box Meeting (Weekly Safety Meeting) no.:					Date:	

Safety Violation: (Attach Photograph)

Warning	No. of Persons
1st Warning :	12
2nd Warning with Fine:	3
Termination:	

Safety Award: (Attach Photograph)

Induction ID:		Trade	Cleaner
Name:			

Accidents/ Injury:

--

House Keeping

--

Remarks: to be filled by Project Incharge

--

Suggestion/ Advice:

Scurity Award given for caching thief. Picturec attache	_____ Consultant
	_____ Chief Engineer

Project Incharge

Chief Engineer

Director

Security Reward



Thief



Giving Reward

Picture Taken: 20 Feb 2012

WEEKLY CHECK-LIST FOR **MANPOWER** AS ON: 22-02-12



Name of Sub-Contractor:	Sohel Enterprise
--------------------------------	------------------

Shuttering Work:

Manpower	Required No.	Present No.	Remarks
Shutter Mistry		124	
Shutter Helper		120	

Re-bar Work:

Manpower	Required No.	Present No.	Remarks
Re-bar Fabricator		28	
Helper		28	

Concrete Work:

Manpower	Required No.	Present No.	Remarks
Mason			
Labour			

Housekeeping

Manpower	Required No.	Present No.	Remarks
Labour		28	

Over All Remarks by Project Incharge

Suggestion/ Advice

Manpower slightly increased. Manpower Hisogram attached.

 Consultant

 Chief Engineer

Project Incharge

Chief Engineer

Director

MANPOWER HISTOGRAM

