

WEEKLY PROJECT REPORT-024



Picture Taken : 29 Feb 2012

AS ON 29 FEB 2012

PROJECT SUMMARY AS ON: 29 FEB 2012

- Program is 55 delayed from master program as on 24th Feb 2012. Still delay time is increasing. Again 2 days more lag in 5th floor roof slab casting. But it should be controlled.
- Still no signature by MEP in Work Inspection Request (WIR) before slab casting.
- Manpower is slightly decreased than last week. But it is due to scope of work just after slab casting.

WEEKLY CHECK-LIST FOR **PROGRAM** AS ON: 29-02-12



Name of Sub-Contractor:	Sohel Enterprise
--------------------------------	------------------

WBS	
Task Name	6th floor Stair 2nd Landing shuttering complete
Actual Start	Actual Finish: 19/02/2012 Time Lag:
Causes of Delay	

WBS	
Task Name	6th Floor Roof slab & Beam Shuttering complete
Actual Start	Actual Finish: 22/02/2012 Time Lag:
Causes of Delay	

WBS	
Task Name	6th Floor Roof slab & Beam Casting complete
Schedule Finish	31/12/2011 Actual Finish: 24/02/2012 Time Lead/Lag: -55
Causes of Delay	

WBS	
Task Name	
Actual Start	Actual Finish: Time Lead/Lag:
Causes of Delay	

WBS	
Task Name	
Actual Start	Actual Finish: Time Lead/Lag:
Causes of Delay	

Remarks: (Penalty/ Award) to be filled by Project Incharge

Suuggestion/ Advice:

Program is delayed 55 day as per Master Program. This Slab is 2 days more delayed from previous slab. See detail in attachment.

_____ Consultant


_____ Chief Engineer

_____ Project Incharge

_____ Chief Engineer

_____ Director

Delay of Roof Slab Casting



Actual Finish	29/08/2011	02/10/2011	28/10/2011	09/12/2011	07/01/2012	31/01/2012	24/02/2012
Schedule Finish	17/08/2011	12/09/2011	02/10/2011	23/10/2011	18/11/2011	09/12/2011	31/12/2011
	Ground Floor	1st Floor	2nd Floor	3rd Floor	4th Floor	5th Floor	6th Floor

Ekushey Bhaban-Superstructure-Progress

Sl.	Task Name	Duration	Start	Finish	Actual Finish	% Compl	Dec '11					Jan '12				Feb '12				Mar '12						
							27/11	04/12	11/12	18/12	25/12	01/01	08/01	15/01	22/01	29/01	05/02	12/02	19/02	26/02	04/03	11/03	18/03	25/03		
1	Ekushey Bhaban	442 d	28/07/11	18/11/12	NA	3%																				
1.1	Superstructure	300 d	28/07/11	14/06/12	NA	48%																				
1.1.1	Ground Floor	20 d	28/07/11	17/08/11	29/08/11	100%																				
1.1.2	1st Floor	20 d	18/08/11	12/09/11	02/10/11	100%																				
1.1.3	2nd Floor	20 d	13/09/11	02/10/11	28/10/11	100%																				
1.1.4	3rd Floor	20 d	03/10/11	23/10/11	09/12/11	100%																				
1.1.5	4th Floor	20 d	24/10/11	18/11/11	07/01/12	100%																				
1.1.6	5th Floor	20 d	19/11/11	09/12/11	31/01/12	100%																				
1.1.7	6th Floor	20 d	10/12/11	31/12/11	24/02/12	100%																				
1.1.7.1	Layout Work	1 d	10/12/11	10/12/11	NA	100%																				
1.1.7.2	Column (17 nos): Lift-1	4 d	11/12/11	14/12/11	06/02/12	100%																				
1.1.7.3	Column (17 nos): Lift-2	4 d	15/12/11	19/12/11	09/02/12	100%																				
1.1.7.4	Lift Core: Lift-1	5 d	11/12/11	15/12/11	06/02/12	100%																				
1.1.7.5	Lift Core: Lift-2	4 d	17/12/11	20/12/11	11/02/12	100%																				
1.1.7.6	Stair Case (2 nos)-Flight-1	8 d	12/12/11	20/12/11	14/02/12	100%																				
1.1.7.7	Stair Case (2 nos)-Flight-2	8 d	23/12/11	31/12/11	NA	100%																				
1.1.7.8	Roof Slab	10 d	21/12/11	31/12/11	24/02/12	100%																				
1.1.7.8.1	Formwork	5 d	21/12/11	26/12/11	22/02/12	100%																				
1.1.7.8.2	Re-bar	3 d	27/12/11	29/12/11	NA	100%																				
1.1.7.8.3	MEP Work	2 d	29/12/11	30/12/11	NA	100%																				
1.1.7.8.4	Inspection	1 d	30/12/11	30/12/11	NA	100%																				
1.1.7.8.5	Concrete	1 d	31/12/11	31/12/11	24/02/12	100%																				
1.1.8	7th Floor	20 d	01/01/12	20/01/12	NA	0%																				
1.1.8.1	Layout Work	1 d	01/01/12	01/01/12	NA	0%																				
1.1.8.2	Column (17 nos): Lift-1	4 d	02/01/12	05/01/12	NA	0%																				
1.1.8.2.1	Re-bar	1 d	02/01/12	02/01/12	NA	0%																				
1.1.8.2.2	Formwork	2 d	03/01/12	04/01/12	NA	0%																				
1.1.8.2.3	Concrete	1 d	05/01/12	05/01/12	NA	0%																				
1.1.8.3	Column (17 nos): Lift-2	4 d	06/01/12	09/01/12	NA	0%																				
1.1.8.3.1	Re-bar	1 d	06/01/12	06/01/12	NA	0%																				
1.1.8.3.2	Formwork	2 d	07/01/12	08/01/12	NA	0%																				
1.1.8.3.3	Concrete	1 d	09/01/12	09/01/12	NA	0%																				
1.1.8.4	Lift Core: Lift-1	5 d	02/01/12	06/01/12	NA	0%																				
1.1.8.4.1	Re-bar	2 d	02/01/12	03/01/12	NA	0%																				
1.1.8.4.2	Formwork	2 d	04/01/12	05/01/12	NA	0%																				
1.1.8.4.3	Concrete	1 d	06/01/12	06/01/12	NA	0%																				
1.1.8.5	Lift Core: Lift-2	4 d	07/01/12	10/01/12	NA	0%																				
1.1.8.5.1	Re-bar	1 d	07/01/12	07/01/12	NA	0%																				
1.1.8.5.2	Formwork	2 d	08/01/12	09/01/12	NA	0%																				
1.1.8.5.3	Concrete	1 d	10/01/12	10/01/12	NA	0%																				

Project: Ekushey Bhaban - Superstruc Date: 24/03/12	Task		Summary		Rolled Up Progress	
	Critical Task		Rolled Up Task		Project Summary	
	Progress		Rolled Up Critical Task		Group By Summary	

WEEEKLY CHECK-LIST FOR **QUALITY** AS ON: 29-02-12



Name of Sub-contractor:	Sohel Enterprise
-------------------------	------------------

Remarks on Shuttering: (Attach Photograph) to be filled by Project Incharge

Remarks on Re-bar Work: (Attach Photograph) to be filled by Project Incharge

Remarks on Concreting : (Attach Photograph) to be filled by Project Incharge

Suggestion/ Advice:

WIR submitted without signature of MEP. See attachment.

Consultant

Chief Engineer

Project Incharge

Chief Engineer

Director

R & D 0.0, Date of Issue : Nov, 2010 Doc No. CIL R & D WIR 002	CITYSCAPE INTERNATIONAL LIMITED	
--	--	--

WORK INSPECTION REQUEST		
(To submit by Contractor 48 hours before Concreting)		
Description of Work : <u>7th Floor (Beam + slab) casting</u>		
Location/ Grid : <u>Level-7</u>	Level : <u>+74</u>	Date of Concreting : <u>31/02/12</u>
(A Drawing with Marking/ Highlighting must be submitted)		Time of Concreting : <u>07:30</u>
Submitted By:		
Company : <u>Rasem Tech Limited Shohel Enterprises</u>	Signature : <u>Rasmi</u>	
Name : <u>Mr. Mozibur Rahaman</u>	Date : <u>24.02.12</u>	Time :
Designation : <u>conf</u>		

WORK INSPECTION REPORT		
Reinforcement <input checked="" type="checkbox"/> OK	Formwork <input checked="" type="checkbox"/> OK	Proping/Supporting <input checked="" type="checkbox"/> OK
Comments : <u>Good After Rectifications</u>		
Inspected By		
Company : <u>Cityscape International Limited</u>	Signature : <u>[Signature]</u>	
Name : <u>Md. Moheuddin</u>	Date : <u>31/02/12</u>	Time :
Designation : <u>Project Engineer</u>		

MEP CLEARANCE		
Not Applicable <input type="checkbox"/>	Completed <input type="checkbox"/>	Not Completed <input type="checkbox"/>
Clearanced By		
Company : <u>Cityscape International Limited</u>	Signature :	
Name :	Date :	Time :
Designation :		

APPROVAL FOR CONCRETING		
Comments : <u>oil, Level, clean recheck</u>		
Approved <input type="checkbox"/>	Approved with Comments <input checked="" type="checkbox"/>	Not Approved <input type="checkbox"/>
Inspected By		
Company : <u>Cityscape International Limited</u>	Signature : <u>[Signature]</u>	
Name : <u>Rasmi</u>	Date : <u>23/02/12</u>	Time : <u>5pm</u>
Designation : <u>CE</u>		

WEEKLY CHECK-LIST FOR SAFETY AS ON: 29-02-12



Name of Sub-Contractor:	Sohel enterprise.
--------------------------------	-------------------

List of Safety Materials issued:

Safety Shoe	145	pairs
Helmet	223	nos.
T-shirt	263	nos.

Inducution:

Total Labour:		Inducted:	113			
Tool Box Meeting (Weekly Safety Meeting) no.:					Date:	

Safety Violation: (Attach Photograph)

Warning	No. of Persons
1st Warning :	12
2nd Warning with Fine:	3
Termination:	

Safety Award: (Attach Photograph)

Induction ID:		Trade	Cleaner
Name:			

Accidents/ Injury:

--

House Keeping

--

Remarks: to be filled by Project Incharge

--

Suggestion/ Advice:

_____ Consultant
_____ Chief Engineer

Project Incharge

Chief Engineer

Director

WEEKLY CHECK-LIST FOR **MANPOWER** AS ON: 29-02-12



Name of Sub-Contractor:	Sohel Enterprise
--------------------------------	------------------

Shuttering Work:

Manpower	Required No.	Present No.	Remarks
Shutter Mistry		120	
Shutter Helper		112	

Re-bar Work:

Manpower	Required No.	Present No.	Remarks
Re-bar Fabricator		30	
Helper		28	

Concrete Work:

Manpower	Required No.	Present No.	Remarks
Mason		12	
Labour			

Housekeeping

Manpower	Required No.	Present No.	Remarks
Labour		28	

Over All Remarks by Project Incharge

6th floor roof slab & Beam casting concrete volume = 116.5 m3

Suggestion/ Advice

Manpower slightly decreased. This is due to scope of work i.e. slab casting just completed.

_____ Consultant

_____ Chief Engineer

Project Incharge

Chief Engineer

Director

MANPOWER HISTOGRAM

