

## WEEKLY PROJECT REPORT-039



Picture Taken : 13 Jun 2012

AS ON 13 JUN 2012

## PROJECT SUMMARY AS ON: 13 JUN 2012

- Program is 80 days delayed from master program as on 13<sup>th</sup> Jun 2012. Still delay time is increasing and 10 days more lag in 9<sup>th</sup> floor roof slab casting. But it should be controlled.
- Still no signature by MEP in Work Inspection Request (WIR) before slab casting.
- Manpower is slightly decreased as before.
- Safety Induction Program with picture is attached.

WEEKLY CHECK-LIST FOR **PROGRAM** AS ON: 13-06-12



<b>Name of Sub-Contractor:</b>	Sohel Enterprise
--------------------------------	------------------

WBS					
Task Name	10th floor roof beam & slab casting				
Schedule Finish	23/03/2012	Actual Finish:	11/06/2012	Time Lag:	80
Causes of Delay					

WBS					
Task Name	10th floor beam and Slab shuttering complete				
Actual Start		Actual Finish:	10/06/2012	Time Lag:	
Causes of Delay					

WBS					
Task Name					
Actual Start		Actual Finish:	24/02/2012	Time Lead/Lag:	
Causes of Delay					

WBS					
Task Name					
Actual Start		Actual Finish:		Time Lead/Lag:	
Causes of Delay					

WBS					
Task Name					
Actual Start		Actual Finish:		Time Lead/Lag:	
Causes of Delay					

**Remarks: (Penalty/ Award) to be filled by Project Incharge**

**Suuggestion/ Advice:**

Floor casting is 80 days delayed from Master program and 10 days more delay than previous slab.

\_\_\_\_\_  
 Consultant


\_\_\_\_\_  
 Chief Engineer

\_\_\_\_\_  
Project Incharge

\_\_\_\_\_  
Chief Engineer

\_\_\_\_\_  
Director

## Delay of Roof Slab Casting



Actual Finish

29/08/11 02/10/11 28/10/11 09/12/11 07/01/12 31/01/12 24/02/12 18/03/12 13/04/12 11/05/12 11/06/12

Schedule Finish

17/8/11 12/9/11 2/10/11 23/10/11 18/11/11 9/12/11 31/12/11 20/1/12 10/2/12 2/3/12 23/3/12

Ground Floor 1st Floor 2nd Floor 3rd Floor 4th Floor 5th Floor 6th Floor 7th Floor 8th Floor 9th Floor 10th Floor

### Ekushey Bhaban-Superstructure-Progress

Sl.	Task Name	Duration	Start	Finish	Actual Finish	% Compl	'12	Apr '12	May '12	Jun '12	Jul '12	Aug '12	Sep '12	Oct '12	Nov '12		
							1/08/05/01	08/05/02	09/06/03/00	07/03/00/07/04/01	08/05/02/09/05/02/09/06/02/09/06/03/00	07/14/11/18/14/11/18/15/1					
1	<b>Ekushey Bhaban</b>	442 d	28/07/11	18/11/12	NA	5%											
1.1	<b>Superstructure</b>	300 d	28/07/11	14/06/12	NA	75%											
1.1.1	<b>Ground Floor</b>	20 d	28/07/11	17/08/11	29/08/11	100%											
1.1.2	<b>1st Floor</b>	20 d	18/08/11	12/09/11	02/10/11	100%											
1.1.3	<b>2nd Floor</b>	20 d	13/09/11	02/10/11	28/10/11	100%											
1.1.4	<b>3rd Floor</b>	20 d	03/10/11	23/10/11	09/12/11	100%											
1.1.5	<b>4th Floor</b>	20 d	24/10/11	18/11/11	07/01/12	100%											
1.1.6	<b>5th Floor</b>	20 d	19/11/11	09/12/11	31/01/12	100%											
1.1.7	<b>6th Floor</b>	20 d	10/12/11	31/12/11	24/02/12	100%											
1.1.8	<b>7th Floor</b>	20 d	01/01/12	20/01/12	18/03/12	100%											
1.1.9	<b>8th Floor</b>	20 d	21/01/12	10/02/12	18/04/12	100%											
1.1.10	<b>9th Floor</b>	20 d	11/02/12	02/03/12	11/05/12	100%											
1.1.11	<b>10th Floor</b>	20 d	03/03/12	23/03/12	11/06/12	100%											
1.1.11.1	Layout Work	1 d	03/03/12	03/03/12	NA	100%											
1.1.11.2	Column (17 nos): Lift-1	4 d	04/03/12	07/03/12	NA	100%											
1.1.11.3	Column (17 nos): Lift-2	4 d	08/03/12	11/03/12	NA	100%											
1.1.11.4	Lift Core: Lift-1	5 d	04/03/12	08/03/12	NA	100%											
1.1.11.5	Lift Core: Lift-2	4 d	09/03/12	12/03/12	NA	100%											
1.1.11.6	Stair Case (2 nos)-Flight-1	8 d	05/03/12	12/03/12	NA	100%											
1.1.11.7	Stair Case (2 nos)-Flight-2	8 d	15/03/12	23/03/12	NA	100%											
1.1.11.8	Roof Slab	10 d	13/03/12	23/03/12	11/06/12	100%											
1.1.11.8.1	Formwork	5 d	13/03/12	18/03/12	10/06/12	100%											
1.1.11.8.2	Re-bar	3 d	19/03/12	21/03/12	NA	100%											
1.1.11.8.3	MEP Work	2 d	21/03/12	22/03/12	NA	100%											
1.1.11.8.4	Inspection	1 d	22/03/12	22/03/12	NA	100%											
1.1.11.8.5	Concrete	1 d	23/03/12	23/03/12	11/06/12	100%											
1.1.12	<b>11th Floor</b>	20 d	24/03/12	12/04/12	NA	2%											
1.1.12.1	Layout Work	1 d	24/03/12	24/03/12	NA	100%											
1.1.12.2	Column (17 nos): Lift-1	4 d	25/03/12	28/03/12	NA	0%											
1.1.12.2.1	Re-bar	1 d	25/03/12	25/03/12	NA	0%											
1.1.12.2.2	Formwork	2 d	26/03/12	27/03/12	NA	0%											
1.1.12.2.3	Concrete	1 d	28/03/12	28/03/12	NA	0%											
1.1.12.3	Column (17 nos): Lift-2	4 d	29/03/12	01/04/12	NA	0%											
1.1.12.3.1	Re-bar	1 d	29/03/12	29/03/12	NA	0%											
1.1.12.3.2	Formwork	2 d	30/03/12	31/03/12	NA	0%											
1.1.12.3.3	Concrete	1 d	01/04/12	01/04/12	NA	0%											
1.1.12.4	Lift Core: Lift-1	5 d	25/03/12	29/03/12	NA	0%											
1.1.12.4.1	Re-bar	2 d	25/03/12	26/03/12	NA	0%											
1.1.12.4.2	Formwork	2 d	27/03/12	28/03/12	NA	0%											
1.1.12.4.3	Concrete	1 d	29/03/12	29/03/12	NA	0%											

Project: Ekushey Bhaban - Superstruc Date: 02/08/12	Task		Summary		Rolled Up Progress	
	Critical Task		Rolled Up Task		Project Summary	
	Progress		Rolled Up Critical Task		Group By Summary	

WEEEKLY CHECK-LIST FOR **QUALITY** AS ON: 13-06-12



Name of Sub-contractor:	Sohel Enterprise
-------------------------	------------------

Remarks on Shuttering: (Attach Photograph) to be filled by Project Incharge

Remarks on Re-bar Work: (Attach Photograph) to be filled by Project Incharge

Remarks on Concreting : (Attach Photograph) to be filled by Project Incharge

Suggestion/ Advice:

WIR attached but no signature by MEP Consultant.

\_\_\_\_\_ Consultant

\_\_\_\_\_ Chief Engineer

\_\_\_\_\_  
Project Incharge

\_\_\_\_\_  
Chief Engineer

\_\_\_\_\_  
Director

R & D 0.0, Date of Issue : Nov, 2010 Doc No. CIL R & D WIR 002	<b>CITYSCAPE INTERNATIONAL LIMITED</b>	
--	--	--

<b>WORK INSPECTION REQUEST</b>			
(To submit by Contractor 48 hours before Concreting)			
Description of Work : <b>11th Floor (Beam+Slab) casting.</b>			
Location/ Grid : <b>A to G and 0.1 to 0.5</b>	Level : <b>+114</b>	Date of Concreting : <b>11-06-12</b>	
(A Drawing with Marking/ Highlighting must be submitted)		Time of Concreting : <b>11:00 pm</b>	
Submitted By:			
Company : <b>Rasem Tech Limited Sohel Enterprise</b>			
Name : <b>Mr. Forwar Rahman</b>		Signature :	
Designation : <b>Contractor</b>	Date : <b>10,06,12</b>	Time : <b>10:30 AM</b>	

<b>WORK INSPECTION REPORT</b>			
Reinforcement <input checked="" type="checkbox"/> OK	Formwork <input checked="" type="checkbox"/> OK	Proping/Supporting <input checked="" type="checkbox"/> OK	
Comments :			
Inspected By : <b>MD. Mohiuddin</b>			
Company : <b>Cityscape International Limited</b>			
Name : <b>MD. Mohiuddin</b>		Signature :	
Designation : <b>Engineer</b>	Date : <b>11-06-12</b>	Time : <b>06:00 pm</b>	

<b>MEP CLEARANCE</b>			
Not Applicable <input type="checkbox"/>	Completed <input checked="" type="checkbox"/>	Not Completed <input type="checkbox"/>	
Clearanced By			
Company : <b>Cityscape International Limited</b>			
Name :		Signature :	
Designation :	Date :	Time :	

<b>APPROVAL FOR CONCRETING</b>			
Comments :			
<b>Due to the use of materials of shutter more Caution should be exercised</b>			
Approved <input type="checkbox"/>	Approved with Comments <input checked="" type="checkbox"/>	Not Approved <input type="checkbox"/>	
Inspected By			
Company : <b>Cityscape International Limited</b>			
Name : <b>Kasim</b>		Signature :	
Designation : <b>CE</b>	Date : <b>10/6</b>	Time : <b>10:30 pm</b>	

WEEKLY CHECK-LIST FOR **SAFETY** AS ON: 13-06-12



<b>Name of Sub-Contractor:</b>	Sohel enterprise.
--------------------------------	-------------------

**List of Safety Materials issued:**

Safety Shoe	145	pairs
Helmet	223	nos.
T-shirt	263	nos.

**Induction:**

Total Labour:		Inducted:	122			
Tool Box Meeting (Weekly Safety Meeting) no.:					Date:	

**Safety Violation: (Attach Photograph)**

Warning	No. of Persons
1st Warning :	12
2nd Warning with Fine:	3
Termination:	

**Safety Award: (Attach Photograph)**

Induction ID:		Trade	Cleaner
Name:			

**Accidents/ Injury:**

--

**House Keeping**

--

**Remarks: to be filled by Project Incharge**

--

**Suggestion/ Advice:**

Safety Induction Notice and Picture attached.
_____ Consultant
_____ Chief Engineer

\_\_\_\_\_  
Project Incharge

\_\_\_\_\_  
Chief Engineer

\_\_\_\_\_  
Director





**CITYSCAPE INTERNATIONAL LIMITED**

Gulshan Point (5<sup>th</sup> Floor), 7/A Gulshan South Avenue, Gulshan-1, Dhaka-1212  
[www.cityscapebd.com](http://www.cityscapebd.com) ; Phone: 88029881867-8

Date: June 07, 2012

Ref:

## Induction Program

With a view to build awareness and effectiveness on Health, Safety and Environment issue among newly joined workers and staff, management is arranging an Induction Program. Detail of the program is given below:

<b>Date</b>	<b>Time</b>	<b>Venue</b>
June 07, 2012	2.00 pm	Construction Site (Conference room)
<b>Discussion:</b>	Induction for new worker	
<b>Resource Person</b>	Eng. Mir Ruhul Amin (Health & Safety Engineer) Eng. Md. Mohiuddin (Site Engineer)	

All nominated members are hereby requested to attend the session in scheduled time.

\_\_\_\_\_  
**HSE Engineer**

\_\_\_\_\_  
**Manager R&D**

Copy to:

1. Managing Director (For kind information only)
2. Director, Business Operation (For kind information only)
3. Chief Engineer
4. Eng. Mohiuddin (Site Engineer)

## Induction Program

**Venue:** Ekushey Bhaban

**Date:** June 07, 2012

**Time:** 2.30 pm

**Resource Person:** Eng. Mir Ruhul Amin & Eng. Md. Mohiuddin



Participant of Induction Program



Use of fire extinguisher

WEEKLY CHECK-LIST FOR **MANPOWER** AS ON: 13-06-12



<b>Name of Sub-Contractor:</b>	Sohel Enterprise
--------------------------------	------------------

**Shuttering Work:**

Manpower	Required No.	Present No.	Remarks
Shutter Mistry		120	
Shutter Helper		112	

**Re-bar Work:**

Manpower	Required No.	Present No.	Remarks
Re-bar Fabricator		30	
Helper		28	

**Concrete Work:**

Manpower	Required No.	Present No.	Remarks
Mason		12	
Labour			

**Housekeeping**

Manpower	Required No.	Present No.	Remarks
Labour		28	

**Over All Remarks by Project Incharge**

Slab Casting Concrete volume = 116 m3

**Suggestion/ Advice**

Manpower is slightly decreased than before.

\_\_\_\_\_  
Consultant

\_\_\_\_\_  
Chief Engineer

\_\_\_\_\_  
Project Incharge

\_\_\_\_\_  
Chief Engineer

\_\_\_\_\_  
Director

# MANPOWER HISTOGRAM

