



# MONTHLY PROGRESS REPORT

From 1-April-2023 to 9-April-2023

Project Code:	59	Name:	Cityscape Tower-Retrofitting					
Client:	Cityscape	Contractor:	Cityscape International Ltd.					

## Monthly Progress

WBS	Task	Total Qty	Upto Last Month(%)	This Month(%)	Total Done(%)	Schedule Start	Schedule Finish	Actual Finish
01.1	Retrofit-Basement-3-Column-Lift	1sum	98	2	100	26-12-22	15-01-23	09-04-23
01.2	Retrofit-Basement-2-Column	1sum	82	18	100	16-01-23	05-02-23	09-04-23
01.3	Retrofit-Basement-1-Column	1sum	96	1	97	06-02-23	25-02-23	09-04-23

## Site Photographs



B-2-Column retrofit shuttering on 02-04-23

B2-Column retrofit concreting on 02-04-23

Site Description

Site Instruction



B2-Column retrofit shutter removing on 05-04-23

B-2-Column retrofit curing on 05-04-23

Site Description

Site Instruction



B2-Column Retrofit-Shutter removing on 09-04-23

B2-Column Retrofit-Curing on 09-04-23

Site Description

Site Instruction

Entry by:  
Planning Engineer

Generated by:  
www.bel3c.com, Developed by: Engr. Md. Sanaul Haque