



MONTHLY PROGRESS REPORT

From 1-January-2024 to 28-January-2024

Project Code:	63	Name:	Cityscape Lifestyle
Client:	Cityscape Lifestyle	Contractor:	Cityscape International Ltd.

Monthly Progress

WBS	Task	Total Qty	Upto Last Month(%)	This Month(%)	Total Done(%)	Schedule Start	Schedule Finish	Actual Finish
02.2.2	L-15-CC with Neat Cement Finish	156m2	0	100	100	24-01-24	27-01-24	28-01-24
03.3.1	L-14-AC Installation	1sum	57	3	60	31-10-23	10-01-24	17-01-24
03.3.6.2	L-14-Ceiling-Installation	0	34	3	37	17-11-23	15-01-24	17-01-24
03.3.7	L-14-Internal Electrifi-Floor+Ceilin	0	23	1	24	04-11-23	02-01-24	10-01-24
03.4	L-14-Marble in Floor	464m2	13	6	19	17-12-23	06-01-24	17-01-24
03.5.2	L-14-Outside Partition+Door-make,in	0	10	10	20	23-12-23	01-01-24	01-01-24
06.09.2.3	L-11-Steam-Tile/Marble-work	0	90	5	95	11-12-23	16-12-23	22-01-24
06.09.2.6	L-11-Steam-Suana-Design Plaster	0	0	60	60	16-01-24	22-01-24	22-01-24
06.09.6	L-11-Steam n Suana-MEP Works	0	45	40	85	12-12-23	18-12-23	24-01-24
06.09.7	L-11-Steam-Suana-False Ceiling	0	10	5	15	28-12-23	31-12-23	22-01-24
06.09.8	L-11-Suana-Wooden Floor-Wall	0	20	75	95	30-12-23	05-01-24	06-01-24

Site Photographs



L-11-Steam-Suana-Wooden Wall-Lighting on 01-01-24

Site Description

Two days work

Site Instruction



L-14-Floor Marble Mock-up on 01-01-24



L-11-Suana-Wooden Wall Work on 06-01-24

Site Description

Five days work

Site Instruction



L-14-AC Duct installation on 06-01-24



L-14-AC Duct fabrication on 08-01-24

Site Description

Site Instruction



L-14-False Ceiling Work on 08-01-24



L-11-Steam-Suana-Marble rectification on 10-01-24

L-14-Electrical work on 10-01-24

Site Description

Two days work

Site Instruction



L-14-AC Ducting on 17-01-24

L-14-False Ceiling Work on 17-01-24

Site Description

Seven days progress

Site Instruction



L-11-Outside Design Plaster on 22-01-24

L-14-False Ceiling and Interior on 22-01-24

Site Description

Five days progress

Site Instruction



L-15-CC with NCF on 24-01-24

L-11-Light fitting on 24-01-24

Site Description

Two days progress

Site Instruction



L-14-Floor CC with NCF on 26-01-24

L-14-Floor CC with NCF on 26-01-24

Site Description

Three days progress

Site Instruction



L-15-Toilet Floor CC with NCF on 28-01-24

L-15-Floor CC with NCF on 28-01-24

Site Description

Site Instruction

Entry by:
Planning Engineer

Generated by:
www.bel3c.com, Developed by: Engr. Md. Sanaul Haque