



DAILY PROGRESS REPORT

Project:	Sikder Center	Project Code:	32	Date:	28-February-2021
Client:	Multiplex Holding Ltd.	Report	016	Day	Sunday
Contractor:				Climate	Sunny
					24-33C

Manpower

SN	Description	Nos.
01	Cityscape-SC	6
02	Elite Force-SC	3
03	Blue Star-SC	16
04	Arif Enterprise-Civil Con	2
TOTAL		27

Progress This Day

WBS	Task	Total Qty	Today Done(%)	Total Done(%)	Schedule Start	Schedule Finish
04	5-7F-Patent Stone Floor		100	100	05-12-20	12-12-20
15	15-19F-Duct Wall Plaster		100	100	02-12-20	07-12-20
27	7F-Safety Tray Removing		25	65	12-12-20	15-12-20

Site Photographs



Rubish shifting to BTT, Purbachal

Toolbox meeting-Electrical Hazard

Site Description

Site Instruction

Entry by:

Generated by:

Planning Engineer

www.bel3c.com, Developed by: Engr. Md. Sanaul Haque