



MONTHLY PROGRESS REPORT

From 1-April-2022 to 30-April-2022

Project Code:	19	Name:	DPDC Sub-Station at Goran Dhaka
Client:	DPDC	Contractor:	

Monthly Progress

WBS	Task	Total Qty	Upto Last Month(%)	This Month(%)	Total Done(%)	Schedule Start	Schedule Finish	Actual Finish
01.2.2	Other-Excavation upto 2nd Bracing	0	0	100	100	21-03-22	27-03-22	30-04-22
01.2.3	Other-Excavation upto Mat	0	0	100	100	04-04-22	10-04-22	30-04-22
01.3.1.1	Bracing-1st Layer-Bracket Fixing	52nos	80	20	100	14-03-22	15-03-22	02-04-22
01.3.1.2	Bracing-1st Layer Installation	488m2	30	70	100	16-03-22	20-03-22	30-04-22
01.3.2.1	Bracing-2nd Layer-Bracket Fixing	52nos	0	100	100	28-03-22	29-03-22	30-04-22
01.3.2.2	Bracing-2nd Layer Installation	488m2	0	100	100	30-03-22	03-04-22	30-04-22
01.4.2	Pile Gap Filling upto 2nd Bracing	154gap	0	100	100	28-03-22	03-04-22	30-04-22
01.4.3	Pile Gap Filling upto Mat	154gap	0	100	100	11-04-22	17-04-22	30-04-22
01.5.1	Bracing Gap Filling-1st Bracing	106m	0	100	100	01-04-22	03-04-22	02-04-22

Site Photographs



Gap filling inbetween joist and cap beam on 02-04-22

Gap filling by mortering on 02-04-22

Site Description

Site Instruction



Water proofing work on 30-04-22

Pile gap water proofing on 30-04-22

Site Description

Site Instruction

Entry by:

Generated by:

Planning Engineer

www.bel3c.com, Developed by: Engr. Md. Sanaul Haque